Manhole Inspection Summary N			M	anhole # S19I1_	027M	Н
Printed On: 8/24	1/2009			Pa	ige 1	of 3
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 19	911 Node: 027	Status: Found		Insp Date: 6/17	7/09 12:3	35 PM
Incomplete Comments				Crew: REI2		
				Inspector: paulfry		
				Firm: ATS		
Location	Address: 2907 HURO	ON ST		Cross Street: BROHAV	VN AV	
Manhole	Type: Terminal L	ocation: Roadway		Ground Conditions: Dry	1	
	☐ Prev. Rehab V	Weather: Dry	5	Subject To Ponding: No i	ne	
Comments	CLEANED MANHOLE TO COMPLETE INSPECTION					
Cover	Shape: Circular	Diameter: 24	. ,	` ,		(in.)
December	Type: Sanitary	Condition: Sou		Cover Material: Cast	Iron	
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame Offset: 3 (in.) Condition: Sound Cracked Leaks						
Chimney / Frame Adjustment						
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Corbel	Material: Brick	☐ Parg	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parg	ed			
Shape:	Circular Dia	meter: 42 (in.) Lenç	gth: 0 (in.))		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Ro	ots 🗌 Wall		
Bench	Exists Material:		☐ Parge	d		
Condition:	☐ Sound ☐ Cracke	d Root Intrusion	□ Deteri	orated Leaks	Debris	
Channel	Material: Brick	☐ Parg	ed			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0						
Condition:	Sound Cracked Root Intrusion Deteriorated Leaks Debris					
Steps	Count: 1 Missing:	0 Corroded				
Surcharge	✓ Evidence Of Surce	charge Depth: 2	(ft.)	ve Surcharge Present		

Manhole Inspection Summary

Manhole # \$19I1_027MH

Printed On: 8/24/2009 Page 2 of 3

Location View



Defect 3



DETERIORATED CHIMNEY BRICKS

Defect 1



FRAME OFFSET

Top View



POST CLEANING

Defect 2



LOOSE/MISSING CHIMNEY BRICKS

Defect 4



Vactor

Manhole Inspection Summary

Manhole # \$1911_027MH

Printed On: 8/24/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 5.55 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0 Deposits Extent: (in.)

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 5 OClock





Pipe Height: 6 (in.) Rod and Bar (Angled)

Pipe Material: PVC

☐ Pipe Lined

Invert Depth: 5.40 (ft.) Flow Characteristics: Slow

Deposits Extent:

Connects To: House connection / Service

Possible Illicit Connection

Silt Depth: 0

(in.)

Pipe Seal Cond: Sound

Infiltration: None

line

Drop: None