Manhole Inspection Summary M			Ma	lanhole # S19K1_030MH		
Printed On: 1/22	2/2009			Page 1 of	f 3	
Inspection	☐ Is Incomplete	Rating: 4) Poor				
Record Plat: 19K1 Node: 030 Status: Found				Insp Date: 5/6/08 10:19 AM		
Incomplete Comments				Crew: REI		
				Inspector: paulfry		
				Firm: ATS		
Location	Address: 3118 savoy st			Cross Street: frank av		
Manhole	Type: Inline	Location: Roadway		Ground Conditions: Dry		
	Prev. Rehab	Weather: Dry	S	Subject To Ponding: Sheeting		
Comments						
Cover	Shape: Circular	Diameter: 24	(in.) Lengt	th: 0 (in.) Dist A/B Grade: 0 (in.)	in.)	
	Type: Sanitary	Condition: Sour	nd	Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks						
Chimney / Frame Adjustment						
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration: V None Joint Cracks Mortar Roots Wall						
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☑ Wall					
Barrel	Material: Brick	☐ Parge	ed			
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)						
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	✓ Loose	Brick Deteriorated		
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Ro	ots Wall		
Bench	✓ Exists Material: E	Brick	☐ Parge	d		
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	☐ Deteri	orated Leaks Debris		
Channel	Material: Brick	☐ Parge	ed			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0						
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	☐ Deteri	orated Leaks Debris		
Steps	Count: 5 Missing:	0 Corroded				
Surcharge	✓ Evidence Of Sur	charge Depth: 3 (ft.)	ve Surcharge Present		

Manhole Inspection Summary

Manhole # S19K1_030MH

Printed On: 1/22/2009 Page 2 of 3

Location View



Defect 4



infiltration @ corbel wall

Defect 2



loose/missing barrel brick

Top View



Defect 3



infiltration @ barrel wall from missing brick

Defect 1



surcharge evidence

Manhole Inspection Summary

Manhole # S19K1_030MH

Printed On: 1/22/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.64 (ft.) Flow Characteristics: None

Deposits: ☐ None ✓ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 1 (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: None

Connects To: **Manhole**Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.23 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: Manhole

☐ Possible Illicit Connection