Manhole Inspection Summary M			Manhole # 3	S23I1_006MH	
Printed On: 3/9/	2009			Page 1 of 4	
Inspection	☐ Is Incomplete	Rating: 4) Poor			
Record Plat: 23	Node: 006	Status: Found	Insp	Date: 11/21/08 10:46 AM	
Incomplete Comments			Crew: I	FW/Dh	
			Inspector: 6		
			FIIII.	- LK	
Location	Address: 2815 Ganley Dr.		Cross Street:	Cross Street: Northshire Rd.	
Manhole	Type: Inline	Location: Roadway	Ground Condi	Ground Conditions: Dry	
	Prev. Rehab	Weather: Dry	Subject To Pon	ding: None	
Comments					
Cover	Shape: Circular	Diameter: 24	(in.) Length: 0 (in.) Dis	st A/B Grade: 0 (in.)	
	Type: Sanitary	Condition: Sour	nd Cover Mater	rial: Cast Iron	
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert					
Frame Offset: 5 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks					
Chimney / Frame Adjustment					
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated					
Infiltration: ☐ None ✓ Joint ☐ Cracks ✓ Mortar ☐ Roots ☐ Wall					
Corbel	Material: Brick	☐ Parge	ed Type: Concentric/E	ccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	☐ None ☐ Joint ☐ Cracks ☑ Mortar ☐ Roots ☑ Wall				
Barrel Material: Brick Parged					
Shape: Circular Diameter: 42 (in.) Length: 0 (in.)					
Condition:	ondition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar Roots Wall		
Bench	✓ Exists Material: I	Brick	☐ Parged		
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deteriorated ☐ Lea	aks 🗌 Debris	
Channel	Material: Brick	Parge	 ed		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0					
Condition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ☐ Debris					
Steps Count: 4 Missing: 0 Corroded					
Surcharge	Surcharge ✓ Evidence Of Surcharge Depth: 1.5 (ft.) ☐ Active Surcharge Present				

Manhole Inspection Summary

Manhole # \$2311_006MH

Printed On: 3/9/2009 Page 2 of 4

Location View



Defect 6



missing mortar and brick at chimney

Defect 3



deteriorated chimney with infiltration

Top View



Defect 4



chimney and corbel infiltration

Defect 2



frame offset

Manhole Inspection Summary

Manhole # S23I1_006MH

Printed On: 3/9/2009 Page 3 of 4

Defect 1



surcharge on corroded step

Manhole Inspection Summary

Manhole # S23I1_006MH

Printed On: 3/9/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 8.31 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:


Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Pipe Lined

Invert Depth: 8.09 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection