Manhole Inspection Summary M			Manhole # S23I046MH
Printed On: 1/15	5/2009		Page 1 of 4
Inspection	☐ Is Incomplete	Rating: 3) Fair	
Record Plat: 23	Node: 046	Status: Found	Insp Date: 6/9/08 10:00 AM
Incomplete Cor	mments	Crew: wj,eh	
			Inspector: wjenkins
			Firm: PER
Location	Address: 24 Boyd s	st	Cross Street: S Calhoun St
Manhole	Type: Terminal	Location: Alley	Ground Conditions: Dry
	Prev. Rehab	Weather: Dry	Subject To Ponding: None
Comments			
0	Ohana O'mandan	D'	(a) Least 0 (b) Dist A/D On to 0 (b)
Cover	Shape: Circular	Diameter: 26 Condition: Sou	(in.) Length: 0 (in.) Dist A/B Grade: 0 (in.) Length: 0 (in.) Dist A/B Grade: 0 (in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)
Properties:	Type: Sanitary ☐ Bolted ✓ Vent		☐ Water Tight Insert
			
Frame	Offset: 1.5 (in.)	Condition: Soun	d Cracked V Leaks
Chimney / Fra	_	Exists Material: Brid	
Condition:		_	_
Infiltration:	None ✓ Joint	☐ Cracks ✓ Morta	ar Roots Wall
Corbel	Material: Brick	☐ Parg	ged Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Crack	ted ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mo	rtar Roots Wall
Barrel	Material: Brick	☐ Parg	ged
Shape:	Circular Di	ameter: 42 (in.) Len	ngth: 0 (in.)
Condition:		ed Root Intrusion	✓ Loose Brick ✓ Deteriorated
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Mo	rtar Roots Wall
Bench	✓ Exists Material:	Brick	☐ Parged
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Channel	Material: Brick	☐ Parg	ged
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest .5 ft. Azimuth: 0
Condition:	✓ Sound ☐ Crack	ted Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Steps	Count: 3 Missing	: 0 Corroded	
Surcharge	Evidence Of Sur	charge Depth: 0	(ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # S23I__046MH

Printed On: 1/15/2009 Page 2 of 4

Location View



loc pic 3




Miscellaneous



Location View

Top View



loc pic 2



MH Cover



Manhole Inspection Summary

Manhole # \$23I__046MH

Printed On: 1/15/2009 Page 3 of 4

Defect 3



loose bricks missing mortar barrel bench connect (possible infiltration)

Defect 1



missing mortar loose brick chimney-frame joint

Defect 2



deteriated, loose bricks at chimney

Defect 4




1 inch frame offset

Manhole Inspection Summary

Manhole # \$23I__046MH

Printed On: 1/15/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 6 (in.) Rod and Bar (Angled)

Pipe Material: Clay □ Pipe Lined

Invert Depth: 5.22 (ft.) Flow Characteristics: None

Deposits: □ None □ Mud □ Sludge ✓ Debris □ Grease

Silt Depth: **2** (in.) Deposits Extent: **Medium** Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection