Manhole In	spection Summary	Manhole # S23M003MH
Printed On: 3/13	3/2009	Page 1 of 5
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 23	BM Node: 003 Status: Found	Insp Date: 6/17/08 10:45 AM
Incomplete Cor	nments	Crew: wj,dh
		Inspector: wjenkins
		Firm: PER
Location	Address: 1543 Cole St	Cross Street: S Gilmore
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry
	Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 25. (in 75	n.) Length: 0 (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties:	☐ Bolted ☑ Vented ☐ Water Tight ☐	Water Tight Insert
Frame Offset: 0 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks		
Chimney / Frame Adjustment		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration:	☐ None ✓ Joint ☐ Cracks ✓ Mortar [_ Roots <mark>✓ Wall</mark>
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [Loose Brick Deteriorated
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ✓ Wall
Barrel	Material: Brick	
Shape: Circular Diameter: 42 (in.) Length: 0 (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [Loose Brick Deteriorated
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ✓ Wall
Bench	✓ Exists Material: Brick	☐ Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion [☐ Deteriorated ☐ Leaks <mark>☑ Debris</mark>
Channel	Material: Brick Parged	
Channel E	xposure: Fully Open Junc Dist: 0	nearest .5 ft. Azimuth: 0
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [☐ Deteriorated ☐ Leaks ☐ Debris
Steps	Count: 9 Missing: 2 Corroded	
Surcharge ✓ Evidence Of Surcharge Depth: 2 (ft.) Active Surcharge Present		

Manhole # S23M__003MH

Printed On: 3/13/2009 Page 2 of 5

Location View



Miscellaneous



frame view

Defect 5



steps corroded/missing, corbel infitration at wall

Top View



Defect 6



frame leaks, chimney joint infiltration

Defect 4



chimney cracked & loose bricks with signs of infiltration from mortar & at wall

Manhole # \$23M__003MH

Printed On: 3/13/2009 Page 3 of 5

Defect 2



bench debris, evidence of surcharge, barrel wall infiltration

Manhole # S23M__003MH

Printed On: 3/13/2009 Page 4 of 5

15 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 15.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 16.59 (ft.) Flow Characteristics: Fast

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

15 in. Circular Gravity Sewer Pipe In @ 6 OClock



6 O'Clock Inflow

Pipe Height: **15.6** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 16.47 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole # S23M 003MH

Printed On: 3/13/2009 Page 5 of 5

8 in. Circular Gravity Sewer Pipe In @ 9 OClock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay ☐ Pipe Lined

Invert Depth: 8.27 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

9 O'Clock Inflow

Drop In @ 9 OClock



Drop: Inside **Rod and Bar**

Angled: Yes Reading: 14.89 (ft.)

Inv Depth: 15.89 (ft.)

Drop Condition: Open

Connects To: Manhole

☐ Possible Illicit Connection