Manhole Inspection Summary M			Ma	lanhole # S23M012MH			
Printed On: 3/9/	2009			Page 1	of 4		
Inspection	☐ Is Incomplete	Rating: 3) Fair					
Record Plat: 23	BM Node: 012	Status: Found		Insp Date: 6/17/08 3	:42 PM		
Incomplete Comments			Crew: wj,dh				
				Inspector: wjenkins Firm: PER			
				FIIIII. PER			
Location	Address: 418 S Call	noun St	(Cross Street: Ramsay St			
Manhole	Type: Terminal	Location: Roadway	C	Ground Conditions: Dry			
	Prev. Rehab	Weather: Dry	S	ubject To Ponding: None			
Comments							
Cover	Shape: Circular	Diameter: 25.	(in) Length	n: 0 (in.) Dist A/B Grade: 0) (in.)		
Covei	Snape. Circular	75	(III.) Lengu	i. v (iii.) Dist A/B Glade. v	(111.)		
	Type: Sanitary	Condition: Sour	nd	Cover Material: Cast Iron			
Properties:	☐ Bolted ✓ Vente	ed	_ Water Tig	ght Insert			
Frame	Offset: 0 (in.)	Condition: Sound	☐ Crack	ed Leaks			
Chimney / Frame Adjustment							
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ☐ Deteriorated							
Infiltration:	☐ None ✓ Joint	☐ Cracks ✓ Mortar	Roots	☐ Wall			
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☑ Wall						
Barrel	Material: Brick	☐ Parge	ed				
Shape:	Diameter: 42 (in.) Length: 0 (in.)						
Condition:	☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Roc	ots			
Bench	☐ Exists Material:		☐ Parged	1			
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	Deterio	orated Leaks Debri	S		
Channel	Material: Brick Parged						
Channel E	xposure: Fully Open	Junc Dist: 0	nearest .5	5 ft. Azimuth: 0			
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	Deterio	orated Leaks 🗸 Debri	S		
Steps	Count: 6 Missing:	0 Corroded					
Surcharge	Evidence Of Surc	harge Depth: 0 (t	ft.)	e Surcharge Present			

Manhole Inspection Summary

Manhole # S23M__012MH

Printed On: 3/9/2009 Page 2 of 4

Location View



Frame View



Defect 6



frame-chimney joint infiltration, loose bricks in chimney

Top View



MH Cover



Defect 5



lid-frame infiltration, corbel infiltration

Manhole Inspection Summary

Manhole # S23M__012MH

Printed On: 3/9/2009 Page 3 of 4

Defect 4



corroded rung

Defect 2



infiltration frame-chimney connect

Defect 3



chimney infiltration

Defect 1




debris in channel

Manhole Inspection Summary

Manhole # S23M 012MH

Printed On: 3/9/2009 Page 4 of 4

6 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 6 (in.) Rod and Bar (Angled) Pipe Material: Clay ☐ Pipe Lined Invert Depth: 9.84 (ft.) Flow Characteristics: None Silt Depth: 0 Deposits Extent: (in.)

Infiltration: None Pipe Seal Cond: Sound

Drop: None		

Connects To: Manhole Possible Illicit Connection