Manhole Inspection Summary			Ma	anhole	Н
Printed On: 3/20)/2009			Page 1 o	f 4
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 23	BW Node: 032	Status: Found		Insp Date: 2/10/09 1:39 I	PM
Incomplete Comments				Crew: WJ/SK/DH	
				Inspector: dhinton Firm: PER	
				I IIIII. I LIX	
Location	Address: 2118 Ontario Ave.			Cross Street: Wicomico St.	
Manhole	Type: Junction	Location: Roadway		Ground Conditions: Dry	
	Prev. Rehab	Weather: Dry	9	Subject To Ponding: None	
Comments					
Cover	Shape: Circular	Diameter: 26	(in) Lengt	th: 0 (in.) Dist A/B Grade: 0	(in.)
3010 1	Type: Sanitary	Condition: Sou	` '	Cover Material: Cast Iron	()
Properties:		ed Water Tight	☐ Water T		
Frame	Offset: 0 (in.)	Condition: Sound	I	ked <mark>V Leaks</mark>	
Chimney / Fra	` <i>'</i>	Exists Material: Bric		 ☐ Parged Height: 7	(in.)
Condition: Sound Cracked Root Intrusion Loose Brick V Deteriorated					
Infiltration: ☐ None ☐ Joint ☐ Cracks ☑ Mortar ☐ Roots ☐ Wall					
Corbel	Material: Brick	 ☐ Parge	ed Type:	Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	☐ None ✓ Joint	☐ Cracks ✓ Mor	tar 🗌 Ro	ots V Wall	
Barrel	Material: Brick	☐ Parge	ed .		
Shape:	Circular Dia	ameter: 42 (in.) Leng	gth: 0 (in.))	
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar 🗌 Ro	ots 🗌 Wall	
Bench	✓ Exists Material: E	Brick	☐ Parge	d	
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	□ Deteri	orated Leaks Debris	
Channel	Material: Brick	☐ Parge	∋d		
Channel E	xposure: Fully Open	Junc Dist: 0	nearest.	.5 ft. Azimuth: 0	
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	☐ Deteri	orated Leaks Debris	
Steps	Count: 14 Missing:	0			
Surcharge	Evidence Of Surc	harge Depth: 0 (ft.)	ve Surcharge Present	

Manhole Inspection Summary

Manhole # S23W__032MH

Printed On: 3/20/2009 Page 2 of 4

Location View



Misc



Defect 3



frame inflow at cover, chimney deteriorated, chmney infiltration at mortar

Top View



Defect 1



corroded steps

Defect 2




corbel infiltration at chimney joint, mortar, and wall

Manhole Inspection Summary

Manhole # S23W 032MH

Printed On: 3/20/2009 Page 3 of 4

24 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 24 (in.) Rod and Bar (Angled)

Pipe Material: Clay ☐ Pipe Lined

Invert Depth: 24.57 (ft.) Flow Characteristics: Fast

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 OClock



Drop In @ 3 OClock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)

☐ Pipe Lined Pipe Material: Clay

Invert Depth: 9.05 (ft.) Flow Characteristics: None

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound Drop: Inside **Rod and Bar**

Angled: Yes Reading: 22.50 (ft.)

Inv Depth: 23.50 (ft.)

3 O'Clock Inflow

Drop Condition: Open

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary


Manhole # S23W__032MH

Drop: None

Printed On: 3/20/2009 Page 4 of 4

24 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 24 (in.) Rod and Bar (Angled)

Pipe Material: Clay □ Pipe Lined

Invert Depth: 24.51 (ft.) Flow Characteristics: Fast

Deposits: ✓ None □ Mud □ Sludge □ Debris □ Grease

Silt Depth: **0** (in.) Deposits Extent: Connects To: **Manhole**

Infiltration: None Pipe Seal Cond: Sound Possible Illicit Connection