#### **Manhole Inspection Summary** Manhole # S25C1\_002MH Printed On: 3/20/2009 Page 1 of 3 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 25C1 Node: **002** Status: Found Insp Date: 1/22/09 10:45 AM **Incomplete Comments** Crew: skfw Inspector: wjenkins Firm: **PER** Location Address: 2401 Nevada St Cross Street: Maisel St Manhole Location: Other - See Type: **Terminal** Ground Conditions: Dry Comments Weather: **Dry** Subject To Ponding: None Prev. Rehab Comments Mh is located in playground area in rear of School. Shape: Circular Cover Diameter: 24 (in.) Length: 0 (in.) Dist A/B Grade: 0 (in.) Type: **Sanitary** Condition: Sound Cover Material: Cast Iron Properties: ☐ Bolted ✓ Vented ☐ Water Tight ☐ Water Tight Insert Frame Offset: 3 (in.) Condition: Sound Cracked ✓ Leaks Chimney / Frame Adjustment Exists Material: Brick Height: 2 (in.) Parged Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated Infiltration: ☐ None ✓ Joint ☐ Cracks ✓ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks ☐ Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 42 (in.) Length: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0 Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 6 Missing: 0 Steps Corroded

Depth: **0** (ft.) ☐ Active Surcharge Present

☐ Evidence Of Surcharge

Surcharge

# **Manhole Inspection Summary**

# Manhole # S25C1\_002MH

Printed On: 3/20/2009 Page 2 of 3

#### **Location View**



playground area behind 2401 Nevada St (Westport Elementary School)

### Misc



cover

#### Defect 1



chimney loose bricks, chimney influent at frame joint and mortar

# Top View



Defect 2



frame infiltration at cover, frame offset 3 inches

# **Manhole Inspection Summary**

# Manhole # S25C1\_002MH

Printed On: 3/20/2009 Page 3 of 3

### 12 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 12 (in.) Rod and Bar (Angled)

Pipe Material: Clay ☐ Pipe Lined

Invert Depth: 10.83 (ft.) Flow Characteristics: Fast

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole

Possible Illicit Connection

## 8 in. Circular Gravity Sewer Pipe In @ 9 OClock



Drop In @ 9 OClock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)

☐ Pipe Lined Pipe Material: Clay

Invert Depth: 8.35 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound Drop: Inside **Rod and Bar** 

Angled: Yes Reading: 9.60 (ft.)

Inv Depth: 10.60 (ft.)

8 O'Clock Inflow

Drop Condition: Open

Connects To: House connection / Service

line

Possible Illicit Connection