Manhole Inspection Summary M			Mar	nhole # S25	CC_032I	MH	
Printed On: 2/26	5/2009				Page 1	of 4	
Inspection	☐ Is Incomplete Rating	: 2) Good					
Record Plat: 25	Status	: Found		Insp Date:	12/9/08 1:17	PM	
Incomplete Comments			Crew: ADS4				
				Inspector: ADS4			
				Firm: ADS			
Location	Address: 1114 RIGGS AVE		Сі	Cross Street: ARLINGTON AVE			
Manhole	Type: Terminal Location: Alley		Gr	Ground Conditions: Dry			
	Prev. Rehab Weather	: Dry	Sul	bject To Ponding:	None		
Comments							
0	Olasa Olasa Isa	D'	(° -)	//	0.515	(° -)	
Cover	•	Diameter: 24 (condition: Soun	` ,	(in.) Dist A/B Cover Material: C a		(in.)	
Properties:	<i>3</i> 1				ast Iron		
Frame Offset: 2 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks							
Chimney / Frame Adjustment Exists Material: Brick Parged Height: 3 (in.)							
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated							
Infiltration: ☐ None ✓ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall							
Corbel	Material: Brick	☐ Parge	d Type: C	oncentric/Eccen	tric		
Condition:							
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall							
Barrel	Material: Brick	☐ Parge	d				
Shape: D-Shape Diameter: 48 (in.) Length: 42 (in.)							
	ition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration:	✓ None ☐ Joint ☐ Cra	cks Morta	ar Roots	s 🗌 Wall			
Bench	Exists Material:		☐ Parged				
Condition:	Sound Cracked R	oot Intrusion	Deterior	ated Leaks	Debris		
Channel	Material: Brick	☐ Parge	d				
Channel Exposure: Fully Open Junc Dist: 1.5 nearest .5 ft. Azimuth:							
Condition:	✓ Sound ☐ Cracked ☐ R	oot Intrusion	Deterior	ated Leaks	Debris		
Steps Count: 3 Missing: 0 Corroded							
Surcharge	Evidence Of Surcharge	Depth: (f	t.) Active	Surcharge Prese	nt		

Manhole Inspection Summary

Manhole # S25CC_032MH

Printed On: 2/26/2009 Page 2 of 4

Location View



INCOMING PIPE



UNKNOWN CONNECTION INTO SEWER AT 6 OCLOCK.

Defect 4



MISSING BRICKS BELOW THE FRAME.

Top View



Defect 2



CORRODED STEP

Defect 1



INFILTRATION DUE TO GAP BETWEEN FRAME AND CHIMNEY.

Manhole Inspection Summary

Manhole # S25CC_032MH

Printed On: 2/26/2009 Page 3 of 4

Defect 3



FRAME IS OFFSET FROM CHIMNEY BY 2 INCHES.

Manhole Inspection Summary

Manhole # S25CC_032MH

Printed On: 2/26/2009 Page 4 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock

12 O'Clock Outflow



Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.34 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: Manhole

☐ Possible Illicit Connection