Manhole In	spection Summary	Manhole # S25E1_001MH
Printed On: 1/15	5/2009	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 4) Poor	
Record Plat: 25	5E1 Node: 001 Status: Found	Insp Date: 4/17/08 11:28 AM
Incomplete Cor	nments	Crew: FW/DH Inspector: dhinton Firm: PER
Location	Address: BEHIND 2437 WESTPORT ST.	Cross Street: WATERVIEW AV.
Manhole	Type: Inline Location: Alley	Ground Conditions: <b>Dry</b>
	☐ Prev. Rehab Weather: <b>Dry</b>	Subject To Ponding: None
Comments		
Cover	Shape: <b>Circular</b> Diameter: <b>25.</b> (in. <b>5</b>	) Length: <b>0</b> (in.) Dist A/B Grade: <b>0</b> (in.)
	Type: <b>Sanitary</b> Condition: <b>Sound</b>	Cover Material: Cast Iron
Properties:	☐ Bolted ☑ Vented ☐ Water Tight ☐ V	Vater Tight Insert
Frame Offset: 1.5 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks		
Chimney / Frame Adjustment		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: ☐ None ☐ Joint ☐ Cracks ☑ Mortar ☐ Roots ☐ Wall		
Corbel Material: Brick Parged Type: Concentric/Eccentric		
Condition:	□: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated	
Infiltration:	Infiltration: None Joint Cracks Mortar Roots Wall	
Barrel Material: Brick Parged		
Shape: Circular Diameter: 42 (in.) Length: 0 (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	☐ None ☐ Joint ☐ Cracks ✓ Mortar	☐ Roots ✓ Wall
Bench	✓ Exists Material: Brick	] Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Channel Material: Brick Parged		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps Count: 4 Missing: 0 Corroded		
Surcharge	☐ Evidence Of Surcharge Depth: <b>0</b> (ft.)	Active Surcharge Present

# **Manhole Inspection Summary**

## Manhole # S25E1\_001MH

Printed On: 1/15/2009 Page 2 of 3

**Location View** 



Defect 4



EVIDENCE OF BARREL INFILTRATION AT WALL & MORTAR

Defect 2



MISSING BRICK AND MORTAR WITH EVIDENCE OF CHIMNEY AND CORBEL INFILTRATION AT MORTAR

Top View



Defect 3



CORRODED STEPS AND CORBEL INFILTRATION AT WALL

Defect 1



2 IN FRAME OFFSET

### **Manhole Inspection Summary**

#### Manhole # S25E1\_001MH

Printed On: 1/15/2009 Page 3 of 3

#### 8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.80 (ft.) Flow Characteristics: None

Deposits:  $\checkmark$  None  $\square$  Mud  $\square$  Sludge  $\square$  Debris  $\square$  Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.85 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection