Manhole Inspection Summary N			Ma	nhole # S25I_	_052M	Н	
Printed On: 7/15	5/2009			P	age 1	of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair					
Record Plat: 25	Node: 052	Status: Found		Insp Date: 5/	14/09 3:43	3 PM	
Incomplete Comments				Crew: REI2			
				Inspector: paulfry			
				Firm: ATS			
Location	Address: 1100 W.Pr	att St.	C	Cross Street: 100 Arlington St.			
Manhole	anhole Type: Inline Location: Roadway				Ground Conditions: Dry		
	Prev. Rehab	Weather: Dry	Su	ubject To Ponding: N o	one		
Comments	Specialty cleaned line from downstream manhole S25I019MH.						
Cover	Shape: Circular	Diameter: 24	` ,	, ,		(in.)	
	Type: Sanitary	Condition: Sou		Cover Material: Cas	t Iron		
Properties: Bolted Vented Water Tight Water Tight Insert							
Frame	Offset: 0 (in.)	Condition: Sound	I ☐ Cracke	ed <u>V</u> Leaks			
Chimney / Frame Adjustment							
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	☐ Loose E	Brick Deteriorate	:d		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortai	r 🗌 Roots	☐ Wall			
Corbel	Material: Brick	☐ Parge	ed Type: (Concentric/Eccentri	C		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Barrel	Material: Brick	☐ Parge	ed				
Shape:	Circular Dia	ameter: 48 (in.) Leng	gth: 0 (in.)				
Condition:	ion: 🗸 Sound 🗌 Cracked 🔲 Root Intrusion 🔝 Loose Brick 🔲 Deteriorated						
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Mor	tar Roo	ts 🗸 Wall			
Bench	✓ Exists Material: E	Brick	☐ Parged				
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	□ Deterio	rated 🗌 Leaks 🔽	Debris		
Channel	Material: Brick	☐ Parge	ed				
Channel E	xposure: Fully Open	Junc Dist: 0	nearest .5	ft. Azimuth: 0			
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	□ Deterio	rated Leaks	Debris		
Steps	Count: 6 Missing:	0 V Corroded					
Surcharge	✓ Evidence Of Sur	charge Depth: 4 ((ft.) Active	e Surcharge Present			

Manhole Inspection Summary

Manhole # \$25I__052MH

Printed On: 7/15/2009 Page 2 of 4

Location View



Miscellaneous



TOP VIEW PRIOR TO CLEANING

Defect 5



FRAME LEAKS

Top View



Miscellaneous



pavement markings

Defect 4



Corroded Steps; Evidence of Surcharge

Manhole Inspection Summary

Manhole # S25I__052MH

Printed On: 7/15/2009 Page 3 of 4

Defect 3



infiltration from barrel mortar & wall

Defect 1



DEBRIS ON BENCH

Manhole Inspection Summary

Manhole # S25I__052MH

Printed On: 7/15/2009 Page 4 of 4

15 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 11.91 (ft.) Flow Characteristics: Turbulent

Deposits: ☐ None ☐ Mud ☐ Sludge ☐ Debris ✓ Grease

Silt Depth: 1 (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: None

Connects To: **Manhole**Possible Illicit Connection

15 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 22.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 11.71 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection