Manhole Inspection Summary N			Ma	anhole # S25I060N	ЛH	
Printed On: 7/15	5/2009			Page 1	of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 25	Node: 060	Status: Found		Insp Date: 4/1/09 10:	14 AM	
Incomplete Comments				Crew: skdh		
				Inspector: skilpatrick Firm: PER		
				FIIIII. PER		
Location	Address: Holton Alley		(Cross Street: Arlington Ave		
Manhole	Type: Terminal	Location: Alley	(Ground Conditions: Dry		
	Prev. Rehab	Weather: Dry	S	ubject To Ponding: None		
Comments						
Cover	Shape: Circular	Diameter: 25.	(in.) Lengtl	h: 0 (in.) Dist A/B Grade: 0	(in.)	
	•	75	. , .	· •	, ,	
	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron		
Properties:	☐ Bolted ✓ Vente	ed	☐ Water Ti	ght Insert		
Frame	Offset: 2 (in.)	Condition: Sound	I ☐ Crack	ed Leaks		
Chimney / Frame Adjustment						
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Morta	r 🗌 Roots	☐ Wall		
Corbel	Material: Brick					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☑ Wall					
Barrel	Material: Brick	☐ Parge	ed			
Shape: Circular Diameter: 42 (in.) Length: 0 (in.)						
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar 🗌 Roc	ots 🗌 Wall		
Bench	✓ Exists Material: E	Brick	☐ Parged	d		
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Deterio	orated Leaks Debris		
Channel	Material: Brick	☐ Parge	ed			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0						
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	Deterio	orated ☐ Leaks ☑ Debris		
Steps Count: 4 Missing: 2 Corroded						
Surcharge	Evidence Of Surc	harge Depth: 0 (ft.)	e Surcharge Present		

Manhole Inspection Summary

Manhole # \$25I__060MH

Printed On: 7/15/2009 Page 2 of 4

Location View



Holten Alley

mh cover



Defect 8



heavy sediment and debris in mh.

Top View



heavy sediment and debris in mh.

Defect 6



corroded and missing rungs

Defect 5



active infiltration at frame and chimney joint

Manhole Inspection Summary

Manhole # S25I__060MH

Printed On: 7/15/2009 Page 3 of 4

Defect 1



infiltration on corbel wall

Defect 7



frame offset 2"

Manhole Inspection Summary

Manhole # \$25I__060MH

Printed On: 7/15/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: **7.2** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.28 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: Manhole

☐ Possible Illicit Connection