Manhole Inspection Summary N			Ma	anhole	19MH	
Printed On: 12/1	6/2008			Page	1 of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 25	50 Node: 019	Status: Found		Insp Date: 4/1/08 1	2:20 PM	
Incomplete Comments				Crew: <b>skwjdh</b>		
				Inspector: wjenkins		
				Firm: PER		
Location	Address: 1352 Sargeant St			Cross Street: Bayard St		
Manhole	Type: <b>Terminal</b>	Location: Alley		Ground Conditions: Wet		
	Prev. Rehab	Weather: <b>Dry</b>	8	Subject To Ponding: <b>None</b>		
Comments						
		D:			<b>-</b> (1 )	
Cover	Shape: Circular	Diameter: 26	` ,	, ,	` ,	
Droportion	Type: Sanitary	Condition: <b>Sou</b>		Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame	Offset: 1 (in.)	Condition: 🗸 Sound	d Cracl	ked Leaks		
Chimney / Frame Adjustment						
Condition:	☐ Sound ✓ Crack	ed Root Intrusion	✓ Loose	Brick  Deteriorated		
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Morta	r Roots	<b>✓ Wall</b>		
Corbel	Material: Brick	☐ Parg	jed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Moi	rtar 🗌 Ro	ots V Wall		
Barrel	Material: Brick	☐ Parg	jed			
Shape:	<b>Circular</b> Dia	ameter: <b>42</b> (in.) Len	gth: <b>0</b> (in.)	)		
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Loose	Brick Deteriorated		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Moi	rtar 🗌 Ro	ots 🗌 Wall		
Bench	☐ Exists Material:		☐ Parge	d		
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated ☐ Leaks ✓ <b>Deb</b>	ris	
Channel	Material: Brick	☐ Parg	jed			
Channel E	xposure: Fully Open	Junc Dist: 0	nearest.	5 ft. Azimuth: <b>0</b>		
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated 🗌 Leaks 🔽 Deb	ris	
Steps	Count: 4 Missing:	0 Corroded				
Surcharge	Evidence Of Surc	harge Depth: <b>0</b>	(ft.)  Activ	ve Surcharge Present		

## **Manhole Inspection Summary**

## Manhole # \$250\_\_019MH

Printed On: 12/16/2008 Page 2 of 4

Location View



behind 1352 Sargeant St

Cover View



Defect 2



Top View



Defect 3



INFILTRTION AT CHIMNEY AND CORBEL

Defect 1



Missing bricks and mortar under chimney, chimney cracked, loose bricks and deteriorating.

# **Manhole Inspection Summary**

Manhole # \$250\_\_019MH

Printed On: 12/16/2008 Page 3 of 4

#### Defect 4



1" Frame Offset and Channel Debris

## **Manhole Inspection Summary**

## Manhole # \$250\_\_019MH

Printed On: 12/16/2008 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)
Pipe Material: Clay Pipe Lined
Invert Depth: **8.16** (ft.) Flow Characteristics: None
Deposits: None Mud Sludge Debris Grease
Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None** 

Connects To: Connecting Node Not Available

Possible Illicit Connection