Manhole In	spection Summary	Manhole # S27G027MH
Printed On: 12/1	6/2008	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 4) Poor	
Record Plat: 27	7G Node: 027 Status: Found	Insp Date: 6/21/08 9:18 AM
Incomplete Cor	nments	Crew: wj,eh
		Inspector: wjenkins Firm: PER
Location	Address: 16 S Poppleton	Cross Street: N Fairmount
Manhole	Type: Terminal Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 25. (in.) 65	Length: 0 (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties:	☐ Bolted ☑ Vented ☐ Water Tight ☐ W	ater Tight Insert
Frame Offset: 2 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks		
Chimney / Frame Adjustment		
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ☐ Deteriorated		
Infiltration:	☐ None ✓ Joint ☐ Cracks ✓ Mortar ☐	Roots 🗌 Wall
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ✓ Wall
Barrel	Material: Brick	
Shape: Circular Diameter: 42 (in.) Length: 0 (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick
Infiltration:	□ None □ Joint □ Cracks □ Mortar	☐ Roots ✓ Wall
Bench	Exists Material: Brick	Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks
Channel	Material: Brick	
Channel E	xposure: Fully Open Junc Dist: 0 ne	arest .5 ft. Azimuth: 0
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated ☐ Leaks ✓ Debris
Steps Count: 4 Missing: 1 Corroded		
Surcharge	☐ Evidence Of Surcharge Depth: 0 (ft.)	Active Surcharge Present

Manhole Inspection Summary

Manhole # S27G__027MH

Printed On: 12/16/2008 Page 2 of 4

Location View



Top View



Cover View



Top View



Additional Location View



Defect 1



missing steps & corroded

Manhole Inspection Summary

Manhole # S27G__027MH

Printed On: 12/16/2008 Page 3 of 4

Defect 3



infiltration from gap frame chimney

Defect 2



chimney cond loose bricks, joint, mortar

Defect 4



offset 2 inches

Defect 5



Bench & Channel Debris. Evidence of Surcharge

Manhole Inspection Summary

Manhole # S27G__027MH

Printed On: 12/16/2008 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.25 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection