
Manhole Inspection Summary			Ma	nhole # S27I03	4MH	
Printed On: 12/1	6/2008			Page	1 of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 27	7I Node: <b>034</b>	Status: Found		Insp Date: 5/27/08	9:14 AM	
Incomplete Cor	mments			Crew: <b>wj,eh</b> Inspector: <b>wjenkins</b> Firm: <b>PER</b>		
Location	Address: 916 W Pratt St		С	Cross Street: Amity St		
Manhole	Type: Terminal Location: Roadway		G	Ground Conditions: <b>Dry</b>		
	Prev. Rehab	Weather: <b>Dry</b>	Su	bject To Ponding: None		
Comments						
Cover	Shape: Circular	Diameter: <b>25.</b> <b>85</b>	(in.) Length	: 0 (in.) Dist A/B Grade:	<b>0</b> (in.)	
	Type: Sanitary	Condition: Sou	nd	Cover Material: Cast Iron	I	
Properties:	☐ Bolted ✓ Vent	ed	☐ Water Tig	ht Insert		
Frame Offset: 1.5 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks						
Chimney / Frame Adjustment						
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated						
Infiltration: None V Joint Cracks V Mortar Roots V Wall						
Corbel	Material: Brick					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel Material: Brick Parged						
Shape: Circular Diameter: 42 (in.) Length: 0 (in.)						
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar 🗌 Root	s 🗌 Wall		
Bench	✓ Exists Material:	Brick	☐ Parged			
Condition:	☐ Sound ☐ Crack	ed Root Intrusion	☐ Deterior	rated Leaks Deb	ris	
Channel	Channel Material: Brick Parged					
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0						
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ☐ Debris						
Steps Count: 5 Missing: 0 Corroded						
Surcharge	Evidence Of Sur	charge Depth: <b>0</b> (	(ft.) Active	e Surcharge Present		

# **Manhole Inspection Summary**

## Manhole # S27I\_\_034MH

Printed On: 12/16/2008 Page 2 of 4


Location View



Top View



Additional Location View



Top View



Additional Top View



Cover View



# **Manhole Inspection Summary**

# Manhole # \$27I\_\_034MH

Printed On: 12/16/2008 Page 3 of 4

#### Defect 3



chimney cond deteriorated, joint, mortar, chimney flow wall

### Defect 5



Frame offset 1.5

### Defect 2



corroded steps

### **Manhole Inspection Summary**

Manhole # \$27I\_\_034MH

Printed On: 12/16/2008 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: **Clay** Pipe Lined

Invert Depth: **12.68** (ft.) Flow Characteristics: **None** 

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: **None** Pipe Seal Cond: **Sound** 

Drop: **None** 

Connects To: **Manhole**Possible Illicit Connection