Manhole Inspection Summary N			Ma	anhole	IMH	
Printed On: 2/20)/2009			Page 1	of 4	
Inspection	☐ Is Incomplete	Rating: 2) Good				
Record Plat: 27	7K Node: 011	Status: Found		Insp Date: 6/3/08 11:	25 AM	
Incomplete Cor	nments			Crew: wj,eh		
				Inspector: wjenkins Firm: PER		
				FIIM: PER		
Location	Address: 825 Ramsey St			Cross Street: S Poppleton St		
Manhole	Type: Inline	Location: Sidewalk		Ground Conditions: Dry		
	Prev. Rehab	Weather: Dry	5	Subject To Ponding: None		
Comments						
0	Change Cinavilan	Diamatan 24	(in) I am at	Was Quarter A /D Consider Q	(i.e.)	
Cover	Shape: Circular	Diameter: 31. 75	(in.) Lengi	th: 0 (in.) Dist A/B Grade: 0	(in.)	
	Type: Sanitary	Condition: Sou	nd	Cover Material: Cast Iron		
Properties:	☐ Bolted ✓ Vent	ed	☐ Water T	ight Insert		
Frame	Offset: 0 (in.)	Condition: Sound	I ☐ Cracl	ked 🗸 Leaks		
Chimney / Frame Adjustment						
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Loose	Brick Deteriorated		
Infiltration:	☐ None ✓ Joint	☐ Cracks ☐ Mortai	Roots	✓ Wall		
Corbel	Material: Precast Concrete Parged Type: Concentric/Eccentric					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	☐ None ✓ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Precast C	oncrete Parge	ed			
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)						
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	☐ None ✓ Joint	☐ Cracks ☐ Mort	tar 🗌 Ro	ots 🗌 Wall		
Bench	✓ Exists Material:	Brick	☐ Parge	d		
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deteri	orated Leaks Debris	i	
Channel	Material: Precast					
Channel E	el Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0					
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Deteri	orated Leaks Debris	i	
Steps	teps Count: 7 Missing: 0 Corroded					
Surcharge	☐ Evidence Of Surcharge Depth: 0 (ft.) ☐ Active Surcharge Present					

Manhole Inspection Summary

Manhole # S27K__011MH

Printed On: 2/20/2009 Page 2 of 4

Location View



Cover View



Defect 3



corrbel-barrel connect infiltration from gap

Top View



Defect 4



frame-chimney infiltration

Defect 2



infiltration frame-lid

Manhole Inspection Summary

Manhole # S27K__011MH

Printed On: 2/20/2009 Page 3 of 4

Defect 1



corroded rungs

Manhole Inspection Summary

Manhole # S27K__011MH

Printed On: 2/20/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: **PVC** Pipe Lined

Invert Depth: 8.07 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 OClock



6 O'Clock Inflow

Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: **PVC**

Invert Depth: 8.05 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Connects To: Manhole

Drop: None

☐ Possible Illicit Connection