Manhole Inspection Summary N			Manhole # S29G	040MH		
Printed On: 7/15	5/2009		Pag	e 1 of 4		
Inspection	☐ Is Incomplete	Rating: 4) Poor				
Record Plat: 29	9G Node: 040	Status: Found	Insp Date: 5/13/	09 9:24 PM		
Incomplete Cor	mments	Crew: skbh				
			Inspector: bharris			
			Firm: PER			
Location	Address: 700 W. Fayette St		Cross Street: MLK Bvld	Cross Street: MLK Bvld		
Manhole	Type: Inline	Location: Roadway	Ground Conditions: Dry			
	Prev. Rehab	Weather: Dry	Subject To Ponding: None	;		
Comments						
Cover	Shape: Circular	Diameter: 31. 75	(in.) Length: 0 (in.) Dist A/B Grad	de: 0 (in.)		
	Type: Sanitary	Condition: Sour	nd Cover Material: Cast Ir	on		
Properties:	☐ Bolted ✓ Ven	ted Water Tight	☐ Water Tight Insert			
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	I ☐ Cracked ☐ Leaks			
Chimney / Frame Adjustment						
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	☐ None ✓ Joint	☐ Cracks ☐ Mortar	r 🗌 Roots 🔲 Wall			
Corbel	Material: Brick	☐ Parge	ed Type: Concentric/Eccentric			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parge	ed			
Shape:	Circular D	iameter: 48 (in.) Leng	gth: 0 (in.)			
Condition:	✓ Sound ☐ Crack	ked Root Intrusion	☐ Loose Brick ☐ Deteriorated			
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar □ Roots □ Wall			
Bench	✓ Exists Material:	Brick	☐ Parged			
Condition:	☐ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ✓ D	ebris		
Channel	Material: Brick					
Channel E	xposure: Partially C	pen Junc Dist: 0	nearest .5 ft. Azimuth: 0			
Condition:	☐ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ✓ D	ebris		
Steps Count: 8 Missing: 0 Corroded						
Surcharge	Evidence Of Sur	charge Depth: 0 ((ft.) Active Surcharge Present			

Manhole Inspection Summary

Manhole # S29G__040MH

Printed On: 7/15/2009 Page 2 of 4

Location View



Miscellaneous



mh cover

Defect 5



Top View



Miscellaneous



Frame View

Defect 4



infiltration at the chimney frame joint

Manhole Inspection Summary

Manhole # S29G__040MH

Printed On: 7/15/2009 Page 3 of 4

Defect 2



heavy debris in channel

Defect 1




heavy debris on bench

Manhole Inspection Summary

Manhole # S29G 040MH

Printed On: 7/15/2009 Page 4 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 13.12 (ft.) Flow Characteristics: Slow

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent: **Medium** Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: None

Connects To: **Manhole**Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 7 OClock



Drop In @ 7 OClock



Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.88 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: Outside Rod and Bar

Angled: **Yes** Reading: **12.00** (ft.)

Inv Depth: 13.00 (ft.)

7 O'Clock Inflow

Drop Condition: Open

Connects To: Manhole

Possible Illicit Connection