Manhole Inspection Summary N			M	/lanhole # S31I002MH		
Printed On: 2/20	)/2009			Page 1	of 5	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 31	Node: <b>002</b>	Status: Found		Insp Date: 12/31/08 1	0:47 AM	
Incomplete Comments				Crew: WJ/DH		
				Inspector: dhinton		
				Firm: <b>PER</b>		
Location	Address: 22 W.Lomard St.			Cross Street: Penn St.		
Manhole	Type: <b>Inline</b>	Location: Sidewalk		Ground Conditions: <b>Dry</b>		
	Prev. Rehab	Weather: <b>Dry</b>	\$	Subject To Ponding: <b>None</b>		
Comments						
		D: 4 00	<i>(</i> ' ) 1		<i>"</i>	
Cover	Shape: Circular	Condition: <b>Sour</b>	. ,	th: 0 (in.) Dist A/B Grade: 0  Cover Material: Cast Iron	(in.)	
Properties:	Type: <b>Sanitary</b> ☐ Bolted			ight Insert		
Frame	Offset: 0 (in.)	Condition: Sound	Crac	ked 🔽 <b>Leaks</b>		
•		Exists Material: Bricl		Parged Height:	<b>5</b> (in.)	
	✓ Sound ☐ Crack		Loose			
Infiltration:	☐ None ✓ Joint	Cracks Morta	r 🗌 Roots	☐ Wall		
Corbel	Material: <b>Brick</b>	☐ Parge		Concentric/Eccentric		
	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Ro	ots V Wall		
Barrel	Material: Brick	☐ Parge	ed			
·		ameter: <b>48</b> (in.) Leng	th: <b>0</b> (in.)	)		
Condition:		ed Root Intrusion	Loose			
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar □Ro	ots		
Bench	✓ Exists Material:		☐ Parge	d		
Condition:	Sound Crack	ed Root Intrusion	☐ Deteri	orated Leaks <b>Debris</b>		
Channel	Material: Brick	☐ Parge	ed			
Channel E	xposure: Fully Open	Junc Dist: 0	nearest	.5 ft. Azimuth: 0		
Condition:	Sound Crack	ed Root Intrusion	☐ Deteri	orated  Leaks  Debris		
Steps	Count: 6 Missing	: 0 Corroded				
Surcharge	Evidence Of Sur	charge Depth: <b>0</b> (	ft.) 🗌 Acti	ve Surcharge Present		

## Manhole # \$31I\_\_002MH

Printed On: 2/20/2009 Page 2 of 5

Location View



Misc



in barrel rectangular vault

Misc



Top View



Misc



in barrel under the flat top

Defect 4



channel debris

## Manhole # S31I\_\_002MH

Printed On: 2/20/2009 Page 3 of 5

#### Defect 3



chimney missing mortar at frame joint, chimney infiltration at frame joint

#### Defect 1



bench debris

#### Defect 2



chimney and corbel infiltration

### Manhole # S31I 002MH

Printed On: 2/20/2009 Page 4 of 5

#### 10 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 8.80 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0

(in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 9.78 (ft.) Flow Characteristics: None

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: House connection / Service line

Possible Illicit Connection

Manhole # S31I\_\_002MH

6 O'Clock Inflow

Printed On: 2/20/2009 Page 5 of 5

10 in. Circular Gravity Sewer Pipe In @ 6 OClock



Pipe Height: **0** (in.) Direct

Pipe Material: Clay

Invert Depth: 8.78 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None** 

Connects To: Manhole

☐ Possible Illicit Connection