Manhole Inspection Summary N		anhole # S31K029MH		
Printed On: 3/20	/2009		Page 1 of 4	
Inspection	☐ Is Incomplete Rating: 3) Fa	ir		
Record Plat: 31K Node: 029 Status: Found		d	Insp Date: 11/23/08 11:59 AM	
Incomplete Comments		Crew: <b>WJ,FW</b>		
			Inspector: wjenkins	
			Firm: PER	
Location	Address: 643 Warner St		Cross Street: Washington BD	
Manhole	Type: Terminal Location: Road	lway	Ground Conditions: <b>Dry</b>	
	Prev. Rehab Weather: <b>Dry</b>		Subject To Ponding: None	
Comments				
Cover	Shape: Circular Diame	ter: <b>25.</b> (in.) Leng <b>75</b>	th: <b>0</b> (in.) Dist A/B Grade: <b>0</b> (in.)	
	Type: <b>Sanitary</b> Condition	on: <b>Sound</b>	Cover Material: Cast Iron	
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert				
Frame Offset: 0 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks				
Chimney / Frame Adjustment				
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated				
Infiltration: None V Joint Cracks V Mortar Roots V Wall				
Corbel	Material: <b>Brick</b> [	☐ Parged Type	: Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall			
Barrel	Material: <b>Brick</b>			
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)				
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration:	☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall			
Bench	Exists Material:	☐ Parge	ed	
Condition:	☐ Sound ☐ Cracked ☐ Root Int	rusion 🗌 Deter	iorated Leaks Debris	
Channel	Material: Brick Parged			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0				
Condition:	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ☐ Debris			
Steps Count: 6 Missing: 0 Corroded				
Surcharge	☐ Evidence Of Surcharge Depth: <b>0</b> (ft.) ☐ Active Surcharge Present			

## **Manhole Inspection Summary**

## Manhole # S31K\_\_029MH

Printed On: 3/20/2009 Page 2 of 4

**Location View** 



Miscellaneous





chimney cracked mortar and gap at frame joint

Top View



Defect 2



frame infiltration at cover

Defect 4



chimney deteriorated with infiltration from joint, mortar, & wall

# **Manhole Inspection Summary**

Manhole # \$31K\_\_029MH

Printed On: 3/20/2009 Page 3 of 4

Defect 3



steps corroded

### **Manhole Inspection Summary**

#### Manhole # S31K\_\_029MH

Printed On: 3/20/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.31 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None** 

Connects To: Manhole

☐ Possible Illicit Connection