
Manhole Inspection Summary M		Manhole # S31M015MH
Printed On: 3/20	)/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 31	M Node: 015 Status: Found	Insp Date: 12/26/08 11:24 AM
Incomplete Comments		Crew: <b>WJ,BH</b>
		Inspector: <b>wjenkins</b> Firm: <b>PER</b>
		I IIII. FEK
Location	Address: 610 Burgandy St	Cross Street: Warner St
Manhole	Type: Inline Location: Roadway	Ground Conditions: <b>Dry</b>
	Prev. Rehab Weather: <b>Dry</b>	Subject To Ponding: None
Comments		
Carran	Change Circular Diameter 25 (in )	Lorenth O. (in ) Diet A/D Creades O. (in )
Cover	Shape: <b>Circular</b> Diameter: <b>25.</b> (in.) 5	Length: <b>0</b> (in.) Dist A/B Grade: <b>0</b> (in.)
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert		
Frame	Offset: <b>2.</b> (in.) Condition: Sound	Cracked Leaks
Chimney / Frame Adjustment		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: ☐ None ☑ Joint ☐ Cracks ☑ Mortar ☐ Roots ☐ Wall		
Corbel	Material: Brick	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated	
Infiltration:	n: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall	
Barrel	Material: <b>Brick</b>	
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ I	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	□ Roots □ Wall
Bench	✓ Exists Material: <b>Brick</b>	Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐ [	Deteriorated ☐ Leaks ✓ Debris
Channel	Material: Brick Parged	
Channel E	xposure: <b>Fully Open</b> Junc Dist: <b>0</b> nea	arest .5 ft. Azimuth: <b>0</b>
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ [	Deteriorated ☐ Leaks ☐ Debris
Steps Count: 8 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: <b>0</b> (ft.) Active Surcharge Present	

# **Manhole Inspection Summary**

# Manhole # S31M\_\_015MH

Printed On: 3/20/2009 Page 2 of 4

#### **Location View**



Miscellaneous



channel debris

Defect 6



chimney loose bricks

## Top View



Miscellaneous



MH cover

Defect 5



chimney deteriorated with infiltration at frame joint and through mortar

# **Manhole Inspection Summary**

# Manhole # \$31M\_\_015MH

Printed On: 3/20/2009 Page 3 of 4

#### Defect 4



frame offset 2.75

## Defect 1



bench debris

#### Defect 2



step corroded, debris between bottom step and wall

## **Manhole Inspection Summary**

## Manhole # S31M 015MH

Printed On: 3/20/2009 Page 4 of 4

# 8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.58 (ft.) Flow Characteristics: Fast

Deposits:  $\subseteq$  None  $\subseteq$  Mud  $\subseteq$  Sludge  $\subseteq$  Debris  $\subseteq$  Grease

Silt Depth: **0** (in.) Deposits Extent:


Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 7.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.66 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection