Manhole Inspection Summary M			Ma	anhole # S33K_	_005N	1H
Printed On: 3/20	/2009			Pa	age 1	of 4
Inspection	☐ Is Incomplete Ra	ating: 4) Poor				
Record Plat: 33	SK Node: 005 St	atus: Found		Insp Date: 1/9/	/09 10:52	AM
Incomplete Comments				Crew: dd		
				Inspector: jjoiner		
				Firm: ATS		
Location	Address: s. sharp parking lot			Cross Street: w conwa	y st	
Manhole	Type: Terminal Loca	ation: Parking Lot	(Ground Conditions: Dry	,	
	☐ Prev. Rehab Wea	ther: Dry	S	Subject To Ponding: No	ne	
Comments						
Cover	Shape: Circular	Diameter: 26 (, ,	h: 0 (in.) Dist A/B Gr	ade: 0	(in.)
	Type: Sanitary	Condition: Soun	d	Cover Material: Cast	Iron	
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame Offset: 2 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks						
Chimney / Frame Adjustment						
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration: None Joint Cracks Mortar Roots Wall						
Corbel	Material: Brick and Con	crete Parge	d Type:	Concentric/Eccentric		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☑ Roots ☐ Wall						
Barrel	Material: Precast Concr	rete	d			
Shape:	Circular Diamet	er: 48 (in.) Lengt	:h: 0 (in.)			
Condition:	✓ Sound ☐ Cracked	☐ Root Intrusion	Loose	Brick Deteriorated	j	
Infiltration:	✓ None ☐ Joint ☐	Cracks Morta	ar 🗌 Roo	ots 🗌 Wall		
Bench	Exists Material:		☐ Parge	d		
Condition:	☐ Sound ☐ Cracked	☐ Root Intrusion	□ Deterior	orated Leaks	Debris	
Channel	Material: Brick	☐ Parge	d			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0						
Condition:	✓ Sound ☐ Cracked	Root Intrusion	Deteri	orated Leaks	Debris	
Steps	Count: 4 Missing: 0	✓ Corroded				
Surcharge	✓ Evidence Of Surchar	rge Depth: 1 (ff	t.) 🗸 Acti	ve Surcharge Present		

Manhole Inspection Summary

Manhole # S33K__005MH

Printed On: 3/20/2009 Page 2 of 4

Location View



Defect 5



surcharge active, because 12 pipe is up too high

Defect 3



infiltration from roots in corbel

Top View



Defect 4



cracks in corbel

Defect 2



frame offset 2 inches

Manhole Inspection Summary

Manhole # S33K__005MH

Printed On: 3/20/2009 Page 3 of 4

Defect 1



steps corroded

Manhole Inspection Summary

Manhole # S33K__005MH

Printed On: 3/20/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: **PVC**

Invert Depth: 7.00 (ft.) Flow Characteristics: Slow

Deposits: None Mud Debris Grease

Silt Depth: 4 (in.) Deposits Extent: **Medium**Infiltration: **None** Pipe Seal Cond: **Unknown**

Drop: None

Connects To: **Manhole**Possible Illicit Connection