Manhole Inspection Summary M			anhole # S33S031MH				
Printed On: 2/12	2/2009			Page 1 of 3			
Inspection	☐ Is Incomplete R	ating: 3) Fair					
Record Plat: 33	BS Node: 031 S	tatus: Found		Insp Date: 10/23/08 9:17 AM			
Incomplete Comments				Crew: cb			
				Inspector: jjoiner Firm: ATS			
				Film: A15			
Location	Address: 175 w ostend st			Cross Street: s sharp st			
Manhole	Type: Inline Local	ation: Roadway		Ground Conditions: Dry			
	☐ Prev. Rehab Wea	ather: Dry	5	Subject To Ponding: None			
Comments							
Cover	Shape: Circular	Diameter: 26	` '	` ,			
December	Type: Sanitary	Condition: Soun		Cover Material: Cast Iron			
Properties:	☐ Bolted ✓ Vented	☐ Water Tight [vvater i	ight Insert			
Frame	Offset: 0 (in.) C	ondition: Sound	✓ Crac	ked Leaks			
Chimney / Frame Adjustment							
Condition: ☐ Sound ✓ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated							
Infiltration:	ration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Corbel	Material: Brick						
Condition:	ondition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Barrel	Material: Brick	☐ Parge	d				
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)							
Condition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated							
Infiltration:	☐ None ✓ Joint ☐	Cracks Morta	ar 🗌 Ro	ots 🔽 Wall			
Bench	Exists Material: Bric	k	☐ Parge	d			
Condition:	✓ Sound ☐ Cracked	☐ Root Intrusion	□ Deteri	iorated Leaks Debris			
Channel	Material: Brick	☐ Parge	d				
Channel E	xposure: Fully Open	Junc Dist: 0	nearest.	.5 ft. Azimuth: 0			
Condition:	✓ Sound ☐ Cracked	☐ Root Intrusion	Deteri	iorated Leaks Debris			
Steps	Count: 9 Missing: 0	✓ Corroded					
Surcharge ✓ Evidence Of Surcharge Depth: 7. (ft.) Active Surcharge Present 25							

Manhole Inspection Summary

Manhole # \$33\$__031MH

Printed On: 2/12/2009 Page 2 of 3

Location View



Defect 4



infiltration

Defect 2



cracked frame & chimney cracked

Top View



Defect 3



surcharge evd

Defect 1



corr steps

Manhole Inspection Summary

Manhole # S33S__031MH

Printed On: 2/12/2009 Page 3 of 3

60 in. Circular Gravity Sewer Pipe Out @ 12 OClock





brick pipe

Pipe Height: 0 (in.) Direct

Pipe Material: **Unknown** Pipe Lined

Invert Depth: 17.25 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Connecting Node Not
Available

Possible Illicit Connection

54 in. Circular Gravity Sewer Pipe In @ 6 OClock





brick pipe

Pipe Height: 0 (in.) Direct

Pipe Material: **Unknown** Pipe Lined

Invert Depth: 16.88 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None		

Connects To: Manhole

Possible Illicit Connection