Manhole In	spection Summary	Manhole # S35AA_006MH					
Printed On: 3/9/2	2009	Page 1 of 4					
Inspection	☐ Is Incomplete Rating: 3) Fair						
Record Plat: 35	5AA Node: 006 Status: Found	Insp Date: 11/14/07 8:49 AM					
Incomplete Comments		Crew: dd					
		Inspector: jjoiner					
		Firm: ATS					
Location	Address: 707 n.calvert	Cross Street: @ centerstage					
Manhole	Type: Inline Location: Roadway	Ground Conditions: Dry					
	Prev. Rehab Weather: Dry	Subject To Ponding: None					
Comments							
Cover	·	26 (in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)					
Droportios	Type: Sanitary Condition: V						
Properties: Bolted Vented Water Tight Water Tight Insert							
Frame	Offset: 2 (in.) Condition: So	und Cracked Leaks					
Chimney / Frame Adjustment Exists Material: Brick and Concrete Parged Height: 4 (in.)							
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated							
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall							
Corbel	Material: Brick						
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Barrel	Material: Brick	arged					
Shape:	Shape: Circular Diameter: 48 (in.) Length: 0 (in.)						
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ N	fortar ☐ Roots ☐ Wall					
Bench	Exists Material: Brick	☐ Parged					
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion	on Deteriorated Leaks V Debris					
Channel	Material: Brick	arged					
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0							
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	on Deteriorated Leaks Debris					
Steps	Count: 8 Missing: 0 Corroded						
Surcharge	Evidence Of Surcharge Depth: 0	(ft.) Active Surcharge Present					

Manhole Inspection Summary

Manhole # S35AA_006MH

Printed On: 3/9/2009 Page 2 of 4

Location View



Misc 1



channel debris

Defect 4



chimney_cond_deteriorated

Top View



Defect 6



bench debris

Defect 3



steps

Manhole Inspection Summary

Manhole # S35AA_006MH

Printed On: 3/9/2009 Page 3 of 4

Defect 2



frame offset

Defect 1



worn cover

Manhole Inspection Summary

Manhole # S35AA_006MH

Printed On: 3/9/2009 Page 4 of 4

12 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 13.75 (ft.) Flow Characteristics: Slow

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

12 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 13.60 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None			

Connects To: Manhole

☐ Possible Illicit Connection