Manhole In	spection Summary	Ma	anhole # S35A015MH		
Printed On: 3/13	/2009		Page 1 of 3		
Inspection	☐ Is Incomplete Rating: 3) Fair			
Record Plat: 35	SA Node: 015 Status: F	ound	Insp Date: 8/21/08 10:17 AM		
Incomplete Cor	nments		Crew: dd		
			Inspector: jjoiner		
			Firm: ATS		
Location	Address: side 210 n guilford a	ve	Cross Street: e centre st		
Manhole	Type: Inline Location: F	oadway	Ground Conditions: Dry		
	Prev. Rehab Weather: D	ry S	Subject To Ponding: None		
Comments					
Cover	Shape: Circular Di	ameter: 26 (in.) Lengt	th: 0 (in.) Dist A/B Grade: 0 (in.)		
	Type: Sanitary Cor	dition: Sound	Cover Material: Cast Iron		
Properties:	☐ Bolted ✓ Vented ☐ Wa	iter Tight	ight Insert		
Frame	Offset: 0 (in.) Condition	n: ☑ Sound ☐ Cracl	ked Leaks		
Chimney / Fra	me Adjustment	aterial: Brick and Cond	crete Parged Height: 8.5 (in.)		
Condition:	☐ Sound ☐ Cracked ☐ Roo	t Intrusion 🔽 Loose	e Brick 🔽 Deteriorated		
Infiltration:	✓ None ☐ Joint ☐ Cracks	☐ Mortar ☐ Roots	☐ Wall		
Corbel	Material: Brick	☐ Parged Type:	Concentric/Eccentric		
Condition:	ondition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parged			
Shape:	Circular Diameter: 48	(in.) Length: 0 (in.)			
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint ☐ Crack	s	ots 🗌 Wall		
Bench	✓ Exists Material: Brick	☐ Parge	d		
Condition:	☐ Sound ☐ Cracked ☐ Roo	t Intrusion Deteri	orated 🗌 Leaks 📝 Debris		
Channel	Material: Brick	☐ Parged			
Channel E	xposure: Fully Open Ju	nc Dist: 0 nearest .	5 ft. Azimuth: 0		
Condition:	Sound Cracked Roc	t Intrusion Deteri	orated 🗌 Leaks 🔽 Debris		
Steps	Count: 6 Missing: 0 Co	rroded			
Surcharge	Evidence Of Surcharge	Depth: 0 (ft.) \square Activ	ve Surcharge Present		

Manhole Inspection Summary


Manhole # S35A__015MH

Printed On: 3/13/2009 Page 2 of 3

Location View




Defect 4



bench debris

Defect 2



steps

Top View



Defect 3



channel debris

Defect 1



chimney cond loose bricks, deteriorated

Manhole Inspection Summary

Manhole # S35A__015MH

Printed On: 3/13/2009 Page 3 of 3

10 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 10.70 (ft.) Flow Characteristics: Fast

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: **5** (in.) Deposits Extent: **Medium**Infiltration: **None** Pipe Seal Cond: **Unknown**

Drop: None

Connects To: **Manhole**Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 10.60 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None		

Connects To: Manhole

☐ Possible Illicit Connection