Manhole In	spection Summary	Manhole # S39G011MH		
Printed On: 1/29	9/2009	Page 1 of 4		
Inspection	☐ Is Incomplete Rating: 3) Fair			
Record Plat: 39	OG Node: 011 Status: Found	Insp Date: 7/14/08 9:31 AM		
Incomplete Cor	mments	Crew: sac		
		Inspector: jjoiner		
		Firm: ATS		
Location	Address: 115 Albemarle St	Cross Street: Granby ST		
Manhole	Type: Junction Location: Roadway	Ground Conditions: Wet		
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None		
Comments				
0	Oleana Oleanalan Diamatan OO	(in) I would be (in) Dist A/D Oracle by (in)		
Cover	·	(in.) Length: 0 (in.) Dist A/B Grade: 0 (in.) d Cover Material: Cast Iron		
Properties:	,,	Water Tight Insert		
Frame	Offset: 0 (in.) Condition: Sound	☐ Cracked ☐ Leaks		
Chimney / Fra	me Adjustment	Parged Height: 8.5 (in.)		
Condition:		✓ Loose Brick ✓ Deteriorated		
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	Roots Wall		
Corbel	Material: Brick	d Type: Concentric/Eccentric		
Condition:	ndition: Sound Cracked Root Intrusion Loose Brick Deteriorated			
Infiltration:	: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall			
Barrel	Material: Brick			
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)				
Condition:	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall				
Bench	✓ Exists Material: Brick	☐ Parged		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris		
Channel	Material: Brick	ed		
Channel E	xposure: Fully Open Junc Dist: 0	nearest .5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris		
Steps	Count: 13 Missing: 0 Corroded			
Surcharge				
	69			

Manhole Inspection Summary

Manhole # S39G__011MH

Printed On: 1/29/2009 Page 2 of 4

Location View



Defect 3



evidence of surcharge

Defect 1



steps

Top View



Defect 2



deteriorated, loose bricks, frame adjustment

Manhole Inspection Summary

Manhole # S39G__011MH

Printed On: 1/29/2009 Page 3 of 4

27 in. Circular Gravity Sewer Drop In @ 12 OClock



the invert vaules are in 6 o clock connectin because program would not except a drop at 12

Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 10.47 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

12 O'Clock Outflow

Pipe Out @ 12 OClock



Diop. None		

Connects To: **Manhole**Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 17.00 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

6 O'Clock Inflow

Drop: Outside Direct

Angled: Reading: **0.00** (ft.)

Inv Depth: 18.84 (ft.)

Drop Condition: Open

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S39G__011MH

Printed On: 1/29/2009 Page 4 of 4

15 in. Circular Gravity Sewer Pipe In @ 9 OClock





Pipe Height: 0 (in.) Direct	Drop: None
Pipe Material: Clay	·
Invert Depth: 13.81 (ft.) Flow Characteristics: Slow	
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: 0 (in.) Deposits Extent:	Connects To: House connection / Service

Infiltration: None Pipe Seal Cond: Unknown Possible Illicit Connection