Manhole Inspection Summary M			Manhole # S43GG_050	MH
Printed On: 6/24	l/2010		Page 1	of 4
Inspection	☐ Is Incomplete	Rating: 3) Fair		
Record Plat: 43	BGG Node: 050	Status: Found	Insp Date: 3/22/10 11:1	I1 AM
Incomplete Cor	mments		Crew: REI12	
			Inspector: Provine , D	
			Firm: JV	
Location	Address: Lleweln		Cross Street: Oliver	
Manhole	Type: Inline	Location: Roadway	Ground Conditions: Wet	
	☐ Prev. Rehab	Weather: Light Rain	Subject To Ponding: None	
Comments	Pass			
Cover	Shape: Circular	Diameter: 24		(in.)
	Type: Sanitary	Condition: Sour		
Properties: Bolted Vented Water Tight Water Tight Insert				
Frame	Offset: 2 (in.)	Condition: Sound	d ☐ Cracked ✓ Leaks	
Chimney / Frame Adjustment				
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	r □ Roots □ Wall	
Corbel	Material: Brick	☐ Parge	ed Type: Concentric/Eccentric	
Condition:	on: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall				
Barrel	Material: Brick	☐ Parge	ed	
Shape:	Circular D	iameter: 42 (in.) Leng	gth: (in.)	
Condition:	✓ Sound ☐ Crack	ked Root Intrusion	☐ Loose Brick ☐ Deteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar □ Roots □ Wall	
Bench	✓ Exists Material:	Brick and Stone	☐ Parged	
Condition:	☐ Sound ☐ Crack	ked Root Intrusion	☐ Deteriorated ☐ Leaks ✓ Debris	
Channel	Material: Brick	☐ Parge	ed	
Channel E	xposure: Fully Ope	n Junc Dist: 0	nearest .5 ft. Azimuth:	
Condition:	☐ Sound ☐ Crack	ked Root Intrusion	☐ Deteriorated ☐ Leaks ✓ Debris	
Steps	Count: 7 Missing	g: 0		
Surcharge	Evidence Of Sur	charge Depth: ((ft.) Active Surcharge Present	

Manhole Inspection Summary

Manhole # S43GG_050MH

Printed On: 6/24/2010 Page 2 of 4

Location View



Location View



Top View



Location View



Top View



Top View




Manhole Inspection Summary

Manhole # S43GG_050MH

Printed On: 6/24/2010 Page 3 of 4

Top View



Active surcharge.

Defect 3



debris

Defect 1



loose bricks

Defect 4



Defect 2



loose bricks

Manhole Inspection Summary

Manhole # S43GG_050MH

Printed On: 6/24/2010 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Pipe Height: **12** (in.) Rod and Bar (Angled)
Pipe Material: **Clay**

Invert Depth: 12.25 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

12 O'Clock Outflow Pipe Out @ 12 O'Clock



Drop: None

Connects To: **Manhole**Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: **12** (in.) Rod and Bar (Angled)
Pipe Material: **Clay** □ Pipe Lined

Invert Depth: 12.17 (ft.) Flow Characteristics: Slow

Deposits: None Mud Debris Grease

Silt Depth: 4 (in.) Deposits Extent: **Medium**Infiltration: **None** Pipe Seal Cond: **Sound**

Pipe In @ 6 O'Clock



6 O'Clock Inflow

Drop: None

Connects To: **Manhole**Possible Illicit Connection