Manhole Inspection Summary Manhole # S45C2 015MH Printed On: 7/17/2008 Page 1 of 3 Rating: 1) Excellent Inspection ☐ Is Incomplete Record Plat: 45C2 Node: 015 Status: Found Insp Date: 12/27/07 10:17 AM Incomplete Comments Crew: C Inspector: CrewC Firm: KEC Location Address: 1501 Spruce St Cross Street: Fairhaven Ave. Manhole Type: **Terminal** Location: Roadway Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Cover Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: Bolted Vented Frame Offset: 0 (in.) Condition: Sound ☐ Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ✓ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks ✓ Mortar ☐ Roots ☐ Wall Barrel Material: Brick ☐ Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Mortar Roots Wall Cracks **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 4 Missing: 0 Steps Corroded

Depth:

(ft.) Active Surcharge Present

☐ Evidence Of Surcharge

Surcharge

Manhole Inspection Summary

Manhole # S45C2_015MH

Printed On: 7/17/2008 Page 2 of 3

Location View



Spruce St.

Steps



Defect 2



Top View



Defect 1



Manhole Inspection Summary

Manhole # S45C2_015MH

12 O'Clock Outflow

Printed On: 7/17/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Pipe Height: **7.2** (in.) Rod and Bar (Angled)
Pipe Material: **Clay** □ Pipe Lined

Invert Depth: **8.37** (ft.) Flow Characteristics: **Fast**

Deposits: $\slash\hspace{-0.4cm}$ None $\slash\hspace{-0.4cm}$ Mud $\slash\hspace{-0.4cm}$ Sludge $\slash\hspace{-0.4cm}$ Debris $\slash\hspace{-0.4cm}$ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Service Sewer Pipe In @ 4 O'Clock



4 O'Clock Inflow

Pipe Height: **7.2** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.24 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: House connection / Service

line

☐ Possible Illicit Connection