Manhole Inspection Summary M				lanhole # S65Q004MH		
Printed On: 9/17	7/2009			Page 1 of 4		
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 65	5Q Node: <b>004</b>	Status: Found		Insp Date: 4/23/08 11:00 AM		
Incomplete Cor	mments			Crew: <b>JE,MM,AA</b> Inspector: <b>JasonEikenberg</b> Firm: <b>RJN</b>		
Location	Address: 1420 Bon	sal St		Cross Street: Cardiff Ave.		
Manhole	Type: <b>Inline</b>	Location: Sidewalk		Ground Conditions: Dry		
0 .	Prev. Rehab	Weather: <b>Dry</b>		Subject To Ponding: <b>None</b>		
Comments						
Cover	Shape: Circular	Diameter: 24	(in.) Leng	th: (in.) Dist A/B Grade: 2 (in.)		
	Type: Sanitary	Condition: Soun	d	Cover Material: Cast Iron		
Properties:	☐ Bolted ✓ Vent	ed Water Tight	☐ Water T	ight Insert		
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	Crac	ked Leaks		
Chimney / Fra	ıme Adjustment	Z Exists Material: <b>Brick</b>	[	☐ Parged Height: 6 (in.)		
Condition:	☐ Sound ☐ Crack	ed ☐ Root Intrusion	✓ Loose	e Brick ☑ Deteriorated		
Infiltration:	□ None	☐ Cracks ✓ Mortar	Roots	☐ Wall		
Corbel	Material: <b>Brick</b>	☐ Parge	d Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	None ✓ Joint	☐ Cracks ✓ Mort	ar 🗌 Ro	ots 🗌 Wall		
Barrel	Material: Brick	☐ Parge	d			
Shape:	<b>Circular</b> Di	ameter: 48 (in.) Lengt	th: (in.)	)		
Condition:	: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	None ✓ Joint	☐ Cracks ✓ Mort	ar 🗌 Ro	ots 🗌 Wall		
Bench	✓ Exists Material:	Brick	☐ Parge	d		
Condition:	☐ Sound ☐ Crack	xed ☐ Root Intrusion	✓ Deter	iorated Leaks V Debris		
Channel	Material: <b>Brick</b> Parged					
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest	.5 ft. Azimuth:		
Condition:	☐ Sound ☐ Crack	xed ☐ Root Intrusion	✓ Deter	iorated Leaks Debris		
Steps	Count: 5 Missing	: 0 Corroded				
Surcharge	Evidence Of Sur	charge Depth: (f	t.) 🗌 Acti	ve Surcharge Present		

## **Manhole Inspection Summary**

# Manhole # S65Q\_\_004MH

Printed On: 9/17/2009 Page 2 of 4

Location View



Defect 4



Infiltration

Defect 3



Loose Bricks

Top View



012

Defect 1



**Broken Concrete** 

Defect 6



Buildup on bench

# **Manhole Inspection Summary**

Manhole # S65Q\_\_004MH

Page 3 of 4

Defect 5

Printed On: 9/17/2009



Infiltration

### Defect 2



Above Grade

## **Manhole Inspection Summary**

### Manhole # S65Q\_\_004MH

Printed On: 9/17/2009 Page 4 of 4

#### 8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay Pipe Lined

Invert Depth: 11.58 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



6 O'Clock Inflow

Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 11.25 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection