Manhole Inspection Summary N			Ma	anhole	МН	
Printed On: 9/17	7/2009			Page 1	of 4	
Inspection	☐ Is Incomplete	Rating: 2) Good				
Record Plat: 69	9U Node: <b>015</b>	Status: Found		Insp Date: 5/21/08 2:4	43 PM	
Incomplete Comments				Crew: <b>JE,BR</b>		
				Inspector: TomCarter		
				Firm: <b>RJN</b>		
Location	Address: 1725 Malvern St.		Cross Street: Holabird Ave.			
Manhole	Type: <b>Junction</b>	_ocation: Roadway		Ground Conditions: <b>Dry</b>		
	☐ Prev. Rehab \	Weather: <b>Dry</b>	S	Subject To Ponding: <b>Sheeting</b>		
Comments	Comments DEBRIS IN CHANNEL.					
Cover	Shape: Circular	Diameter: 24	` '	` ,	(in.)	
	Type: Sanitary	Condition: Sour		Cover Material: Cast Iron		
Properties:	Bolted Vente	ed	Water T	ight Insert		
Frame	Offset: 1 (in.)	Condition: 🗸 Sound	Crack	ked Leaks		
Chimney / Frame Adjustment						
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	✓ Loose	Brick  Deteriorated		
Infiltration:	☐ None ✓ Joint	✓ Cracks ✓ Mortar	Roots	☐ Wall		
Corbel	Material: Brick	☐ Parge	d Type:	Concentric/Eccentric		
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ✓ Deteriorated					
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Mort	ar 🗌 Ro	ots 🗌 Wall		
Barrel	Material: Brick	☐ Parge	ed .			
Shape:	<b>Circular</b> Dia	meter: <b>48</b> (in.) Leng	th: (in.)			
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	✓ Loose	Brick  Deteriorated		
Infiltration:	☐ None ☐ Joint	✓ Cracks ✓ Mort	ar 🗌 Ro	ots 🗌 Wall		
Bench	✓ Exists Material: <b>B</b>	Brick	☐ Parge	d		
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	✓ Deteri	orated Leaks V Debris		
Channel	Material: Brick	☐ Parge	ed			
Channel E	xposure: Fully Open	Junc Dist: 0	nearest .	5 ft. Azimuth:		
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated 🗌 Leaks 🔽 <b>Debris</b>		
Steps	Count: 3 Missing:	0				
Surcharge	✓ Evidence Of Sure	charge Depth: 1 (i	ft.)	ve Surcharge Present		

# **Manhole Inspection Summary**

## Manhole # S69U\_\_015MH

Printed On: 9/17/2009 Page 2 of 4

#### **Location View**



Defect 3



heavy debris in channel

Defect 4



infiltration on barrel wall above incoming 6 o'clock

#### Top View



012

Defect 1



missing mortar at frame adjustment

Defect 2



missing mortar and bricks at frame adjustment

### **Manhole Inspection Summary**

#### Manhole # S69U 015MH

Printed On: 9/17/2009 Page 3 of 4

#### 8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Pipe Lined

Invert Depth: 9.67 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Situdy ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 6 in. Circular Gravity Sewer Pipe In @ 5 O'Clock





Pipe Height: 6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Pipe Lined

Invert Depth: 8.08 (ft.) Flow Characteristics: Slow

Deposits: ☐ None ☐ Mud ✓ ☐ Debris ☐ Grease

Silt Depth: **0.125** (in.)

Deposits Extent: Light

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: House connection / Service

line

Possible Illicit Connection

### **Manhole Inspection Summary**

## Manhole # S69U\_\_015MH

6 O'Clock Inflow

Printed On: 9/17/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock

