Manhole Inspection Summary Manhole # S71G1 003MH Printed On: 9/17/2009 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 3) Fair Record Plat: 71G1 Node: **003** Status: Found Insp Date: 12/17/08 2:25 PM **Incomplete Comments** Crew: DJ, BR, TS Inspector: MikeMixter Firm: RJN Cross Street: Broening Hwy. Location Address: Ralls Ave. Manhole Type: Inline Location: Roadway Ground Conditions: Dry Weather: **Dry** Subject To Ponding: Sheeting Prev. Rehab Comments INSPECTED 12/17/2008. MANHOLE STARTED TO SURCHARGE WHILE WE WERE THERE DOING THE INSPECTION. FRAME OF MANHOLE COVER BROKEN. Shape: Circular Diameter: 30 (in.) Length: (in.) Dist A/B Grade: -1 (in.) Cover Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 (in.) Condition: Sound Cracked Leaks **Chimney / Frame Adjustment** Exists Material: **Brick and Concrete** Parged Height: 36 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: \(\subseteq \text{None} \) ✓ Joint Cracks ✓ Mortar Roots Wall Corbel Material: Precast Concrete Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar ☐ Roots ✓ Wall Barrel Material: Precast Concrete Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick ☐ Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ☐ Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 18 Missing: 0 Steps ✓ Corroded

✓ Evidence Of Surcharge Depth: 16 (ft.) ☐ Active Surcharge Present

Surcharge

Manhole Inspection Summary

Manhole # S71G1_003MH

Printed On: 9/17/2009 Page 2 of 4

Location View



Active Surcharge starting



Defect 5



Crack in precast waall

Top View



Defect 1



Missing mortar and bricks above O12

Defect 6




broken frame around manhole

Manhole Inspection Summary

Manhole # S71G1_003MH

Printed On: 9/17/2009 Page 3 of 4

Defect 4




Crack and missing mortar above I4

Manhole Inspection Summary

Manhole # S71G1_003MH

Printed On: 9/17/2009 Page 4 of 4

15 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



4 O'Clock Inflow



Pipe Height: 15.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 24.00 (ft.) Flow Characteristics: Slow

Deposits: None V Mud V Debris V Grease

Silt Depth: **10** (in.) Deposits Extent: **Heavy**Infiltration: **Evidence** Pipe Seal Cond: **Cracked**

Drop: None

Connects To: **Manhole**Possible Illicit Connection

15 in. Circular Gravity Sewer Pipe In @ 4 O'Clock



Pipe Height: **15.6** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 23.75 (ft.) Flow Characteristics: Slow

Deposits: None VMud Debris Grease

Silt Depth: **10** (in.) Deposits Extent: **Heavy**Infiltration: **Evidence** Pipe Seal Cond: **Cracked**

Pipe In @ 4 O'Clock



Drop: None

Connects To: **Manhole**Possible Illicit Connection