

PROJECT DESCRIPTION	OLD LEAD BELT REMEDIAL AND RESTORATION TASK TIMELINE					
	2/1/16-5/1/16 1-3 MONTHS		5/1/16-8/1/16 3-6 MONTHS		8/1/16-2/1/17 6-12 MONTHS	
	REMEDIAL	RESTORATION	REMEDIAL	RESTORATION	REMEDIAL	RESTORATION
Madison County* Little St. Francis Pile (OU5 Catherine & Skaggs) Floodplain Restoration In Remediated Areas	Location demarcated (3/17) on Little St. Francis River Access. Formally include area in OU5. Sign Superfund State contract. Acquire city access (to meet w/city wk of Apr 11 th). Characterization of channel and banks.	Floodplain Restoration Project Scoping	Develop design and contracting approach and initiate contracting process. NRD and Superfund work could be done concurrently progressing downstream.	Floodplain Restoration Project Proposal	Stream and stream bank remediation contract award and implementation.	Project Implementation
Madison County* Logtown Branch And Tributaries (OU5 Catherine & Skaggs) Stream and Riparian Corridor Restoration In MNR ¹ or Remediated Areas	Identify Chat Deposits for Removal and Stream MNR Areas and acquire access. Locations ID'd for removal (1) and sediment traps (2) 3/18	MNA Area Restoration Project Scoping And Proposal	Identify Stream Remedial Areas and Contracting / Implementation Timeline.	Additional Stream Restoration Project Scoping and Proposal	Award of OU5 contract and begin implementation of diversion and sediment trapping structures for MNR and removal of chat in areas of heavy deposits.	Project Implementation
Madison County Fredericktown Lake Sediments (OU7 LSFR Watershed) Characterize city reservoir sediment	Prepare lake sediment sampling plan and QAPP (draft 3/29). Task Order in place. Perform sampling. In-house sampling scheduled 5/31 – 6/3		Perform lake sediment sample analysis.		Decision making on remedial approach to highly contaminated lake sediments with potential to threaten city water supply.	

PROJECT DESCRIPTION	OLD LEAD BELT REMEDIAL AND RESTORATION TASK TIMELINE					
	2/1/16-5/1/16 1-3 MONTHS		5/1/16-8/1/16 3-6 MONTHS		8/1/16-2/1/17 6-12 MONTHS	
	REMEDIAL	RESTORATION	REMEDIAL	RESTORATION	REMEDIAL	RESTORATION
St. Francois County** “Bonehole” Near Term Glade and Mine-a-Joe Creek Restoration with Potential Future Site wide Restoration	Notice PRPs. Demarcate Areas of Remedial Work Based on Identified Glade Area.	Restoration Project Scoping And Proposal.	Provide Addition Remedial Information.	Utilize additional Information to Develop Restoration Proposals	Provide Addition Remedial Information.	Utilize additional Information to Develop Restoration Proposals
St. Francois County** “Bonehole” Tailings Dam & Owl Creek Tributary Superfund Removal & Restoration with Potential Future Site wide Restoration	Notice PRPs. Notice letters sent (01/16) Determine Feasibility of State being able to complete Tailings Dam & Owl Creek Tributary Project (CA w/ MDNR – PP - -4/1/16 to 7/31/17)	Restoration Project Scoping And Proposal.	Complete Design Work for Tailings Dam & Owl Creek Tributary.	Utilize additional Information to Develop Restoration Proposals	Award Contract and begin Construction Activities on Tailings Dam & Owl Creek Tributary.	Utilize additional Information to Develop Restoration Proposals
St. Francois County** St. Joe State Park Restore Vegetation on Select Areas of the Federal Pile Shaw Branch Riparian Corridor Restoration	Confirm No Additional Remedial Actions Planned In Potential Restoration Areas. PRP removal action to be complete by Sept. 30, 2016.	Provide Locations of Potential Restoration. Restoration Project Scoping And Proposal. Prepare Project Scoping And Restoration Proposal.	N/A Continue monitoring of surface water and sediment above and below mouth of Shaw Branch.	Ongoing Restoration Contracting & Implementation. Additional Stream Restoration Project Scoping and Proposal Where Feasible	N/A Continue monitoring of surface water and sediment above and below mouth of Shaw Branch	Ongoing Restoration Contracting & Implementation. Additional Stream Restoration Project Scoping and Proposal Where Feasible

PROJECT DESCRIPTION	OLD LEAD BELT REMEDIAL AND RESTORATION TASK TIMELINE.					
	2/1/16-5/1/16 1-3 MONTHS		5/1/16-8/1/16 3-6 MONTHS		8/1/16-1/1/17 9-12 MONTHS	
	REMEDIAL	RESTORATION	REMEDIAL	RESTORATION	REMEDIAL	RESTORATION
Jefferson County*** Rockford Beach Dam Stabilization and NRD Fish Passage	Provide Timeframe for Interim Stabilization Mill Dam on Big River. (IA with COE, Final Design, Access Complete. Construction Task Order Open for Bids, Start 5/11/16 – Finish 5/31/16)	N/A	Provide Status Update On Likely Completion Date of Interim Stabilization of Dam.	Proceed with Project Scoping and Proposal if Appropriate	Provide Status Update On Interim Stabilization Project Completeness.	Complete Project Scoping and Commit to Implementation
Jefferson County Byrnes Mill City Park	Multiphase Treatability Study. Determine Flood Damage and Extent of Park Area Recontamination.	NRD Scoping Opportunities?	Develop Design for Mill Dam Repairs and Re-scope Study Project.		Develop Contracting Strategy for Mill Dam Repair and Sediment Removal.	

*Madison Project Contingencies: USEPA 1. Contracting Strategy, 2. Formally include area in OU5, 3. Access, 4. Funding NRD Contingent on Trustee Approval and Landowner Agreement

**St. Francois County Contingencies: USEPA 1. PRP Response, 2. Funding, 3. Dredge duration and disposal location, 4. Landowner access. NRD Contingent on Trustee Approval.

1. Areas where monitored natural recovery (MNR) is identified as a remedial option.

***Jefferson County Contingencies: USEPA 1. IAG with USACE, 2. Funding, 3. Landowner Agreement

Version 04/04/2016(v4)