
# Site-Specific Quality Assurance Project Plan (SSQAPP) Addendum 2A, Revision 0

# Phase II Environmental Site Assessment (ESA) Former Monroe St. School 1100 West Monroe Street Salisbury, Rowan County, North Carolina

# **EPA Brownfields Cooperative Agreement BF-00D72618-0**

This document and work performed under this Site-Specific QAPP Addendum 2A is prepared in accordance with the EPA Region 4 Brownfields Program and the Generic QAPP document for the City of Salisbury, North Carolina Approved August 22, 2019.

## Prepared for:



City of Salisbury 123 North Main Street Salisbury, North Carolina 28144

Prepared by:



Cardno, Inc. 1812 Lincoln Street, Suite 301 Columbia, South Carolina 29201 Phone: 803-929-6060

**April 29, 2020** 

		Approval:
Cardno Project Manager:		
		Signature
	Joe Morici, PE	
		Printed Name / Date
Cardno QA/QC Reviewer:		
		Signature
	Charles Saund	
		Printed Name / Date
EPA Project Officer:		
	<b>.</b>	Signature
	Cindy Nolan	
		Printed Name / Date
EPA Designated Approving Official	Cia di O	1)2/24
(DAO):	inity y	Nolan 6/12/2020 Signature
	Cindy Nolan	Signature
	Ollidy Notali	Printed Name / Date
		Timioa Hamo, Dato
City of Salisbury Planning Director:		
		Signature
	Hannah Jacob	
		Printed Name / Date

	ABLE OF CONTENTS	_
Section		Page
	TLE AND APPROVAL	
	ABLE OF CONTENTS	
_	STRIBUTION LIST	_
	ROJECT/TASK ORGANIZATION	
	ROBLEM DEFINITION/BACKGROUND	
A5.1	Site Location and Description	
A5.2	Site and Regional Characteristics	
A5.3	Current and Historic Uses of the Site	
A5.4	Previous Site Assessments	
A5.5	Contaminants of Potential Concern	
A5.6	Areas of Concern (AOCs)	
A5.7	Purpose of Phase II Assessment	
	ROJECT/TASK DESCRIPTION AND SCHEDULE	
A6.1	Sampling Plan	
A6.2	Field Measurements	
A6.3	Laboratory Testing	
A6.4	Soil Samples (Critical)	
A6.5	Groundwater Samples (Critical)	
A6.6	Non-Critical Determination	
A6.7	Regulatory Standards	
A6.8	Data Use	
A6.9	Schedule	
	UALITY OBJECTIVES AND CRITERIA FOR MEASUREMENT DATA	
A8. SP	PECIAL TRAINING REQUIREMENTS/CERTIFICATION	13
	OCUMENTS AND RECORDS	
B1. SA	AMPLING DESIGN PROCESS	14
B1.1	UST Removal and Assessment	14
B1.2	Soil Boring Installation and Soil Sampling	
B1.3	Groundwater Sampling	
B1.4	Quality Assurance/Quality Control Samples	16
B1.5	Authorizations, Permits, and Clearances	
B2. SA	AMPLING AND ANALYTICAL PROCEDURES REQUIREMENTS	17
B3. SA	AMPLE HANDLING AND CUSTODY REQUIREMENTS	17
B4. AN	NALYTICAL METHODS AND REQUIREMENTS	17
	ELD QUALITY CONTROL REQUIREMENTS	
B6. LA	ABORATORY QUALITY CONTROL REQUIREMENTS	18
	ELD EQUIPMENT AND CORRECTIVE ACTION	
B8. LA	AB EQUIPMENT AND CORRECTIVE ACTION	18
B9. AN	NALYTICAL SENSITIVITY AND PROJECT CRITERIA	18
B10. D	DATA MANAGEMENT AND DOCUMENTS	18

C1. ASSESSMENT AND RESPONSE ACTIONS	18
C2. PROJECT REPORTS	18
D1. FIELD DATA EVALUATION	18
D2. LABORATORY DATA EVALUATION	18
D3. DATA USABILITY AND PROJECT VERIFICATION	18
REFERENCES	19
LIST OF ABBREVIATIONS	20

#### **List of Tables:**

Table 1: Project Specific Data Quality Objectives (DQOs)
Table 2: Summary of Sampling Locations and Analyses

# **List of Figures:**

Figure 1: Topographic Site Location Map

Figure 2: Aerial Site Layout

Figure 3: Proposed Soil Sample Map

Figure 4: Proposed Groundwater (GW) Sample Map

Figure 5: Monitoring Well Schematic

#### **List of Attachments:**

Appendix A: Project Organizational Chart

Appendix B: Pace Lab QAM

#### 1 A3. DISTRIBUTION LIST

4

5

6 7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

- The following individuals will receive copies of the approved QAPP and subsequent revisions:
  - Cindy Nolan, Brownfields Project Officer, EPA Region 4, 61 Forsyth Street, Atlanta, Georgia 30303-8960, Phone: (404) 562-8425, Email: nolan.cindyj@epa.gov
    - Hannah Jacobson, Planning Director, City of Salisbury, 132 North Main Street Salisbury, North Carolina 28144, Phone: (704) 638-5230, Email: hannah.jacobson@salisburync.gov
    - Joe Morici, PE, Cardno Brownfields Director/Project Manager, 10988 Richardson Road, Ashland, Virginia 23005, Phone: (803) 960-2069, Email: Joe.Morici@cardno.com
    - Charles Saunders, PG, Cardno Quality Assurance/Quality Control (QA/QC) Manager, Cardno, 10988 Richardson Road, Ashland, VA 23005, Phone: (804) 412-6554, Email: chee.saunders@cardno.com
    - Brian Kvam, PG, Cardno Field Team Leader, 1801 Lincoln St., Suite 301, Columbia, SC 29201, Phone: (803) 929-6071, Email: brian.kvam@cardno.com
    - Cardno Field Team Technicians, Richmond, VA Office, 10899 Richardson Rd., Ashland VA 23005; Columbia, South Carolina Office, 1812 Lincoln St., Suite 301, Columbia, SC 29201
    - Haynes Campbell, Pace National Analytical Services, Inc., Project Manager, 9800 Kincey Avenue Suite 100, Huntersville, NC 28078, Phone: (704) 977-0939, Email: <a href="https://doi.org/10.1007/j.nc/401977-0939">https://doi.org/10.1007/j.nc/401977-0939</a>, Email: <a href="https://doi.org/10.1007/j.nc/401977-0939">https://doi.org/10.1007/j.nc/40197-0939</a></a>

#### 24 A4. PROJECT/TASK ORGANIZATION

- Cardno was selected by the City of Salisbury as their Qualified Environmental Professional (QEP) and is responsible for conducting and overseeing the Phase II ESA at the subject property funded by the brownfields program. The information presented in this document represents the minimum standards required for the site assessment. A project organization chart is included in **Appendix A**. The following are the individuals
- participating in the project and their specific roles and responsibilities:
- Cindy Nolan, EPA Region 4 Brownfields Project Officer The EPA Project Officer is
- responsible for overseeing and monitoring the grant. As part of that responsibility, she
- ensures the processes described in the work plan are followed and the terms and
- conditions of the grant are met.
- 35 Cindy Nolan, EPA Region 4 Brownfields Designated Approving Official The
- 36 Brownfields Region 4 Quality Assurance Manager's DAO provides technical assistance
- to the Region 4 Project Officer working on Brownfields sites. The DAO's role is to provide
- technical reviews of the Generic QAPPs and Site-Specific QAPP Addenda that are
- 39 generated. This includes the approval of the Generic QAPP and Site-Specific QAPP
- 40 Addenda and any revisions.
- 41 Hannah Jacobson, City of Salisbury Brownfields Planning Director The City of
- Salisbury Brownfields Planning Director (Director) is responsible for the overall strategic
- direction of the project. The Director ensures project activities are executed in accordance

- with the approved Work Plan and the Terms and Conditions of the Cooperative Agreement.
- Joe Morici, PE, Cardno Project Manager The Project Manager will be the primary decision maker for the project and the primary user of the data to determine whether or not further action is required at the site. He will also coordinate the project activities and his specific responsibilities are:
  - 1. Approving the QAPP and subsequent revisions in terms of Brownfields specific requirements;
  - 2. Overall responsibility of the investigation;
  - 3. Coordinating field and laboratory activities;
  - 4. Conducting project activities in accordance with the QAPP and work order;
- 5. Validating field data;
  - 6. Reporting to the City's Brownfields Program Director regarding the project status per the work order and preparing interim and final reports the City;
    - 7. Making final project decisions with the authority to commit the necessary resources to conduct the project;
    - 8. Instituting corrective actions for problems encountered in the field sampling activities:
    - Communicating corrective actions to the Field Team Leader to remedy problems encountered in the field and coordinating with the lab director to correct any corresponding problems encountered in the chemical analyses;
    - 10. Compiling documentation detailing any corrective actions and providing them to the City Project Director.
- 24 Charles Saunders, PG, Cardno QA/QC Reviewer The Cardno QA/QC Reviewer
- provides documentation audits and technical review to assist in promoting, implementing,
- and documenting QA compliance. The Cardno QA/QC Reviewer is isolated from the
- implementation Cardno Project Manager. This allows lateral support as a peer to the Cardno Project Manager without introducing unintentional biases from conducting the
- 29 work.

7

8

9

10

11

13

14

15

16

17

18 19

20

21

22

23

32

33

34

35

36

37

38

39

40

- Brian Kvam, PG, Cardno Field Team Leader The field team leader will perform the following duties:
  - 1. Select the field sampling team;
    - 2. Conduct the field activities per the approved QAPP and supervise the field sampling team;
    - 3. Distribute the approved QAPP and subsequent revisions to the members of the field sampling team;
    - 4. Report problems in the field to the Cardno Project Manager;
    - 5. Implement corrective actions in the field as directed by the Cardno Project Manager. Corrective actions will be documented in the field logs and provided to the Cardno Project Manager in the final report.
- 41 Cardno Field Team Technicians These individuals will perform the actual fieldwork
- 42 per the QAPP and at the direction of the field team leader. The field team typically consists
- of two to four people and will be named at a later date by the field team leader.

# 44 Haynes Campbell, Pace National Account Executive, Laboratory Project Manager

- The Laboratory Project Manager is responsible for the following:
  - 1. Coordinating the analysis of the samples and the laboratory validation of the data;
  - 2. Coordinating the receipt of the samples at the laboratory, selecting the analytical team, ensuring internal laboratory audits are conducted per the Laboratory's Quality Assurance Manual (QAM), and distributing the applicable sections of the QAPP and subsequent revisions to members of the analytical team;
  - 3. Instituting corrective actions for problems encountered in the chemical analyses and reporting laboratory problems affecting the project data to the Cardno Project Manager and Cardno QA/QC Reviewer. Corrective actions for chemical analyses will be detailed in a QA report that will be provided via electronic and conventional mail.

#### A5. PROBLEM DEFINITION/BACKGROUND

- 13 The City of Salisbury, North Carolina, has been issued a Brownfields Assessment Grant
- under the USEPA Cooperative Agreement No. BF-00D72618-0. Portions of the funding
- from this grant will be utilized to conduct an Underground Storage Tank (UST) system
- closure and Phase II Environmental Site Assessment (ESA) of the former Monroe St.
- School (hereinafter referred to as the Site or Subject Property) located at 1100 West
- Monroe St. in the City of Salisbury, Rowan County, North Carolina.
- 19 Cardno previously conducted a Phase I ESA in December 2016 per ASTM #1527-13 to
- 20 evaluate the potential for recognized adverse environmental conditions (RECs) at the
- Subject Property. The Phase I ESA was performed to satisfy the requirements of the City
- of Salisbury and their assign(s) with respect to potential environmental impairment
- associated with the property due to contamination by hazardous substances, controlled
- substances, or petroleum products on or near the site. The Phase I ESA revealed the
- following RECs in connection to the Subject Site:
  - The presence of an UST in the fenced area on the southeast side of the school building.
    - 2. The presence of a former filling station on the corner of Monroe Street and Lloyd Street on a parcel adjacent to and upgradient of the school.
- 30 While not specified as an REC in the Phase I ESA, Cardno is also proposing to collect
- 31 soil samples from around the former mechanical room area in order to assess near
- surface soil conditions that have the potential to cause a vapor intrusion condition into the
- 33 existing structure.

1

2

4

5

6

7

8 9

10 11

12

26 27

28

29

- This Site-Specific QAPP and Phase II ESA were developed to determine if the identified
- 35 RECs have impacted the Subject Site parcel above regulatory cleanup criteria and/or
- would impact redevelopment. The scope of work presented in the Site-Specific QAPP will
- 37 result in the closure of the UST system that will eliminate a potential on-site source of
- contamination, assess the UST system for a potential release, and collect information that
- will assist in making risk management decisions for property redevelopment.
- 40 Based on the most recent North Carolina Department of Environmental Quality (NCDEQ)
- 41 UST Regulations (Guidelines for Site Checks, Tank Closure, and Initial Response and
- 42 Abatement for UST Releases, March 1, 2007 Version Change 9, Effective February 1,

- 2019) and the estimated size of the tank (2,000 gallons), Cardno has determined that the
- 2 UST falls in the Non-regulated, Commercial Tank category. As such, the UST Guidance
- 3 says to follow the procedures for assessment and initial response actions per the
- 4 regulated tank requirements.

5

#### A5.1 Site Location and Description

- The Site is located at 1100 West Monroe Street (site) in Salisbury, Rowan County, North
- 7 Carolina. The site is approximately 3.68 acres with Parcel ID number 008 068. The Site
- 8 is the former Monroe Street School, also known as the Samuel E Duncan School, and
- 9 the property has most recently been used for classrooms and offices by Livingstone
- 10 College. In addition, a separate modular building on the site is used by Head Start. The
- parcel includes the old school building, modular building, parking lot, athletic field, grass
- lawns with perimeter fence. The main school building includes the offices, classrooms
- and auditorium. In the vicinity, the surrounding properties are predominately residential
- and institutional use with Livingstone College located across Monroe Street.
- A Site Location Map, consisting of the relevant portion of the United States Geological
- Survey (USGS) topographic map, Salisbury, N.C. quadrangle, is included as **Figure 1**. A
- 17 plan view of the Subject Property is portrayed on Figure 2, which includes the
- 18 approximate Subject Property boundaries, as provided by the Rowan County GIS
- Department, and an aerial photograph depicting the Site with the approximate location of
- the UST system outlined.

#### 21 A5.2 Site and Regional Characteristics

- According to the Geologic Map of North Carolina, produced by the State of North Carolina
- in 1985, the Site lies in the Charlotte Belt of the Piedmont Physiographic Province of North
- 24 Carolina. The predominant rock type at the Site has been identified as granite. The
- shallow subsurface in most areas of the Piedmont contains residual soil overburden,
- 26 including structure-free residuum, saprolite, and partially weathered rock (PWR) that
- derive from in-place weathering of the crystalline bedrock. Occasional areas containing
- recent deposits of alluvium in the uppermost subsurface are found near streams and
- 29 rivers. Saprolite and PWR typically contain some relict structures from the original rock
- material. Depth to rock ranges from ground surface at occasional outcrops to depths of
- greater than 100 feet in areas of easily weathered rock.
- 32 The shallow aguifer occurrence varies in depth from ground surface at springs, creeks,
- and rivers to as deep as 50 feet or more beneath upland surfaces in some parts of the
- Piedmont. Water in the alluvium or unconsolidated residual material, including saprolite
- and PWR, usually behaves as an unconfined, or water table, aguifer and will yield water
- with head elevation equivalent to the first elevation where water is encountered.
- Permeability varies with lithology and is typically relatively low in residual soils, with higher
- permeability in saprolite or PWR due to relict rock texture and the variable susceptibility
- 55 permeability in suprising of 1 vivi due to relief rock texture and the variable subsectionity
- to weathering exhibited by different minerals in the rock. Groundwater flow in residual
- 40 soils or alluvium is usually in rough concurrence with local topographic conditions and is
- 41 toward local drainage features.
- The bedrock fractures or other planar features generally constitute the bedrock aguifer,
- with the surrounding rock material being effectively impermeable. Along with fractures,
- 44 contacts between rock bodies probably constitute zones of significant groundwater

- occurrence in the bedrock. The surrounding material and overlying residuum tend to 1 make the bedrock aguifer a semi-confined aguifer. That is, the overlying water and soil 2 3 weight normally results in pressure that causes water in a borehole which intersects a fracture or other feature to rise above the elevation of the fracture or feature. Such 4 features may not occur on predictable trends, at the same elevations, or even be present 5 or directly connected in separate boreholes. In areas adjacent to creeks the bedrock 6 groundwater generally discharges to the residuum or alluvium and then into the surface 7 water. In upland areas away from surface water drainages, the bedrock aguifer is 8 9 generally recharged by downward infiltration of residuum or alluvial aquifer water at locations where fractures intersect the bedrock surface. 10
- Groundwater in the Piedmont physiographic province is typically found in unconfined or semi-confined conditions with a flow that generally mimics the surface topography. The
- USGS Topographic Map, Salisbury, NC Quadrangle (Figure 1), indicates that
- groundwater is expected to follow the Site topography by flowing southwest.

#### A5.3 Current and Historic Uses of the Site

- The approximately 3.68 acre parcel is predominantly vacant except for a modular office
- building used by Head Start; the school building proper has been vacant for almost two
- decades. Additionally, students from Livingstone College are using the site for parking.
- 19 Until the approximately 20 years ago, the site was developed and operated as a school.
- 20 Additionally, a gas station was previously located across Lloyd St. in an apparent
- 21 upgradient direction from the site.

15

27

28

29

#### 22 A5.4 Previous Site Assessments

- Cardno completed a Phase I ESA of the Subject Property in December 2016. During this assessment, as stated above, Cardno identified the following RECs:
- 1. The presence of an UST in the fenced area on the southeast side of the school building.
  - The presence of a former filling station on the corner of Monroe Street and Lloyd Street on a parcel adjacent to and upgradient of the school.

#### A5.5 Contaminants of Potential Concern

The onsite UST could have released petroleum products to the subsurface. While no 30 information was discovered about the size or contents of the UST, it appears to be 31 32 consistent with use as a fuel oil UST that would have run the boiler system at the school. The UST system is still in place. Nearby historic filling station could have released fuel 33 during their operations. Chemicals of concern related to these RECs include petroleum 34 constituents, total petroleum hydrocarbons (TPH), volatile organic compounds (VOCs), 35 and semi-volatile organic compounds (SVOCs). Additionally, given the mechanical room 36 area and typical maintenance activities, as well as the existence of adjacent former 37 automotive servicing facilities, lead and other Resource Conservation and Recovery Act 38 (RCRA) metals could also be present. Therefore, metals are also considered 39 contaminants of concern (COCs) for the Site. Additionally, used oil and/or leaded gasoline 40 may have been used given the age of the site and adjacent gas station, so heavy metals 41 are a potential contaminant of concern. 42

#### A5.6 Areas of Concern (AOCs) 1

- Cardno has identified the following items/areas of concern (AOC) as the focus of this 2
- 3 Phase II ESA:

4

5

6

7

- UST system and basin
- Off-site and adjacent former gas station
- Mechanical room area

#### A5.7 **Purpose of Phase II Assessment**

- The City is seeking to support Livingstone College and their partners' efforts to redevelop 8
- 9 of the site by providing Brownfields funds to investigate the RECs identified during the
- Phase I ESA. This QAPP has been prepared to meet this goal in support of potential 10
- redevelopment efforts. The UST system closure is necessary to properly assess the 11
- possibility of a historical release. Information from the UST system closure and additional 12
- site assessment will be used to determine if site media have been impacted by 13
- contaminants of concern, as well as determining the need for initial abatement/mitigation 14
- and/or further assessment. The project-specific data quality objectives (DQOs) for the site 15
- are summarized in Table 1. 16

#### A6. PROJECT/TASK DESCRIPTION AND SCHEDULE

- In addition to the laboratory analysis of surficial soils and groundwater (critical 18
- 19 determinations); non-critical determinations, including soil lithology, visual and olfactory
- observations, and general observations, will also be made to aid in the decision making 20
- process. 21
- 22 The scope of work described in subsequent sections will be completed in two phases.

23

32

17

- 1. The initial phase will include the closure via removal of the USTs remaining on-site 24 25
- and the collection of soil and groundwater samples. 26 2. In the final phase, the data collected will be evaluated to determine the need for
- further assessment, which could include additional soil, groundwater, and/or vapor 27 sample collection, or remediation planning. The need for further assessment or 28 29 remediation planning will be evaluated with input from all project stakeholders as
- described in the generic QAPP. If needed, additional assessment work scopes will 30
- be detailed in revisions to this QAPP. 31

#### A6.1 Sampling Plan

- 33 Soil samples will be collected in accordance with NCDEQ UST Guidance, and the
- judgement of qualified Cardno personnel. If field conditions do not allow for pre-34
- determined sampling locations to be utilized, the field team leader will utilize the Decision 35
- 36 Tree (included in the Generic QAPP) to determine the appropriate action. All deviations
- and decisions will be documented in the final Phase II ESA report. Proposed soil sample 37
- locations are illustrated in Figure 3. Proposed monitoring well locations are depicted on 38
- Figure 4. The wells will be constructed according to 15A NCAC 2C Well Construction 39
- Standards as shown on Figure 5. 40
- Table 2 provides a summary of the analysis criteria for each sample including QA/QC 41
- samples. The field staff will be provided a copy of this plan for reference while in the field. 42
- Boring (if needed) and soil sample collection activities will be conducted in accordance 43

- with the USEPA Region 4 Science and Ecosystem Support Division (SESD) Field
- 2 Branches Quality System and Technical Procedures and NCDEQ UST Guidance.
- 3 The investigation derived waste (IDW) generated during the assessment activities will
- 4 consist of soil cuttings and purged groundwater. The volumes produced are expected to
- 5 be minimal. All IDW will be containerized in 55-gallon drums and stored on-site pending
- 6 the results of laboratory analysis for waste characterization. Based on the analytical
- 7 results, the IDW will be characterized and disposed of properly.

#### 8 A6.2 Field Measurements

- 9 Soil samples from UST system excavation will be field screened for organic vapors via
- 10 headspace analysis using a PID and by visual/olfactory observations.
- Subsequent to monitoring well installation and development, the monitoring wells will be
- allowed to recover and equilibrate overnight. Prior to groundwater sample collection, each
- monitoring well will be purged using a variable speed peristaltic or submersible pump with
- new dedicated tubing until the monitoring well formation fails to recharge (i.e., the well
- runs dry) or consistent values (i.e., less than 10% variance between consecutive
- readings) are obtained for pH, temperature, dissolved oxygen and specific conductivity.
- 17 Turbidity will be monitored during purging with a calibrated turbidity meter. These
- measurements will be recorded during the purging process to ensure that representative
- 19 groundwater samples are obtained.

#### 20 A6.3 Laboratory Testing

- 21 Based on the NCDEQ UST closure requirements and additional assessment objectives,
- full reportable lists of compounds within the following analytical method categories have
- been identified for this additional assessment in soil and groundwater, and include the
- 24 following:

25

26

31

32

35

- TPH Diesel Range Organics (DRO) by EPA Method 8015
- TPH Gasoline Range Organics (GRO) by EPA Method 8015
- Massachusetts Department of Environmental Protection (MADEP) Volatile
   Petroleum Hydrocarbons (VPH)
- MADEP Extractable Petroleum Hydrocarbons (EPH)
- TCL VOCs by EPA Method 8260
  - TCL SVOCs by EPA Method 8270
    - Resource Conservation and Recovery Act (RCRA) Metals by EPA Method 6010
- The listing of accredited analyses, detailing all analytes, is provided in the Pace National
- Analytical Services, Inc. (Pace) QAM included as **Appendix B**.

## A6.4 Soil Samples (Critical)

- Based on the estimated size (2,000 gallons) of the UST, three soil samples will collected
- from beneath the center line of the tank. Cardno does not anticipate any significant length
- of product piping for samples to be collected in addition to the tank locations. Five
- additional soil samples are proposed to be collected; two subsurface samples to check
- for soil contamination from the across the street former gas station and three subsurface
- samples from around the former mechanical room area.

- There are no critical sampling conditions (e.g. storm event, seasonal flow conditions, etc.) 1
- under which these samples should be collected. Data from these samples will be used to 2
- 3 determine the absence or presence of COCs in Site soils and will identify the need for
- additional assessment (soil or vapor) and/or remediation. 4

#### 5 A6.5 **Groundwater Samples (Critical)**

- To assess groundwater at the site, Cardno proposes to install one monitoring well at the 6
- UST basin, one monitoring well near the mechanical room, and one monitoring well to 7
- check for potential groundwater migration of a contaminant plume from the former gas 8
- station. 9
- There are no critical sampling conditions (e.g. storm event, seasonal flow conditions, etc.) 10
- under with these groundwater samples should be collected. The information collected 11
- from the monitoring well samples will be used to determine the presence or absence of 12
- COCs in groundwater. These data will determine the need for additional assessment 13
- and/or remediation. 14

#### **Non-Critical Determination** A6.6 15

- Non-critical determinations made during the soil boring installation/soil sample collection 16
- activities will include describing soil characteristics, such as lithology, color, grain size, 17
- and olfactory observations. This information will be used to supplement the critical data; 18
- it is not needed to make the decision of whether or not remediation is necessary. 19

#### A6.7 20 **Regulatory Standards**

- 21 UST systems are regulated by the NCDEQ Division of Waste Management (DWM) under
- the regulation found in Title 15A of the North Carolina Administrative Code (NCAC). 22
- subchapters 2N and 2L. The statutes include soil screening values for the COPCs. 23
- 24 According to NCDEQ UST guidance, if the results of the site check indicate that soil
- contamination equals or exceeds 50 milligrams per kilogram (mg/kg) TPH GRO or 100 25
- mg/kg DRO, groundwater exceeds the 2L standards (North Carolina Groundwater 26
- Standards (2L Standards; Title 15A, NCAC, Subchapter 2L, Part .0202)), or free product 27
- is present, initial response and abatement actions must be performed. 28
- Additional soil data will be compared to the latest version industrial USEPA Regional 29
- Screening Levels (RSLs) for Chemical Contaminants at Superfund Sites. Groundwater 30
- 31 samples will be compared to North Carolina 2L Groundwater Standards and the most
- recent EPA Maximum Contaminant Levels (MCLs). 32

#### A6.8 **Data Use**

33

- Soil samples will be collected to provide analytical data for UST closure assessment. The 34
- significance and nature of impacts to the areas of concern will be determined by direct 35
- evaluation of the analytical data generated. If analytes are not detected or are detected 36
- in the soil samples at concentrations below the soil criteria of 50 mg/kg GRO or 100 mg/kg 37
- DRO set forth in NCDEQ UST guidance, if no analytes are detected in groundwater above 38
- the groundwater quality standard established in 15A NCAC 2L.202, and no free product 39
- is present, then no further action will be required for the UST closure. 40
- If analytes are found above regulatory criteria in the soil or groundwater, then the degree 41
- to which these impacts affect redevelopment of the site must be evaluated. Further 42

- assessment and/or an Analysis of Brownfields Cleanup Alternatives (ABCA), which may
- 2 evaluate remedial actions and/or institutional controls, would then be recommended.
- Additionally, if related to the UST closure assessment, a 24-Hour Report, a 20-Day Report
- 4 and Initial Abatement Action Report would need to be prepared and submitted to the
- 5 NCDEQ.

#### 6 A6.9 Schedule

- 7 The anticipated start date for sample collection will be based on the final approval of this
- 8 site-specific QAPP. The field activities will commence within 30 days of QAPP approval.
- 9 Sample collection and associated field work should take approximately five days to
- complete. Samples will be shipped overnight to the laboratory throughout the duration of
- the project. Laboratory results will be sent to the Project Manager within 14 business days
- of sample receipt. The draft Phase II ESA report will be completed within 30 days after
- 13 receipt of the laboratory results.
- If a release is identified during the closure activities (TPH analysis >50 mg/kg GRO and/or
- ≥100 mg/kg DRO), a 24-Hour Report and/or a 20-Day Report and Initial Abatement Action
- Report may be required for submittal to the NCDEQ. If the findings of the assessment
- indicate that the site is eligible for a "No Further Action Required (NFAR)" status, then a
- 18 UST Closure Report will be submitted to the NCDEQ within 30 days of the UST removal.
- 19 If free product is discovered, then free product recovery must begin within 14 days and a
- 20 Free Product Recovery System Specification Report would need to be prepared and
- 21 submitted to the NCDEQ.

#### 22 A7. QUALITY OBJECTIVES AND CRITERIA FOR MEASUREMENT DATA

- During the Phase II ESA activities, soil and groundwater samples will be collected to
- 24 adequately assess RECs identified in Cardno's Phase I ESA conducted on the Subject
- 25 Property. Based on the previously identified RECs at the Site, full reportable lists of
- 26 compounds for petroleum and metals have been identified for this assessment in soil and
- 27 groundwater. As per NCDEQ guidance, soil and groundwater data will be compared to
- the regulatory standards identified in **Section A6.8**.
- 29 The selected laboratory methods are sufficient to meet the required detection levels. The
- Data Quality Objectives for this additional ESA are included as **Table 1**.

#### 31 A8. SPECIAL TRAINING REQUIREMENTS/CERTIFICATION

- 32 The following are the minimum training requirements for personnel conducting project
- activities. Current training records and certificates are kept in personnel files located at
- 34 the respective headquarters of the project personnel. Deficiencies and the need for new
- training are identified during annual personnel evaluations. Personnel deficient in any of
- the following requirements will not conduct project activities.

#### 37 Hazardous Waste Operations and Emergency Response (HAZWOPER):

- 38 The Field Team Leader will ensure that all on-site project personnel have current
- certificates of training for the 40-hour Occupational Safety and Health Administration
- 40 (OSHA) HAZWOPER Training Class with annual 8-hour refresher courses. All personnel
- 41 mobilizing to the site shall carry a Certificate of Training identification card.

#### 1 Field Team Training:

- 2 Field Team Technicians are provided hands-on training in graduated phases of
- 3 explaining, observing, demonstrating, and performing field sampling techniques and
- 4 standard operating procedures by experienced field personnel. Additional training in field
- 5 equipment technologies, quality assurance, ethics, and other skills are provided through
- 6 in-house instruction, online, and external workshops and courses. Field competency is
- 7 checked through personnel evaluations with direct input from the field team leaders and
- 8 project managers.

#### 9 Certifications:

10

11

12

13

14

15

- Assessment work must be overseen by a NC-licensed professional, and the final assessment reports will be signed and sealed by either a professional geologist (P.G.) or a professional engineer (P.E.) licensed in the State of North Carolina;
- An NCDEQ-accredited environmental laboratory will perform the analysis of the environmental samples in compliance will all applicable regulations and standards.
- Monitoring wells will be installed by properly licensed North Carolina drillers.
- Other training requirements and certifications are provided under the Generic QAPP
- 17 document.

#### 18 A9. DOCUMENTS AND RECORDS

Documentation and Records requirements provided under the Generic QAPP document.

#### 20 **B1. SAMPLING DESIGN PROCESS**

- 21 The proposed site assessment will require performance of a UST system closure
- 22 assessment and the evaluation of soil and groundwater impacts from potential onsite and
- offsite sources. Information from the site assessment will be used to determine if site
- media have been impacted by contaminants of concern and the need for initial abatement
- 25 and further assessment. The proposed Phase II ESA will evaluate potential environmental
- 26 impacts to soil and groundwater in areas of concern. Proposed sampling locations may
- be adjusted in the field based on Site conditions and features. A proposed soil boring
- location map is included as **Figure 3**. A proposed groundwater monitoring well location
- as **Figure 4**. The type and number of samples required, including the analytical methods,
- are provided in **Table 2**.

#### 31 B1.1 UST Removal and Assessment

- 32 At least five (5) days prior to the UST closure, a Notice of Intent (UST-3) form will be
- 33 completed and submitted to the NCDEQ.
- One UST is believed to exist at the Site. The UST will be permanently closed by removal
- from the ground. The removal and assessment activities will be conducted in accordance
- 36 with NCDEQ UST Guidance.
- Upon removal of the tank from the ground, three (3) soil samples will be collected from
- the base of the UST basin. These samples will be collected from at approximately 10-feet
- spacing along the mid-line location of the former tank. Additional soil samples may be
- collected if soil staining is observed or in other areas where contamination is suspected.

- Soil samples will be analyzed for TPH-GRO and TPH-DRO. Groundwater samples will 1
- be analyzed for VOCs by purge and trap capillary-column GC-MS, base neutral acids, 2
- 3 volatile aromatics with xylenes, MADEP EPH, and MADEP VPH.
- Soils excavated during the tank removal operations will be stockpiled on-site pending the 4
- results of laboratory analysis. Soil stockpiles will be bermed and covered with minimum 5
- 60-millimeter polyethylene sheeting. Additionally, NCDEQ UST guidance requires 6
- excavation of contaminated soil immediately upon determining that contaminant 7
- concentrations exceed the Action Level of 50 mg/kg TPH GRO or 100 mg/kg for TPH 8
- DRO. At the initial abatement stage, excavation is limited to no more than 533 cubic yards 9
- of soil, unless prior approval is obtained from the NCDEQ UST Section incident manager 10
- or compliance manager to return the soil to the excavation. Cardno intends to seek this 11
- approval and return all soil back to the excavation as fill material. 12
- According to 15A NCAC 2T.1502 (4) stockpiled soil is considered contaminated if 13
- analytical results from samples collected during the assessment or from the stockpile 14
- show the presence of contaminants at or above the laboratory method detection level. 15
- Upon consultation with NCDEQ, contaminated stockpiled soil may be returned to the 16
- excavation. 17

31

- If the stockpiled soils are returned to the basin, the remainder of the excavation will be 18
- backfilled to grade with clean soil. If the stockpiled material is removed from the site for 19
- 20 treatment and disposal, the entire excavation will be backfilled to grade with clean soil.
- 21 In order to minimize losses due to volatilization during sample collection, samples for
- volatile analysis will be obtained directly from the excavator bucket or soil stockpile prior 22
- to homogenization. After collection of the VOC samples, the soil samples will be 23
- 24 homogenized, and the remaining laboratory prepared sample containers will be filled.
- The analytical results obtained during the UST system closure will determine whether or 25
- not further action is needed for the Site and whether a 24-hour Release and UST Release 26
- 27 Report Form (UST-61), an Initial Abatement Report (including UST Closure Excavation,
- 28 Post-Excavation Soil Contamination Assessment) will be required for submittal to the
- NCDEQ within 90 days, and, if needed, a Limited Site Assessment Report will be required 29
- for submittal to the NCDEQ within 120 days. 30

#### Soil Boring Installation and Soil Sampling

- Continuous soil cores will be collected at an additional five locations on the Subject 32
- Property, as illustrated on Figure 3, via a direct-push technology (DPT) rig using 33
- disposable cellulose acetate butyrate (CAB) core barrel liners. At the three locations 34
- surrounding the mechanical room area, cores will be pushed to approximately five feet 35
- below ground surface (bgs) and samples collected from the three to five foot interval. At 36
- the two locations near the property boundary with the former gas station across Lloyd St., 37
- cores will be pushed to the groundwater interface and soil collected from at least one foot 38
- above the interface or at where potential petroleum contamination is identified, either by 39
- visual or olfactory senses. 40
- In order to minimize losses due to volatilization during sample collection, samples for VOC 41
- 42 analysis will be obtained directly from the hand auger bucket or CAB liners, as applicable,

- using a laboratory supplied, disposable sampling device and will not be homogenized
- 2 prior to placement within the laboratory-prepared sample containers. After the samples
- for VOC analysis have been collected, the remaining portion of the specified soil sample
- 4 interval will be placed in disposable, single-use, polyethylene bags for mixing and
- 5 transferred to the applicable sample containers for the remaining analytes.

# 6 B1.3 Groundwater Sampling

- 7 Groundwater samples will be collected from three groundwater monitoring wells as
- 8 depicted on Figure 4.
- 9 Groundwater levels will be gauged with an electric water level meter capable of
- measuring the depth to the air/liquid interface to within +/- 0.01 foot. Water level
- measurements will be collected from all wells on the Site within a 24-hour period to ensure
- that the groundwater flow gradient and direction can be accurately determined and are
- not affected by temporal variability. Groundwater elevations will be calculated based on
- the surveyed top of casing (TOC) elevations determined during site activities and will be
- prepared to illustrate the groundwater flow direction and gradient at the Site.
- Prior to groundwater sample collection, each monitoring well scheduled for inclusion in
- the additional Phase II ESA will be purged via the low-flow method using a variable speed
- peristaltic pump and new dedicated tubing, or with a variable speed, electric submersible
- pump if groundwater depths prohibit the use of peristaltic pumps. Purging will continue
- until consistent values (i.e., less than 10% variance between consecutive readings) are
- obtained for dissolved oxygen, specific conductivity, and temperature, and consecutive
- pH measurements are within ± 0.2 pH units; or, if drawdown cannot be controlled during
- low-flow sampling, the monitoring well formation fails to recharge (i.e. the well runs dry).
- 24 Turbidity will be monitored during purging with a calibrated turbidity meter. These
- 25 measurements will be collected during the purging process to ensure that representative
- 26 groundwater samples are obtained.
- 27 The monitoring wells will be sampled using low-flow techniques with a variable speed
- 28 peristaltic pump (or with a variable speed, electric submersible pump if groundwater
- depths inhibit the use of peristaltic pumps). Groundwater samples will be collected and
- submitted for laboratory analysis as described in **Section A6.5**. Sample bottles for VOCs
- will be filled first, followed by bottles for the remaining additional analyses in order of
- decreasing volatility. Sample containers will be supplied by the analytical laboratory, and
- will be pre-preserved by the laboratory in accordance with the analytical method to be
- 34 performed.

35

#### B1.4 Quality Assurance/Quality Control Samples

- 36 Quality Assurance/Quality Control (QA/QC) samples to be submitted for laboratory
- analysis will include one field blank, one trip blank, one duplicate soil sample, and one
- 38 duplicate groundwater sample. Cardno plans to use all dedicated equipment and
- therefore is not proposing any equipment blanks. Should non-dedicated equipment be
- 40 necessary, an additional equipment blank will be collected and submitted for analysis.
- The quality control samples will be labelled on the sample bottles and Chain-of-Custody
- 42 forms as appropriate.

#### B1.5 Authorizations, Permits, and Clearances

- On-site activities associated with this project will not commence until the proper authorizations, permits, and clearances are obtained, as applicable. These may include, but are not limited to, the following items:
  - The Project Manager will ensure that the property owners have given written legal access to the property prior to accessing the properties.
  - At least five (5) days prior to removing the UST system, the Field Team Leader will complete and submit an original signed UST-3 form to the NCDEQ UST Regional Office located in Mooresville, NC.
  - At least 72 hours prior to the field activities, the North Carolina 811, Underground Utility Locating Center will be contacted to conduct a utility survey of the subject property. Where possible, a hand auger or post-hole digger will be used for the first three to four feet of borehole advancement before initiating mechanical drilling in order to minimize the potential for hitting underground utilities. In addition, any site maps available will be reviewed and a geophysical survey will be conducted, if necessary, to locate any underground pipelines, utilities, or structures.
  - The Field Team Leader will contact the local fire marshal prior to removing the UST system. The fire marshal, and sometimes other local governmental agencies, have jurisdiction over USTs and may require oversight during removal.

#### 20 B2. SAMPLING AND ANALYTICAL PROCEDURES REQUIREMENTS

- 21 To ensure that potential chemicals/contaminants of concern are identified, the soil and
- groundwater samples will be analyzed for the parameters as detailed in **Section A6**. The
- proposed sample locations for the Subject Property are depicted on Figures 3 and 4.
- Table 2 provides a summary of sample locations and the respective analytical methods
- 25 for each location. Based on conditions observed during implementation of the field
- activities, adjustments may be required to the sampling plan.

#### 27 B3. SAMPLE HANDLING AND CUSTODY REQUIREMENTS

- The laboratory QAM for Pace is provided in **Appendix B**. All other information pertaining
- to sample handling and custody requirements is provided in the Generic QAPP document.

#### 30 B4. ANALYTICAL METHODS AND REQUIREMENTS

- Once the samples are received and logged in at the laboratory, the samples will be
- analyzed by EPA Methods as specified in **Table 2**. The laboratory will supply results of
- analyses within 14 calendar days (standard turnaround time).
- The laboratory will follow the procedures outlined in their QAM (**Appendix B**). The Project
- Manager will be responsible for overseeing the laboratory analysis and implementing
- corrective actions per their QAM. All other analytical information is provided in the Generic
- 37 QAPP document.

38

1

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

#### **B5. FIELD QUALITY CONTROL REQUIREMENTS**

- 39 Quality control samples will be collected during field studies for various purposes which
- 40 include the isolation of site effects (control samples) and the evaluation of field/laboratory
- variability (spikes and blanks, trip blanks, duplicates). One equipment blank (if needed –

- planning to use all dedicated equipment), one field blank, one duplicate soil sample, and
- 2 one duplicate groundwater sample will be collected. One temperature blank per sample
- cooler, and one VOC trip blank per sample cooler will be provided by the laboratory.
- 4 Proposed blanks and duplicate samples are referenced in **Table 2**.

#### 5 **B6. LABORATORY QUALITY CONTROL REQUIREMENTS**

- 6 Pace was selected to provide laboratory analytical services for this Site. The Pace
- 7 laboratory QAM is included in **Appendix B**. All other laboratory quality control
- 8 requirements are provided in the Generic QAPP document.

#### 9 B7. FIELD EQUIPMENT AND CORRECTIVE ACTION

10 This information is provided in the Generic QAPP document.

## 11 B8. LAB EQUIPMENT AND CORRECTIVE ACTION

- The laboratory QAM is provided in **Appendix B**, and all other information is provided in
- the Generic QAPP document.

#### 14 B9. ANALYTICAL SENSITIVITY AND PROJECT CRITERIA

- Method detection limits and reporting limits for each analytical method are provided in the
- laboratory QAM in **Appendix B**. Additional information is provided in the Generic QAPP
- 17 document.

#### 18 **B10. DATA MANAGEMENT AND DOCUMENTS**

- 19 Pace's QAM is provided in **Appendix B**. Additional information is provided in the Generic
- 20 QAPP document.

#### 21 C1. ASSESSMENT AND RESPONSE ACTIONS

- 22 Information pertaining to Assessment and Response Actions is provided in the Generic
- 23 QAPP document.

#### 24 C2. PROJECT REPORTS

Information pertaining to project reports is provided in the Generic QAPP document.

#### 26 **D1. FIELD DATA EVALUATION**

- 27 Information pertaining to Field Data Evaluation is provided in the Generic QAPP
- 28 document.

#### 29 D2. LABORATORY DATA EVALUATION

- 30 Data qualifiers are assigned by the laboratory if necessary. Pace's data evaluation
- process can be found in their QAM provided in **Appendix B**. All other information is
- 32 provided in the Generic QAPP document.

#### 33 D3. DATA USABILITY AND PROJECT VERIFICATION

- A Pace Representative will review and verify the laboratory data generated for accuracy
- according to the Pace QAM. Information on QC procedures is provided in the QAM. The
- QAM is provided in Appendix B. All other information is provided in the Generic QAPP
- 37 document.

#### REFERENCES

1

- Cardno. Phase I Environmental Site Assessment Report Former Monroe Street
   School, December 2016.
- U.S. Environmental Protection Agency. 2006. EPA Guidance on Systematic
   Planning Using the Data Quality Objectives Process. EPA 240/B-06/001.
   February.
- U.S. Environmental Protection Agency. 2002. EPA Guidance for Quality
   Assurance Project Plans. EPA QA/G-5. EPA 240/R-02/009. December.
- U.S. Environmental Protection Agency. 2006. EPA Requirements for Quality
   Assurance Project Plans. EPA QA/R-5. EPA 240-B-01-003. Reissued May.
- U.S. Environmental Protection Agency. 2006. Data Quality Assessment:
   Statistical Tools for Practitioners. EPA QA/G-9S. EPA 240-B-06-003. February.
- 6. U.S. Environmental Protection Agency. 1998. *Quality Assurance Guidance for Conducting Brownfields Site Assessments*. EPA 540-R-98-038. September.
- U.S. Environmental Protection Agency Region 4. 2010. Brownfields Quality
   Assurance Project Plans (QAPPs) Interim Instructions Generic and Site-specific
   QAPP Addendum for Brownfields Site Assessments and/or Cleanups. July 2010.
- 8. U.S. Environmental Protection Agency Region 4. 2013. *Field Branches Quality System and Technical Procedures*, <a href="http://www.epa.gov/region4/sesd/fbqstp/">http://www.epa.gov/region4/sesd/fbqstp/</a>.

#### LIST OF ABBREVIATIONS

ABCA Analysis of Brownfields Cleanup Alternatives

ACM Asbestos Containing Materials

AOC Area of Concern

AST Aboveground Storage Tank

ASTM American Society for Testing and Materials

BFA Brownfields Agreement bgs Below Ground Surface

BS Blank Spike

BSD Blank Spike Duplicate

BSA Brownfields Site Assessment

BSRA Brownfields Site Rehabilitation Agreement

BTEX Benzene, Toluene, Ethylbenzene, and Total Xylenes

°C Celsius

CAB Cellulose Acetate Butyrate

CD Compact Disc

CESQ Conditionally Exempt Small Quantity Generator

COC Contaminants of Concern

CSA Comprehensive Site Assessment

CTL Cleanup Target Levels

DAO (EPA) Designated Approving Official

DEFT Decision Error Feasibility Trials

DO Dissolved Oxygen
DPT Direct Push Technology
DQO Data Quality Objective
DRO Diesel Range Organics

DWM (NCDEQ) Division of Waste Management

e.g. exempli gratia - for example

EPA United States Environmental Protection Agency

EPH Extractable Petroleum Hydrocarbons
ESA Environmental Site Assessment

ECD Electron Capture Device
FID Flame Ionization Detector
GC Gas Chromatography

GC-MS Gas Chromatography – Mass Spectrometry

GIS Geographic Information Systems
GPS Global Positioning Satellite
GRO Gasoline Range Organics

HAZWOPER Hazardous Waste Operations and Emergency Response

HPLC High Performance Liquid Chromatography

HSA Hollow Stem Auger

ICP Inductively Coupled Plasma

ID Identification

IDW Investigation Derived Waste

#### LIST OF ABBREVIATIONS

i.e. id est - that is

IHSB Inactive Hazardous Sites Branch

IUPAC International Union of Pure and Applied Chemistry

Kg kilogram L Liter

LCS Laboratory Control Sample

LIMS Laboratory Information Management System

LUST Leaking Underground Storage Tank

MADEP Massachusetts Department of Environmental Protection

MCL Maximum Contaminant Level
MDLs Method Detection Limits
MIP Membrane Interface Probe

MI Milliliter

MNA Monitored Natural Attenuation

MTBE Methyl tert-butyl ether

MW Monitor Well MS Matrix Spike

MSD Matrix Spike Duplicate

NA Not Applicable NC North Carolina

NCAC North Carolina Administrative Code NCBP North Carolina Brownfields Program

NELAC National Environmental Laboratory Accreditation Conference

NCDEQ North Carolina Department of Environmental Quality

NCDENR North Carolina Department of Environment and Natural Resources

NFAR No Further Action Required

NOV Notice of Violation

ORP Oxidation Reduction Potential

OSHA Occupational Safety and Health Administration

OVA Organic Vapor Analyzer

PAHs Polycyclic Aromatic Hydrocarbons

PCB Polychlorinated biphenyl

PCE Perchloroethylene or tetrachloroethylene

PE Performance Evaluation
P.E. Professional Engineer
P.G. Professional Geologist
PID Photo-ionization Detector
PIN Parcel Identification Number
PQLs Practical Quantification Limits

PVC Polyvinyl Chloride

PWR Partially Weathered Rock

QA Quality Assurance

QAM Quality Assurance Manual

#### LIST OF ABBREVIATIONS

QAP Quality Assurance Plan

QAPP Quality Assurance Project Plan

QC Quality Control

QEP Qualified Environmental Professional

RAP Remedial Action Plan

RCRA Resource Conservation and Recovery Act
REC Recognized Environmental Condition

RL Reporting Limit

RPD Relative Percent Difference

RQAO Regional Quality Assurance Designated Approving Official

RSL Regional Screening Levels

SESD Science and Ecosystem Support Division
SPLP Synthetic Precipitate Leaching Procedures

SRG Soil Remediation Goals

SS Soil Sample

SSQAPP Site-specific Quality Assurance Project Plan

SW Solid Waste

SVOC Semi-Volatile Organic Compounds SOP Standard Operating Procedure

TAL Target Analyte List
TCE Trichloroethylene
TCL Target Compound List

TCLP Toxicity Characteristic Leaching Procedure

toc Top of casing

TPH Total Petroleum Hydrocarbons
TQM Total Quality Management

USCS United Soil Classification System

U.S. EPA United States Environmental Protection Agency

USGS United States Geological Survey UST Underground Storage Tank

μg Microgram

VOC Volatile Organic Compounds
VPH Volatile Petroleum Hydrocarbons

**Tables** 

**Table 1: Project Specific Data Quality Objectives (DQOs)** 

Data Quality Objective	Project Specific Action			
State Problem	Real or perceived environmental contamination exists at the subject property associated with recognized environmental conditions (RECs), identified as the presence of an underground storage tank (UST) on the subject property and the former presence of a filling station on an adjacent, upgradient site from the subject property. The identified RECs may pose an obstacle to site redevelopment.			
Identify the Decision	The principal objective of this investigation is to provide analytical data to evaluate potential contaminant source areas and exposure pathways. The data and data interpretation will answer the question: "Have the RECs identified on the Subject Property adversely impacted soil and/or groundwater at the Site?"			
IdentifyInputs to the Decision	ubsurface soil samples and groundwater samples will be collected to provide nalytical data for Site characterization as detailed in Sections A6 and B1. Table 2 defines ne sampling areas, analyses, and rationale.			
Define the Boundaries of the Study	Spatial Boundaries: The investigation will be confined to the Subject Property.  Temporal Boundaries: This assessment must be completed prior the expiration of the City's funding on September 30, 2021.  Financial Boundaries: The assessment of the Subject Property is being conducted under USEPA Cooperative Agreement Number BF-00D72618-0 and shares funding with other high priority sites. Therefore, the investigative activities must be performed in as cost effective a manner as possible to ensure that all of the sites have adequate funding.			
Develop a Decision Rule	The significance and nature of impacts to the areas of concern will be determined by direct evaluation of the analytical data generated. If analytes are not detected or are detected at concentrations below applicable NCDEQ and EPA RSLs, the Site is eligible for no further action.  If analytes are found above regulatory criteria in the soil and/or groundwater, then the degree to which these impacts affect redevelopment of the Site must be evaluated. Further assessment and/or an Analysis of Brownfields Cleanup Alternatives (ABCA), which may evaluate remedial actions and/or institutional controls, would then be recommended.			
SpecifyLimits on Decision Errors	Since variance of the data cannot be estimated at this time and the number of samples is restricted by financial considerations, a confidence limit of the data cannot be established. Results of the sampling data will be reviewed by Cardno to determine if additional sampling and/or remediation will likely be required by the NCDEQ. Cardno will work with the NCDEQ and other stakeholders to identify any areas where data gaps may exist before it can be determined how to render the Subject Property suitable for the intended re-use.			
Optimize Design	The work plan is cost-effective and meets the needs of both the stakeholders and the regulatory authority. The scope of work is sufficient to determine levels of contamination present in different environmental media at the Site and the receptors they may affect. The sampling is designed to assess areas of environmental concern having the highest probability of environmental impairment based on available information. Each planned data point has justifiable reason for collection. The design was optimized to collect sufficient data to characterize the areas of concern while staying within budget and time constraints.			


# Table 2: Summary of Sampling Locations and Analyses Former Monroe St. School Salisbury, NC

			Sample Schedule		
AOC	Rationale	Sample Media	Total Samples	Analyses	Standard Operating Procedure
			3	TPH GRO EPA Method 8015	
		Soil - surface soil in base of UST basin		TPH DRO EPA Method 8015	SESDPROC-300-R1 Soil Sampling / NCDEQ UST Closure Guidance
	Access sail hangath the USTs			TCL VOCs EPA Method 8260	
UST Basin	Assess soil beneath the USTs			TCL SVOCs EPA Method 8270	
				MADEP VPH	
				MADEP EPH	
		Groundwater	1	TCL VOCs EPA Method 8260	SESDPROC-301-R1 Groundwater Sampling / NCDEQ UST Closure Guidance
	Assess groundwater at UST basin and from potential			TCL SVOCs EPA Method 8270	
	offsite source across Lloyd St.			MADEP VPH	
				MADEP EPH	
				TCL VOCs EPA Method 8260	
	Assessment of the control of the con	Soil - subsurface soil ≥1' from groundwater interface		TCL SVOCs EPA Method 8270	SESDPROC-300-R1 Soil Sampling / NCDEQ UST Closure Guidance
	Assess soil contaminants from potential offsite source from across Lloyd St.		2	TAL Metals EPA Method 6010	
Off Cita / Adiagont LICT	Trom across Lloyd St.			MADEP VPH	
Off-Site / Adjacent UST Site				MADEP EPH	
Site	Assess groundwater contaminants from potential offsite source across from across Lloyd St.	Groundwater	1	TCL VOCs EPA Method 8260	
				TCL SVOCs EPA Method 8270	SESDPROC-301-R1 Groundwater Sampling / NCDEQ UST Closure Guidance
				MADEP VPH	
				MADEP EPH	
	Assess soils around the mechanical room area	Soil - subsurface soil between 3'- 5' bsg	3	TCL VOCs EPA Method 8260	SESDPROC-300-R1 Soil Sampling / NCDEQ UST Closure Guidance
				TCL SVOCs EPA Method 8270	
Mechanical Room Area				RCRA Metals EPA Method 6010	
Wicehamear Noom Area	Assess groundwater conditions around the mechincal room area	Groundwater	1	TCL VOCs EPA Method 8260	SESDPROC-301-R1 Groundwater Sampling / NCDEQ UST Closure Guidance
				TCL SVOCs EPA Method 8270	
				RCRA Metals EPA Method 6010	
		Groundwater Duplicate	1	TCL VOCs EPA Method 8260	SESDPROC-300-R1 Soil Sampling / NCDEQ UST Closure Guidance
				TCL SVOCs EPA Method 8270	
				RCRA Metals EPA Method 6010	Guidanie
		Soil Duplicate	1	TCL VOCs EPA Method 8260	SESDPROC-300-R1 Soil Sampling / NCDEQ UST Closure Guidance
QA/QC	Quality Assurance/Quality Control			TCL SVOCs EPA Method 8270	
				TPH GRO EPA Method 8015	
				TPH DRO EPA Method 8015	
		Field Blank Aqueous	1	VOCs EPA Method 8260	SESDPROC-011-R4
		Trip Blank Aqueous	1	VOCs EPA Method 8260	Field Sampling Quality Control
Totals		Total Soil:	9		
		Total Aqueous:	6		

Notes: 1. TPH analysis to be conducted first and results reported within 48 hours

2. Hold soils and if TPH results are reported >50 ppm GRO and/or >100 ppm DRO, then proceed with VOC, SVOC, VPH, and EPH analyses


**Figures** 














Appendix A
Project Organizational Chart

#### **PROJECT ORGANIZATION CHART**



Appendix B
Pace Lab QAM