TAB 10

SWPPP AMENDMENTS, MODIFICATIONS, AND UPDATES

- d. All properties that are no longer under the legal control of the operator and the dates on which the operator no longer had legal control over each property;
- e. The date of any prohibited discharges, the discharge volume released, and what actions were taken to minimize the impact of the release;
- f. Measures taken to prevent the reoccurrence of any prohibited discharge; and
- g. Measures taken to address any evidence identified as a result of an inspection.
- 5. Amendments, modifications, or updates to the SWPPP shall be signed in accordance with Part II B.5 of the *General VPDES Permit for Discharges of Stormwater from Construction Activities*.

The following Amendment, Modification, and Update Log form must be used to document all amendments, modification, and updates.

| Record of Land Disturbance | | | | |
|----------------------------|------------------------|-----------------------|--|--------------------------|
| | | Responsible Party for | | T |
| Date | Area of Disturbance | Area | Area Perm/Temp Stabilized | Notes |
| 08/12/16 | Block 10 | Brent Scarbrough | | finished grading |
| 08/13/16 | | Brent Scarbrough | Block 10 | seeded and applied straw |
| 08/22/16 | Block 9 | Brent Scarbrough | | finished grading |
| 08/22/16 | Block 8 | Brent Scarbrough | | finished grading |
| 08/23/16 | | Brent Scarbrough | Block 9 | seeded and applied straw |
| 08/23/16 | | Brent Scarbrough | Block 8 | seeded and applied straw |
| 08/28/16 | Block 7 | Brent Scarbrough | | finished grading |
| 08/29/16 | | Brent Scarbrough | Block 7 | seeded and applied straw |
| 09/05/16 | Block 6 | Brent Scarbrough | | finished grading |
| 09/06/16 | | Brent Scarbrough | Block 6 | seeded and applied straw |
| 09/06/16 | Block 5 | Brent Scarbrough | | finished grading |
| 09/06/16 | Block 4 | Brent Scarbrough | | |
| 09/07/16 | | Brent Scarbrough | Block 5 | finished grading |
| 09/07/16 | | Brent Scarbrough | Block 4 | seeded and applied straw |
| 09/07/16 | Block 3 | Brent Scarbrough | DIOCK 4 | seeded and applied straw |
| 09/07/16 | Block 1 | | | finished grading |
| 09/08/16 | Joseph | Brent Scarbrough | | finished grading |
| 09/08/16 | Block 2 | Brent Scarbrough | Block 3 | seeded and applied straw |
| 09/08/16 | DIOCK 2 | Brent Scarbrough | | finished grading |
| 09/09/16 | | Brent Scarbrough | Block 1 | seeded and applied straw |
| 03/03/10 | East outlying area by | Brent Scarbrough | Block 2 | seeded and applied straw |
| 10/05/16 | Blocks 7, 8 & 9 | Brent Scarbrough | | finished grading |
| 10/07/16 | | D | East outlying area by Blocks | |
| 10/07/10 | East outlying area by | Brent Scarbrough | 7,8 & 9 | seeded and applied straw |
| 10/12/16 | Blocks 1, 2 & 4 | | | finished grading |
| 10/13/16 | | | East outlying area by Blocks | |
| 20, 20, 20 | Sediment Pond west of | | 1, 2 & 4 | seeded and applied straw |
| 10/18/16 | Block 10 | Brent Scarbrough | | finished grading |
| 10/19/16 | | | Sediment Pond west of Block 10 | |
| | North & South side of | Diene Scarbiough | BIOCK TO | seeded and applied straw |
| 11/12/16 | Block 10 entrance road | Brent Scarbrough | | inished grading |
| 11/12/16 | | i | North & South side of Block 10 entrance road | |
| | | Diene Scar Brough | to entrance road | seeded and applied straw |
| | | | | |
| | <u> </u> | | | <u> </u> |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| L | | | | |