CIC #: 99EPA

EPA SUPERFUND PROGRAM

**VOUCHER FOR TRANSFERS** 

**Billed Date:** 

01-Jun-2015

**BETWEEN APPROPRIATIONS AND/OR FUNDS (AR 37-1)** 

Customer Order Number: DW96958582

Mission Assignment No:

WESTLAKE LANDFILL, MO 444809 BZ880

**EPA 721** 

D.O. Voucher No.

BU. Voucher No.

Bill No. Paid By Check No. Collection Vou. No.

27073472

Partial # 14

01-May-2015 Thru 01-Jun-2015

Billed Office (Mail To):

U.S. ENVIRONMENTAL PROTECTION AGENCY ACCOUNTING OF ERATIONS OFFICE 26 W MARTIN LUTHER KING DRIVE CINCINNATI OH 45268-7002

**Billing Office (Send Remittance To):** 

USACE FINANCE CENTER G5 KANSAS CITY DISTRICT G5 5720 INTEGRITY DRIVE

MILLINGTON TN 38054-5005

Billed Accounting Classification

**Billing Accounting Classification** 

068 068 X 8145 D000 2014 00 0000 000000 0000 00000 68010015

\$1,158,40 096 NA X 3122.0000 G5 08 2416 868 017582 96231

\$1,158,40

Line Item Moa

1 INHOUSE LABOR

1 INHOUSE LABOR

1 INHOUSE LABOR

Description

**DEPARTMENTAL OVERHEAD COSTS** GENERAL AND ADMINISTRATIVE OVERHEAD COSTS

LABOR

Eaid No Amount

> \$359.15 \$95.06 \$704.19

Subtotal:

\$1,158.40

**Total Billed Amount:** 

**Accounts Of** 

\$1,158.40

Less Partial Amount Paid:

\$0.00

Payment Due Date: 01-Jul-2015

Pay This Amount:

\$1,158.40

CORPS CERTIFICATION

"I CERTIFY THAT THE ASONE ARTICLES WERE DELIVERED AND OR THE SERVICES PERFORMED AS STATED AND THAT THE PAYMENT REQUESTED IS CORRECT TO THE BEST OF MY KNOWLEDGE, AND SHOULD BE PAID AND CHARGED TO THE APPROPRIATION(S) OR FUNDS AS INDICATED."

6/10/15 DATE

POBYNU\_KIEFER
PROJECT MANAGER

**Funds Authorized:** 

\$320,000.00

CERTIFICATE OF OFFICE BILLED

\$150.405.62 Total Billed Amount: \$149,247.22 Prev Billed Amount:

I certify that the above articles were received and accepted or the services performed as stated and should be charged to the appropriation(s) and/or fund(s) as indicated above, or that the advance payment requested is approved and should be paid as indicated.

**Current Billed Amount:** \$1,158.40

\$0.00

\$0.00

\$0.00 Date:

**Current Flux Billed:** 

Total Flux Billed:

Prev Flux Billed:

WLLFOIA4312 - 001 - 0034691

Authorized Administrative or Certifying Officer

Page: 186

Date: 02-JUN-2015 Time: 10:53:49

## PROGRESS REPORT

KANSAS CITY DISTRICT WESTLAKE LAM DFILL, MO IA Number: IN96958582

MONTHLY REPORT FOR MAY 2015

	Revised Reimbursable (096X3122)	Direct Fund Cite	IA Totals (096X3122)
STATEMENT OF CHARGES FOR PERIOD:			
Total Func: Authorized:	\$320,000.00	\$0.00	\$320,000.00
Less Total Expenditures: (-) Less Undel vered Orders: (-) Less Comm. ments: (-)	\$150,405.62 \$66,987.00 \$37,327.30	\$0.00 \$0.00 \$0.00	\$150,405.62 \$66,987.00 \$37,327.30
Funds Ava: able Balance:	\$65,280.08	\$0.00	\$65,280.08

Bill Number: 27073472

Funds Expended During Report Period: \$1,158.40
Total Billed to Date: \$150,405.62

DIRECT FUL-) CITE PAYMENTS:

Funds Expended During Report Period: \$0.00
Total Expended to Date: \$0.00

FOR OFFICIAL USE ONLY (FOUO)

msfcr.2.1.18 234 99EPA

Page: 187 Date: 02-JUN-2015 Time: 10:53:49

PROGRESS REPORT

WESTLAKE LANDFILL, MO
IA Number: DW96958582

KANSAS CITY DISTRICT

Bill Number: 27073472

Bill Invoic∈ Date: 01-JUN-2015

Monthly Bill .ng Amount(096X3122): \$1,158.40

Monthly Direct Fund Cite Contract Cost(068X8145):

\$0.00

CIACL COSC(00000143);	20.00		
	Costs for Current Month	Prior Month's Summary	Project Costs to Date
	\$440.11	\$43,342.38	\$43,782.49
	\$264.08	\$25,698.66	\$25,962.74
	\$0.00	\$3,742.08	\$3,742.08
	\$0.00	\$0.00	\$0.00
	\$0.00	\$0.00	\$0.00
	\$0.00	\$0.00	\$0.00
	\$0.00	\$0.00	\$0.00
	\$0.00	\$33,784.50	\$33,784.50
	\$704.19	\$106,567.62	\$107,271.81
	\$454.21	\$42,679.60 	\$43,133.81
	\$1,158.40	\$149,247.22	\$150,405.62
Location	Function	Hours	Labor Amount
		1 25	\$121.75
			\$78.76
			\$957.89
KANSAS CITY DISTRICT	DEAD CIVIL ENGINEES		
		Costs for Current Month	Costs for Current Month Summary

FOR OFFICIAL USE ONLY (FOUO)

West Lake Landfill SF Site OU1 Removal Action (Isolation Barrier) - EPA Region VII Monthly Report								
Bill No.:	27073	73472 IAG No.:DW96958582 P2#: 444809 IAG Exp. Date:				30-Dec-2015		
ReportingPo	eriod:	From:		То:	EPA RPM:		USACE PM:	
	01 May 2015		1 Jun 2015	Brad Vann		Robyn	Kiefer	

Work Perfo	rmed
Narrative	<ul> <li>Performed project management including coordination with EPA RPM. Completed May monthly status report and budget tracking.</li> <li>PDT completed research on technologies available to capture Radon at high velocities and volumes.</li> </ul>
	• Discuss with EPA the results of the initial GCPT efforts for additional RIM characterization.
Meetings	• None
Key Milestones Completed	• None
Projected W	/ork
Narrative	Review RP's Phase 1
Meetings	•
Key Milestones Forthcoming	<ul> <li>Awaiting decision on Isolation Barrier alignment/alternative</li> <li>Complete review of IB installation work plans and designs when they are submitted</li> <li>Perform preconstruction observation effort.</li> </ul>
Issues/Challe	nges/Risks
Technida	<ul> <li>Risk: Site characterization is in process, accurate input/assessment of IB alternatives will require completion of characterization activities (extent of contamination) and provision of data and documented risk analysis. Once the RP completes the additional characterization effort, this risk is expected to be addressed.</li> <li>Risk: Delay of decision on IB path forward reduces alternatives and increases risk of rushed design and construction effort, should a heating event be identified in North Quarry.</li> </ul>
Schedule:	<ul> <li>Challenge: Advanced notice of dates when work plans/designs are expected to be submitted by RP is necessary to ensure appropriate PDT resources are available to perform document reviews in a timely manner. Advance notice of what USACE support (meetings, briefs, reports) is required is key to ensuring quality of and ability to support.</li> </ul>
Funding:	<ul> <li>Challenge: Execution of activities not included in original budget continues to utilize budget originally allocated for other activities. EPA RPM has been provided with a breakdown by IA task of USACE expenses associated with the additional activities. As of June 1, 2015, the cost associated with the additional effort is approximately \$97.3K.</li> </ul>

IAG Summary				
USACE	Contract	Total Amend	Total IAG	Date
Reimbursable	Direct Fund Cite			
320,000	~	320,000	320,000	15-Apr-2014

West Lake Landfill SF Site OU1 Removal Action (Isolation Barrier) - EPA Region VII Monthly Report								
Bill No.:	27073	73472 IAG No.:DW96958582 P2#: 444809 IAG Exp. Date:				30-Dec-2015		
ReportingPo	eriod:	From:		То:	EPA RPM:		USACE PM:	
	01 May 2015		1 Jun 2015	Brad Vann		Robyn	Kiefer	

## **Expenditures**

USACE					
Funded	Current Bill	Previous Billed	Remaining Funding	EAC	Notes
320,000	1,158.40	149,247.22	169,594.38	320,000	See Page 1 – Funding Challenge

Note: This is an inhouse action, therefore no contractor expenditures

## **Scope ofWork Summary**

TECHNICAL ASSISTANCE, WORK PLAN/DESIGN REVIEW, CONSTRUCTION OBSERVATION SUPPORT, AND COMMUNITY RELATIONS SUPPORT TO EPA IN THEIR OVERSIGHT OF RESPOSIBLE PARTIES' DESIGN AND CONSTRUCTION OF AN ISOLATION BARRIER AT WEST LAKE LANDFILL OUL, AREA1, BRIDGETON, MO.

## **Project Development Team**

Name	Org	Phone
Robyn Kiefer	CENWK-PM-M	816-389-3615
Paul Speckin	CENWK-ED-EG	816-389-3592
Jough Donakowski	CENWK-ED-ES	816-389-3993
Pat Conroy	CEMVS-EC-GT	314-331-8430
Neil Bass	CENWK-PM-PR	816-389-3667
Mary Debet	CENWK-ED-DM	816-389-3226
Margie Benningfield	CEMVS-EC-CA	314-331-8040
Dave Mueller	CEMVS-EC-CF	314-331-8040
Bradley Vann	EPA R7 RPM	913-551-7611

Electronic Deliverable	June 10, 2015
Robyn Kiefer	Date
Project Manager	
816-389-3615	