



27 Bleeker Street
Millburn, NJ 07041-1008
Telephone: 201-379-3400
Fax: 201-912-2400

June 15, 1993

Mr. Joe Novak
Case Manager
Industrial Site Evaluation Element
New Jersey Department of Environmental
Protection and Energy
CN 028
401 East State Street, Floor 5
Trenton, New Jersey 08625-0028

RE: May 1993 Monthly Progress Report on Remedial Activities at the Former Hexcel Site 205 Main Street, Lodi Borough Bergen County, New Jersey ECRA Case No. 86009

Dear Mr. Novak:

On behalf of Hexcel Corporation, Killam Associates (Killam), has prepared this summary report of remedial activities performed at the above referenced site during the period of May 16, 1993 to June 15, 1993. This report satisfies the requirements of Paragraph 36 of the New Jersey Department of Environmental Protection and Energy (NJDEPE) conditional approval letter of July 31, 1990.

A. GROUNDWATER

Collection of Basement Seepage Water

Approximately 4,050 gallons of basement seepage water were collected during the months of May and June 1993. However, due to operational problems with the catalytic incinerator, this water was not treated during the month of May. Hexcel is currently working with Anguil, the incinerator's manufacturer, in order to rectify the problem as quickly as possible.

Upper Overburden Aquifer

No additional work was performed relating to the upper overburden aquifer during the month of May.

<u>Lower Overburden Aquifer</u>

No additional work was performed relating to the lower overburden aquifer during the month of May.

B. SOILS

No additional work was performed relating to soils during the month of May.



Mr. Joe Novak June 15, 1993 Page Two

C. GROUNDWATER TREATMENT SYSTEM OPERATION

The 4,050 gallons of basement seepage water collected in the months of May and June, has not been treated, nor has it been discharged to the Passaic Valley Sewerage Commissioners (PVSC) as the PVSC Permit for Hexcel under Fine Organics (Permit #17405042) expired on November 30, 1992. Hexcel has applied for an extension to this permit with the PVSC.

Although Hexcel did not discharge during the month of May, it is still necessary to file the appropriate PVSC MR-2 form and the NJPDES SIU Permit Discharge Monitoring Report (DMR). Copies of these forms are included in Appendix A of this report.

D. DENSE NON-AQUEOUS PHASE LIQUID (DNAPL)

No additional work was performed relating to the DNAPL monitoring plan during the month of May. According to the <u>Groundwater/DNAPL/LNAPL Monitoring Plan</u> of October, 1992, DNAPL measurements will be collected for the first three months after start-up of the groundwater recovery system occurs.

E. LIGHT NON-AQUEOUS PHASE LIQUID (LNAPL)

In accordance with the <u>Groundwater/DNAPL/LNAPL Monitoring Plan</u> dated October, 1992, groundwater and LNAPL measurements were collected on May 27-28, 1993. The results may be found in Appendix B of this report.

F. STATUS OF PERMITS

<u>Air Control Apparatus</u>

No activity occurred during this time period.

PVSC Sewer Connection Permit

Hexcel submitted a conceptual design draft to the PVSC for the installation of a separate sewer connection line on March 23, 1993. The PVSC issued a verbal approval with comments on April 6, 1993 Hexcel has prepared a finalized version of this permit and is currently waiting for Fine Organics Corporation to sign the endorsement in the permit application. After this signature is obtained, Hexcel will submit the application to the PVSC.

NJPDES Discharge to Groundwater Permit

No additional work was performed relevant to the NJPDES DGW Permit during the month of May.

NJPDES Discharge to Surface Water Permit

No additional work was performed relevant to the NJPDES DSW Permit during the month of May.



Mr. Joe Novak June 15, 1993 Page Three

NJDEPE Sewer Connection Permit

Hexcel is currently awaiting endorsement from Fine Organics Corporation. Upon receiving this endorsement, Hexcel will submit the permit application to the NJDEPE.

Stream Encroachment Permit

A Stream Encroachment Permit is required to install the sewerline connection since the Hexcel facility is located in a flood plain. This permit application is finalized and Hexcel is currently waiting for final endorsements from Fine Organics Corporation.

NJPDES SIU Permit

No additional work was performed relevant to the NJPDES SIU Permit during the month of May.

G. SOILS REMEDIATION SCHEDULE

Hexcel would like to reiterate its feelings which were stated in the previous progress report for April, 1993, in Section G. Hexcel does not feel that the Soils Remediation Schedule, which was submitted in the January 1993 report titled Summary of Soils Investigations and Conceptual Cleanup Proposal, (Figure 15:Remedial Investigation/Remedial Action Schedule) is excessive, especially the twelve month period for air sparging/soil vapor extraction (SVE) pilot testing.

In the letter dated May 4, 1993, Section I., the NJDEPE identifies air sparging/SVE as being a "proven remedy for the soils and groundwater contaminants of concern" at the Hexcel site. Since sparging/SVE is the critical path to be taken with regard to soils remediation at the site, Hexcel plans to only minimally investigate the application of thermal desorption. Therefore, the previously allotted twelve months for thermal desorption has been shortened to two months. A copy of the schedule with this revision is included in Appendix C of this report.

The following is a detailed explanation of what will be occurring for each task listed in the revised schedule.

TASK I - Soil Gas Survey - Two Months:

The soil gas survey will encompass approximately forty to fifty points of sample collection for the purpose of final soils delineation. Due to existing pavement and site structures (tanks, utility lines, etc.), the field work duration is estimated to be five days. Upon completion of the field work, the contractor usually requires two to three weeks to review and finalize the data results. These results are then presented to Killam in a report format. Killam will then review the results and incorporate the data with previously existing results for determining final site wide soils delineation.



Mr. Joe Novak June 15, 1993 Page Four

Feasibility/Pilot Studies:

TASK II - Preparation of Air Sparging/SVE Pilot Test Work Plan - Two Months

This task includes reviewing site geology, determining the effectiveness of sparging based upon soils/contaminants present, estimating the approximate radius of influence, determining the required number of sparging/vent wells and the number of vapor probes, reviewing specifications for blowers/compressors, determining the amount of appurtenant piping required and designating a place for storage of the operating equipment. This information will then be compiled into a report and will be sent to the NJDEPE for review.

TASK III - NJDEPE Review and Approval - Two Months

This is an estimate of the time required by the NJDEPE to review and present any conditions/comments, prior to the construction and start up of any pilot scale testing for sparging/SVE.

TASK IV - Air and Stream Encroachment Permits - Six Months

Upon acceptance of the workplan by the NJDEPE, Hexcel will prepare the necessary air and stream encroachment permits. It is estimated that the period of time required from preparation of the permits to the final submission to and approval by the NJDEPE, will be six months.

TASK V - Construction of Pilot Scale Sparging/SVE System - Two Months

This task includes the physical construction of the pilot scale sparging/SVE system. This will require the formulation of a specifications package and final engineering plans. The package will be open to bid and the contractor will be determined after consultation with Hexcel.

TASK VI - Operation and Monitoring (O&M) of the Pilot Scale Sparging/SVE System -

Twelve Months
This task encompasses the initial start up of the sparging/SVE system, routine O & M and post treatment sampling. Hexcel feels that the twelve month period is necessary in order to establish the true effectiveness of this technology. During this period, it is expected that full scale groundwater pumping will achieve hydraulic control of the shallow groundwater aquifer thereby causing an increase in the exposed soil vadose zone. Additionally, since air sparging must be applied first due to the introduction of contaminants into the soils vadose zone, the effectiveness of SVE cannot be considered until optimum sparging has occurred. The twelve month pilot test is representative of the applied technology from start to finish on a small scale. If it proves to be effective, then that technology will be applied on a site wide scale.

TASK VII - Evaluation of Pilot Test Results - Two Months

Upon completion of Task VI, the effectiveness of air sparging/SVE on the contaminants of concern in the soils at the site will be determined. Hexcel would like to point out once again that the contaminant reduction achieved by applying SVE in soils may not meet the current NJDEPE cleanup criteria on a site



Mr. Joe Novak June 15, 1993 Page Five

wide basis. Therefore, a review of soil quality data obtained upon completion of the SVE application is suggested in order to reconsider the target soil cleanup levels at that time.

TASK VIII - Evaluation of Thermal Desorption Technology - Two Months

As stated above, this task has been revised to include a brief investigation into the feasibility of utilizing thermal desorption for the remediation of soils at the site. During the two months, Hexcel will send soil samples to elected contractors, determine the feasibility of excavating soils at the site for thermal desorption and consider if overall site remediation will be significantly expedited if this technology is applied.

TASK IX - Soils Remediation Conceptual Design - Two Months:

Upon the completion of tasks VII and VIII, the more feasible and effective technology will be chosen for application on a sitewide basis. A conceptual design will then be prepared and submitted to the NJDEPE.

TASK X - Preparation and Submittal of Remedial Work Plan - Four Months

Upon approval, the final design for site wide soils remediation technology to be utilized at the Hexcel site will be prepared and submitted to the NJDEPE. This report will include all final engineering designs, specifications and plans.

Hexcel feels that the above discussion supports the Soils Remediation Schedule's time frame of thirty four months. Hexcel does not feel that revision of the schedule is needed and will discuss this further, if the NJDEPE wishes, at the meeting which Hexcel has requested to be scheduled between the NJDEPE and Killam.

If you have any questions regarding this report, please do not hesitate to contact me at (201) 912-2489.

Very truly yours,

KILLAM ASSOCIATES

Gary K./Walker

Senior Project Scientist

cc: A. William Nosil, Hexcel Corporation James Higdon, Fine Organics Lisa Bromberg, Esq. Essam Saleh, Hexcel Corporation



APPENDIX A

MR-2 and DMR for May, 1993

US & CHARGE SELF MONITORING K ORT

NAME_	HEXCO	z corfor	4770N	CONTR	יזטפון?	יסת מסי	FIX	IE OKGANI	cs Disom	
ADDRE		05 MAIN								
FACILI'	TY LOCATION	LODI	, NJ	07	644					
		(17 DIGITS)					וקו	007257#INI	DUSTRIAL S	
	MONITORING I	PERIOD			VOL	DISCHA	RGEL	THIS PERIO	 D	
05	01 93 0	5 31 93	3			non		GALS		
MO. I	DAY YR M	IO. DAY YR	_]		CU.	FT. X 7.4	.8 = G	ALLONS		
5	START	END				400	50			
		-		٠			ETE	R READING L	AST	
DATE	BOD	TSS 0530								
	0310	0330								
-										
	1./					······································				
:	//	001					$\neg \uparrow$			
-										
						· · · · · · · · · · · · · · · · · · ·				
	NO DIS	CHARUE	DUVE	11/6	- 17	7115		C810D		
<u> </u>								· · · · · · · · · · · · · · · · · · ·		
	TURE OF PRINC THORIZED AGE		ТҮРЕ	NAME A	AND TI	TLE		TELEPHO	ONE NO.	
de	CHAUTHORIZED AGENT		DAV	1D H	. K1	3	201-912-2584			
PVSC F	PVSC FORM MR-2 REV.2. 1/86							06/07/	93	

883800007

Form 1-VWX-U14 MEM OFUSET I WUTTITUT 8/91 Total pages in this submittal |4|MONITORING REPORT - TRANSMITTAL SHEET including cover L REPORTING PERIOD NJPDES NO. 05 93 THRII 65 93 ,0,0,8,1,5,0,7, Hexcel Corporation PERMITTEE: Name Address P.O. Box 8181, 5794 West Las Positas Blvd. Pleasanton, California 94588-8781 Owner Fine Organics Corporation FACILITY: Name Address 205 Main Street Lodi, NJ 07644 (County) Bergen Telephone (201) 472-6800 Contact Person Essam A. Saleh FORMS ATTACHED (Indicate Quantity of Each) YES NO PERMIT NONCOMPLIANCE SLUDGE REPORTS - Sanitary | T-VWX-007 | | T-VWX-008 | | T-VWX-009 CPERATING EXCEPTIONS DYE TESTING SLUDGE REPORTS - Industrial |TEMPORARY BYPASSING [T-VWX-010A] [T-VWX-010B DISINFECTION INTERRUPTION WASTEWATER REPORTS MONITORING MALFUNCTIONS [T-VWX-011 | T-VWX-012 | JUNITS OUT OF OPERATION GROUNDWATER REPORTS X I NODI - T-VWX-015 4 T-VWX-0156 4 T-VWX-017 OTHER -1-VWX-015A -1-VWX-016 -1-VWX-018 (Detail any "YES" in appropriate space, l attach sheets if needed.) NPDES DISCHARGE MONITORING REPORT NOTE: The "Hours Attended at Plant/ 1 |EPA FORM 3320-1 I JOTHER Permit Noncompliance on the reverse of this sheet must also be completed for the applicable month and day. LABORATORY CERTIFICATION: Name of NUDEP certified laboratory performing analysis: Certified Laboratory identification number: OPERATING EXCEPTIONS/PERMIT NONCOMPLIANCE DETAILED/COMMENTS If you checked "yes" for permit noncompliance, explain the reason(s) for being out of compliance and what measures are being taken to achieve compliance. Provide a schedule for any corrective action. NO FURTHER FORMS WILL BE SUBMITTED (aven) 883800008

Day of Month," " 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31	
Licensed Operator	
Permit Noncompliance	
Day of Month," " 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31	
Licensed Operator	
Permit Noncompliance	
Day of Month," " 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31	
Licensed Operator	
Permit Noncompliance	
POR CITY ONLY (Attack management complements)	
FOR SIU ONLY (Attach necessary explanations):	
I. Notification of Changed Discharge (Since your last Monitoring Report):	/
(a) Has any process, operation or method of wastewater at your facility changed? If yes, provide an explanationYes $\underline{\nu}$	NG
(b) Has there been a substantial change in the volume or character of pollutants in your discharge, including the	
listed or characteristic hazardous wastes for which initial notification has been submitted under 40 CFR — Yes 2	,
403.12(p)? If yes, provide an explanationYes $\underline{\mathcal{L}}$	но
II. One Time Notification:	
(a) Has your facility discharged a substance into the POTW not already reported under the self monitoring	
requirements of 40 CFR 403.12(b), (d), and (e) which if otherwise disposed of would be a hazardous waste	
under 40 CFR Part 261?	No
(b) Has your facility discharged more than 15 kg of non-acute hazardous wastes and/or any acute hazardous wastes	_
as specified in 40 CFR 261.30(d) and 40 CFR 261.33(e) into the POTM during any calendar month in the	
reporting period?	No
(c) Has your facility not previously submitted notification in accordance with 40 CFR 403.12(p)?	No
Submit the following information if you have answered "yes" to (a), (b), and (c) of this Section:	
Name of hazardous waste EPA hazardous waste no	
Type of discharge (batch, continuous, or other)	
(d) Has your facility discharged more than 100 kg of hazardous waste to the POTW during any calendar month in	
the reporting period? If yes, attach the following information to the extent such information is knownYes!	· C
and readily available to you:	
(1) Identity of hazardous constituents contained in wastes	
(2) Estimate of mass and concentration of such constituents in the wastestream discharging during the	
applicable-month.	m
(3) Estimate of mass of constituents in the wastestream expected to be discharged during the following	
12 months kg (e) If your answer to any of the items noted in Section II. is "yes", then attach a copy of the program required under 40 CFR	
403.12(p)(4) in place to reduce the volume and toxicity of hazardous wastes generated to the degree which you have	
determined to be economically practical.	
Noted program is: Attached Not Attached Not Applicable	
CERTIFICATION (ALL PERMITTEES):	
I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordan	nc.
with a system designated to assure that qualified personnel properly gather and evaluate the information submitted. Based on my	
inquiry of the person or persons directly responsible for gathering the information, the information submitted is, to the best of	
knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false	
information, including the possibility of fine and imprisonment for knowing violations.	
WASTEWATER TREATMENT SYSTEM LICENSED OPERATOR PRINCIPAL EXECUTIVE OFFICER or DULY AUTHORIZED REPRESENTATIVE *	
(If Applicable)	
Name (Print) DAVID H. KNOWLES Name (Print) JOHN F. O'FLAHERTY	
Name (Print) DAM H. KNOWLES Name (Print) JUHN F. U FLAMENTY	
Grade & Registry No. N-4 NOO217 Title (Print) VICE PRESIDENT	
grade & Registry No. 10 1 NOCC 1 Title (Print) VICC FICCIONI	
5 100 100 (Majaratha 010 47/42 5 100 100 100 100 100 100 100 100 100 1	
* as defined in 40 of 9, 405, 12(1)	
0000000	

)

883800009

NATIONAL POLIUTANT DISCHARGE ELIMINATION SYSTEM (NYDES) PERMITTEE NAME/ADDRESS (Include DISCHARGE MONITORING REPORT (DMR) Facility Name/Location if different) 12-161 (17-19) Form Approved. HEXCEL CORPORATION OMB No. 2040-0004. N.10081507 0011 11711 DUBLIN ROAD Approval expires 6-30-91. PERMIT NUMBER DISCHARGE NUMBER DUBLIN.CA 94566 MONITORING PERIOD BERGEN MINOR FACILITY FINE ORGANICS CORPORATION YEAR MO DAY DAY YEAR мо METRO REGION FROM 93 01 93 บร 31 LOCATION LODI-NJ 07644 05 NOTE: Read instructions before completing this form. (20.21) 122.231 124.25 158.70) /30.311 DMR NUMBER: 93051267 QUALITY OR CONCENTRATION QUANTITY OR LOADING (4 Card Only) 1 Cord Only) FREQUENCY SAMPLE (54-61) (38-45) (46-53) (46-53) (54-61) DARAMETER OF ANALYSIS TYPE (32-37) UNITE XMMMMMXXX XXVEBAGEXXX XXXMOOMXXX UNITS XXXXXXXXXXXXXXXXX (62-63) (64-68) (69-70) *** *** FLOW RATE SAMPLE MEASUREMENT ******** CONTIN 20000 7200-0000 ***** ***** REPORT 00056 1 0 PERMIT REQUIREMENT HOUS *** DLY MAX GPD NTH AVG FFFLUENT GROSS VALUE AAAAAAA **** *** BOD. 5-DAY SAMPLE MEASUREMENT (20 DEG. C) ONCE/ COMP2 cestes REPORT MG/L REPORT *** 444444 00310 1 0 PERMIT REQUIREMENT **MONTH** 金金金金 MNTH AVE DIY MAK EFFLUENT GROSS VALUE *** *** *** PH RAMPLE MEASUREMENT ONCE/ GRAR **** 5.00000\ 10-50000 SH **** 00400 1 0 PERMIT MAXIMUM MONTH SOCO MINIMUM EFFLUENT GROSS VALUE 2000 22002 *** SOLIDS. TOTAL SAMPLE MEASUREMENT SUSPENDED ONCE/ COMP2 REPORT REPORT MG/L **** 4444 00530 1 0 PERMIT REQUIREMENT 2000 MATH AME DLY MAX MONTH EFFLUENT GROSS VALUE *** *** HYDROCARBONS.IN H20. *** SAMPLE MEASUREMENT IR.CC14 EXT. CHROMAT ONCE/ GRAB ***** والعاعم ***** X00-00000 | 150-00000 | MG/L ***** 00551 1 0 PERMIT REQUIREMENT *** MNTH AVG DLY MAX MONTH EFFLUENT GROSS VALUE *** *** *** CHROMIUM. HEXAVALENT SAMPLE MEABUREMENT (AS CR) ONCE/ GRAB 110-00000 UG/L **** **** *** ***** 60-00000 01032 1 0 PERMIT REQUIREMENT **#**40## DLY MAX MONTH MNTH AVG EFFLUENT GROSS VALUE **** **** *** CHROMIUM, TOTAL SAMPLE MEABUREMENT (AS CR) 120-00000 230-00000 UG/L ONCE / COMP: ***** ***** ******** ***** 01034 1 0 PERMIT REQUIREMENT and the state of MNTH AVG | DLY MAX MONTH <u>EFFLUENT GROSS VALUE</u> I CERTIFY UNDER PENALTY OF LAW THAT I HAVE PERSONALLY EXAMINED TELEPHONE DATE NAME/TITLE PRINCIPAL EXECUTIVE OFFICER AND AM FAMILIAR WITH THE INFORMATION SUBMITTED HEREIN: AND BASED 88380001 ON MY INQUIRY OF THOSE INDIVIDUALS IMMEDIATELY RESPONSIBLE FOR OBTAINING THE INFORMATION, I BELIEVE THE SUBMITTED INFORMATION IS TRUE, ACCURATE AND COMPLETE I AM AWARE THAT THERE ARE SIG JOHN FO PLANERTY THE POSSIBILITY OF FIRE AND IMPRISONMENT. SEE 18 U.S.C. 1001 AND 510184295C 0 SIGNATURE OF PRINCIPAL EXECUTIVE 33 USC \$1319. (Penalties under these statutes may include fines up to \$10,000 and or maximum imprisonment of between 6 months and 5 years.) AREA OFFICER OR AUTHORIZED AGENT NUMBER TYPED OR PRINTED COMMENT AND EXPLANATION OF ANY VIOLATIONS (Reference all attachments here) THIS SIU PERMIT HAS BEEN CANCELED AS OF 6/1/93



APPENDIX B

Groundwater/LNAPL Monitoring Forms
May 27-28, 1993

883800012

HEXCEL PROJECT, LODI, NJ LNAPL/GROUNDWATER MONITORING FORM

DATE: April 27/28, 1993	RECORDED BY: _	Daniel Flatin
WEATHER CONDITIONS:	Sunny, upper 60's	

Well No.	Total Depth of Well (TOC)	TOC Elevation (ft., NJVD)	Depth to Water (ft.)	Water Elevation (ft., NJVD)	Elev. of Top of Screen (ft., NJVD)	Time	Depth to LNAPL/ DNAPL	Thickness of LNAPL/ DNAPL	Remarks
MW-1	23.27	32.42	10.06	22.36	14.03	12:57	ND		
MW-2	10.16	31.00	8.34	22.66	24.90	13:42	ND		
мw-з	30.50	31.13	10.16	20.97	4.84	13:43	ND		
MW-4	9.80	32.28	8.17	24.11	27.52	13:59	ND		
MW-5	28.18	32.50	11.04	21.46	9.03	14:01	ND		
MW-6*	18.64	30.70	9.97	20.73	22.14	12:24	ND		
MW-7*	32.66	30.68	9.48	21.20	3.18	12:26	ND		
MW-8*	17.12	30.26	11.77	18.49	22.92	12:30	ND		
MW-9*	29.52	29.83	8.60	21.23	4.89	12:28	8.95 LNAPL	0.01	
MW-10*	16.98	30.83	12.43	18.40	24.33	12:33	ND		
MW-11*	33.64	30.78	9.85	20.93	7.28	12:32	ND		
MW-12*	17.16	31.01	10.22	20.79	23.62	12:18	ND		
MW-13*	33.06	31.16	9.49	21.67	2.63	12:17	ND		
MW-14*	15.48	30.70	11.39	19.31	24.12	12:14	ND		

883800013

HEXCEL PROJECT, LODI, NJ LNAPL/GROUNDWATER MONITORING FORM (Continued)

Well No.	Total Depth of Well (TOC)	TOC Elevation (ft., NJVD)	Depth to Water (ft.)	Water Elevation (ft, NJVD)	Elev. of Top of Screen (ft., NJVD)	Time	Depth to LNAPL/ DNAPL	Thickness of LNAPL/ DNAPL	Remarks
MW-15*	25.38	30.77	8.63	22.14	10.17	12:15	ND		
MW-16*	12.80	29.69	7.29	22.40	21.71	12:35	ND		
MW-17	13.98	31.53	9.11	22.42	25.10	13:01	ND		
MW-18	11.23	32.23	9.29	22.94	26.04	13:10	ND		
MW-19*	26,34	29.08	7.96	21.12	7.30	12:11	ND		
MW-20	19.68	27.95	4.93	23.02	13.50	12:55	ND		
MW-21*	14.98	30.67	8.56	22.11	25.80	12:07	ND		
MW-22	8.33	28.36	7.81	20.55	24.73	12:36	ND		
MW-23	9.80	27.29	4.73	22.56	22.83	12:20	ND		
MW-24	9.76	26.12	3.17	22.95	21.93	12:00	ND		
MW-25	12.94	26.03	7.28	18.75	23.47	12:08	ND		
MW-26	12.90	28.88	7.43	21.45	12.26	12:17	ND		
MW-27	12.40	31.43	7.39	24.04	24.10	14:03	ND		
MW-28*	14.86	29.68	10.47	19.21	24.50	12:20	ND		

CHECKED BY:	. DATE:
	· · · · · · · · · · · · · · · · · · ·

HEXCEL PROJECT, LODI, NJ LNAPL/GROUNDWATER MONITORING FORM (Continued)

Well No.	Total Depth of Well (TOC)	TOC Elevation (ft., NJVD)	Depth to Water (ft.)	Water Elevation (ft, NJVD)	Elev. of Top of Screen (ft., NJVD)	Time	Depth to LNAPL/ DNAPL	Thickness of LNAPL/ DNAPL	Remarks
MW-29	9.50	27.06	4.38	22.68	22.50	12:13	ND		
MW-30	10.32	27.95	5.14	22.81	22.25	12:30	ND		
MW-31	10.53	27.95	5.24	22.71	22.33	12:25	ND		
MW-32*	11.10	32:38	9.01	23.37	27.41	12:05	ND		
MW-33*	16.80	31.72	9.68	22.04	24.37	12:09	ND		
CW-1	11.34	29.77	7.20	22.57	23.27	12:42	ND		
CW-2	11.24	29.51	6.78	22.73	23.11	12:43	ND		
CW-6	8.34	28.93	6.16	22.77	25.25	13:05	ND		
CW-7	13.94	26.13	8.95	17.18	17.70	13:00	7.19 LNAPL	1.76	
CW-8*	14.90	26.77	8.16	18.61	17.70	13:11	ND		
CW-10*	10.10	25.91	7.21	18.70	17.50	13:15	ND		
CW-13*	11.28	26.05	7.20	18.85	17.60	13:20	ND		
CW-22	13.82	26.35	6.94	19.41	18.30	14:00	ND		
RW1-1	28.38	28.38	5.33	23.05	23.67	13:36	ND		

CHECKED BY:	, DATE:

HEXCEL PROJECT, LODI, NJ LNAPL/GROUNDWATER MONITORING FORM (Continued)

Well No.	Total Depth of Well (TOC)	TOC Elevation (ft., NJVD)	Depth to Water (ft.)	Water Elevation (ft., NJVD)	Elev. of Top of Screen (ft., NJVD)	Time	Depth to LNAPL/ DNAPL	Thickness of LNAPL/ DNAPL	Remarks
RW6-1*	13.60	28.84	3.76	25.08	20.28	12:40	ND		
RW7-8	14.84	25.90	4.81	21.09	16.71	13:27	ND		
RW15-1	14.80	28.89	7.51	21.38	25.68	13:51	ND		
RW15-2	14.00	30.13	7.48	22.65	26.37	13:50	ND		
P-1	14.00	30.06	7.14	22.12	27.79	13:51	ND		
P-2	12.40	30.06	7.88	22.38	28.73	13:53	7.68 LNAPL	0.20	

NIEOKED DV.	DATE
CHECKED BY:,	DATE:



APPENDIX C

Revised Soils Remediation Schedule

HEXCEL CORPORATION Lodi, New Jersey

			7	IME II	NOM N	THS AI	TER D	EPE AI	PPROV	AL				•				
ACTIVITY	,,,	2	4	6	8	10	12	14	16 1	18 :	20	22 :	24 :	26	28	30	32 34	4_
SOIL GAS SURVEY																	ļ <u>-</u>	
FEASIBILITY/PILOT STUDIES							,											Γ
PREPARATION OF SPARGING/SVE PILOT TEST WORK PLAN																		
DEPE REVIEW AND APPROVAL																		
AIR AND STREAM ENCROACHMENT PERMITS							1											
CONSTRUCTION OF PILOT SCALE SPARGING/SVE SYSTEM																		Ī
OPERATION & MONITORING OF PILOT SYSTEM																		
EVALUATION OF PILOT TEST RESULTS															1			
EVALUATION OF THERMAL DESORPTION TECHNOLOGY																		
SOIL REMEDIATION CONCEPTUAL DESIGN			l	1					l							1		
PREPARATION & SUBMITTAL OF REMEDIAL WORK PLAN																		1
								ļ									<u> </u>	\downarrow
				1										1				