APPENDIX B - REMEDIAL LOCATION WORK DESCRIPTIONS

1421 Iowa	1021 Madison	1933 Maple
2201 Iowa	1023 Madison	607 Meredocia
2207 Iowa	1025 Madison	615 Meredocia
2209 Iowa	1027 Madison	616 Meredocia
2221 Iowa	1103 Madison	627 Meredocia
2229 Iowa	1109/11 Madison	645 Meredocia
2231 Iowa	1122 Madison	809 Niedringhaus
2261 Iowa	1126/28 Madison	821/23 Niedringhaus
1603 Kennedy	1224 Madison	824 Niedringhaus
1604 Kennedy	1234 Madison	915/17 Niedringhaus
2019 Lee	1244 Madison	1245/57 Niedringhaus
2021 Lee	1318 Madison	1500 Niedringhaus
2025 Lee	1320 Madison	2014 Ohio
2027 Lee	1404/06 Madison	2018 Ohio
2029 Lee	1407 Madison	2025 Ohio
2031 Lee	1412/14 Madison	2026 Ohio
2037 Lee	1420 Madison	1625 Olive
2041 Lee	1424 Madison	1627 Olive
2045 Lee	1426/28 Madison	1628 Olive
2047 Lee	2031 Madison	1629 Olive
2109 Lee	1611 Maple	1631 Olive
2115 Lee	1626 Maple	1633 Olive
2119 Lee	1640 Maple	1637 Olive
2123 Lee	1644 Maple	1642/44 Olive
2127 Lee	1648 Maple	1643 Olive
2135 Lee	1649 Maple	1646/48 Vi ive
2139 Lee	1708 Maple	1651 Olive
2143 Lee	1713/15 Maple	1717 Olive
2149 Lee	1716 Maple	1719 Olive
2160/62 Lee	1726 Maple	1720 Olive
2172 Lee	1727 Maple	1724 Olive
819 Madison	1732 Maple	1725 Olive
907 Madison	1733 Maple	
915 Madison	1739 Maple	
1009 Madison	1744 Maple	
1013 Madison	1748 Maple	
1017 Madison	1821 Maple	
	-	

USACE Granite City, Illinois ©1998 OHM Remediation Services Corp.

Project No. 19531 Final Report October 16, 1998 Action Date: 5/1/97 Loadout: 5/7/97

Restoration Begins: 5/7/97

Restoration Completed: 5/19/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 91.70 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

1421 Iowa

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER	
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.			
119.22	6	59.37	15.2	13.9		252	,		

Sampling malysis **Project #19531**

•	0 - 3" Front and Back				
The same of the sa	Α	Α	Α		
Street/Number	PPM	PPM	PPM		
Address	No.	No.	No.		

1421 lowa

804

823

1970

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.


731 653 1690 6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.


985

232 346 317 897

Depth Excav. (inch)







Action Date: 8/23/97 Loadout: 8/25/97

Restoration Begins: 8/26/97 Restoration Completed: 9/8/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 87.73 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

QUANTITY SUMMARY FOR

2201 lowa

	SPECIAL WASTE	BACKFILL	TOPS()IL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER	
i	(TONS)	(LOADS)	(TON <u>S)</u>	(TONS)	(TONS)	(TONS)	CU.YDS.	1		_:
-	114.05	4	29.21	15.85	14.8		540			_

Sampling Analysis Project #19531

0 - 3" Front and Back

	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

0 0	I TOITE GI	ia Daoi
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

Depth Excav. (inch)

2201 lowa


216563604


214

497 234

92

146 122





Action Date: 9/30/97 Loadout: 10/2/97

Restoration Begins: 10/2/97 Restoration Completed: 10/11/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 57.74 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TI_-26

*TCM.

*X331

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Emerald Turf Farm

QUANTITY SUMMARY FOR

2207 Iowa

i	SPECIAL WASTE (TONS)	BACKFILL TOPSOI (LOADS) (TONS)		CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
_	75.07	1 32.9	(15115)	35.35		360		

Sampling Aualysis **Project #19531**

0 - 3" Front and Back

A Α Α PPM PPM PPM No. No. No.

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

365

6 - 12" Front and Back

	-	-		
Ì	С		С	С
	PPN	1	PPM	
	No.		No.	No.

Depth Excav. (inch)

2207 lowa

Street/Number

Address


777


414

474

197

350





2209 lowa

Action Date: 9/26/97 Loadout: 9/27/97

Restoration Begins: 5/29/97 Restoration Completed: 10/10/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 55.73 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Emerald Turf Farm

QUANTITY SUMMARY FOR

2209 Iowa

SPECIAL WASTE	BACKFILL TOPSOIL	CA-6	CA-7	SAND SOD	CONCRETE OTHER
(TONS)	(LOADS) (TONS)	(TONS)	(TONS)	(TONS) CU.YDS.	
72.46	3 46.99		7.95	420	

Sampling Analysis **Project #19531**

0 - 3" Front and Back

	0 - 0	i i Oi it ai	id Dack
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

2209 lowa 413

738

3 - 6" Front and Back


В	В	В
PPM	PPM	PPM
No.	No.	No.

350 668 284 501 6 - 12" Front and Back


C	C	С
PPM	PPM	PPM
No.	No.	No.

213 431 6

Depth Excav. (inch)







Action Date: 10/4/97 Loadout: 10/7/97

Restoration Begins: 10/7/97 Restoration Completed: 10/29/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 63.54 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Emerald Turf Farm

QUANTITY SUMMARY FOR

2221 lowa

SPECIAL WASTE	BACKFILL TOPSOIL	CA-6 CA-7	SAND SOD	CONCRETE OTHER
(TONS)	(LOADS) (TONS)	(TONS) (TONS)	(TONS) CU.YDS.	· · · · · · · · · · · · · · · · · · ·
82.61	1 26.54		360	

Sampling Analysis **Project #19531**

0 - 3" Front and Back

	0-3	FIUIL AI	iu back
	A	A	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

0 0	i i Oiit ai	d Dack
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

·		
С	С	С
PPM	PPM	PPM
No.	No.	No.


Depth Excav. (inch)

2221 lowa


Address

514 558 373 457

180 144







Action Date: 10/8/97 Loadout: 10/10/97

Restoration Begins: 10/14/97 Restoration Completed: 10/29/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 57.03 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Emerald Turf Farm

QUANTITY SUMMARY FOR

2229 lowa

	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
_	74.15	3	15.02	14.6			240		

Sampling mialysis Project #19531

0 -	3"	Front	and	Back
-----	----	--------------	-----	------

	0-3 FIGHT AND DACK			
	Α	Α	Α	
Street/Number	PPM	PPM	PPM	
Address	No.	No.	No.	

2229 Iowa	220	649
	131	436

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.


227	521
123	411

6 - 12" Front and Back


С	С	С
PPM	PPM	PPM
No.	No.	No.

;	С	Depth
M	PPM	Excav.
Э.	No.	(inch)
		· · · · · · · · · · · · · · · · · · ·

6



X = SAMPLE POINT



Action Date: 10/10/97 Loadout: 10/11/97

Restoration Begins: 10/14/97 Restoration Completed: 10/29/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 44.56 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Emerald Turf Farm

QUANTITY SUMMARY FOR

2231 lowa

SPECIAL WASTE	BACKFILL TOPSOIL	CA-6 CA-7	SAND SOD CONCE	RETE OTHER
(TONS)	(LOADS) (TONS)	(TONS) (TONS)	(TONS) CU.YDS.	
57.93	2 16.77	14.5 15.05	300	

Sampling malysis Project #19531

0 - 3" Front and Back

	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

2231 Iowa 341 **695** 277 455

3 - 6" Front and Back


	O G.	
В	В	В
PPM	PPM	PPM
No.	No.	No.


357 **688** 284 364 340 434 6 - 12" Front and Back

C	С	С
PPM	PPM	PPM
No.	No.	No.

64 220

Depth Excav. (inch)





Action Date: 10/16/97 Loadout: 10/17/97

Restoration Begins: 10/17/97 Restoration Completed: 10/30/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 36.73 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

- *Subcontractors:
 - *WMI-landfili
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Emerald Turf Farm

QUANTITY SUMMARY FOR

2261 lowa

	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE OTHER
	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.	
_	47.76	1	15.26		14.25		240	-

Sampling malysis Project #19531

	0 - 3''	Front ar	nd Back
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back					
В	В В В				
PPM	PPM	PPM			
No.	No.	No.			

398

332


215

C	С	С
PPM	PPM	PPM
No.	No.	No.

Depth
Excav.
(inch)

2261 Iowa 195 **581** 218 332 **602** 244

182 400



1603 Kennedy

Action Date: 6/19/97 Loadout: 6/21/97

Restoration Begins: 6/21/97 Restoration Completed: 7/12/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 88.23 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Keeven Sod Farm

QUANTITY SUMMARY FOR

1603 Kennedy

	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER	
:	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.			
	114.71	7	66.32		14.65		240			

	U - 3" Front and Back				
	Α	Α	Α		
Street/Number	PPM	PPM	PPM		
Address	No.	No.	No.		

1603 Kennedy

515

510

214

3 - 6" Front and Back

152

В	В	В
PPM	PPM	PPM
No.	No.	No.

538 443


6 - 12" Front and Back

C	С	С
PPM	PPM	PPM
No.	No.	No.

640 434

167

Depth Excav. (inch)



1604 Kennedy

Action Date: 6/24/97 Loadout: 6/26/97

Restoration Begins: 6/26/97 Restoration Completed: 7/15/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 139.2 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Grantham-trucking

*Schneider-turf farm

QUANTITY SUMMARY FOR

1604 Kennedy

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
180.96	13	38.76	28.1	14.2		603		

	0 - 3" Front and Back			
	Α	Α	Α	
Street/Number	PPM	PPM	PPM	
Address	No.	No.	No.	

1604 Kennedy

117

358

260

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

458 **1760 587**


6 - 12" Front and Back


С	С	C
PPM	PPM	PPM
No.	No.	No.

314 **1310** 216 166 328 **992**

12

Depth Excav. (inch)





Action Date: 5/9/97 Loadout: 5/13/97

Restoration Begins: 5/13/97 Restoration Completed: 5/22/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 95.58 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Schneider Turf Farm

QUANTITY SUMMARY FOR

2019 Lee

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER	
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.			
124.26	7	33.92	73.7			189	1		

	0 - 3''	d Back	
	Α	Α	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Bad						
В	В	В				
PPM	PPM	PPM				
No.	No.	No.				

6 - 12" Front and Bac						
C	С	С				
PPM	PPM	PPM				
No.	No.	No.				
•						

Depth	
Excav.	
(inch)	

2019 Lee

913

854

604

Unable to sumple Ba. Backyard gravel

45 mg + 23 / F 18 1 - 80% Ross Print. OLD CSM (C) E1 +75

Action Date: 6/21/97 Loadout: 6/25/97

Restoration Begins: 6/25/97 Restoration Completed: 7/8/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 108.92 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331 *17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Grantham-trucking

*Schneider-turf farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

2021 Lee	2021	Lee	
----------	------	-----	--

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
141.6	7	30.79	14.65	15.9		254		

0 - 3" Front and Back

	1 10116 01	14 5451
Α	Α	Α
PPM	PPM	PPM
No.	No.	No.
	A	A A

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

Depth Excav. (inch)

2021 Lee

903 768

735 704

424

523

15. EDST OF FENCE i, the H WEST OF SIDEWALK 25 -04 =12 H2705 / - 1 [] 6 TON (A)

Action Date: 6/26/97 Loadout: 6/27/97

Restoration Begins: 6/28/97 Restoration Completed: 7/8/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An. excavation, depth, of 6 inches was established by USACE prior to work, commencing.
- *The excavation of special waste yielded a total of 66.08 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

2025 Lee

SPECIAL WASTE	BACKFILL TOPSOIL	CA-6 CA	-7 SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS) (TONS)	(TONS) (TOI	NS) (TONS)	CU.YDS.	· :	
85.91	3 18.8	44.74 16.	4	254		!

Λ	_ 3"	Fro	nt a	nd	Back
)	FIU	III a	1113	Daur

	0 - 0 1 TOTIL ALIG DACK					
	Α	Α	Α			
Street/Number	PPM	PPM	PPM			
Address	No.	No.	No.			

3 - 6" Front and Back

3 - 0	i i Official	id Dach
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

221

Depth Excav. (inch)

2025 Lee


454

1271


413

1249

115







Action Date: 5/20/97 Loadout: 5/29/97

> Restoration Begins: 5/29/97 Restoration Completed: 6/7/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 67.21 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

2027	Lee	

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER	
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.			
87.38	5	16.74	13.95	26		222			

ų.

0 - 3" Front and Back

	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

C	С	C
PPM	PPM	PPM
No.	No.	No.

Depth Excav. (inch)

2027 Lee


657

1220

530 900

468

675



B'- 4' east if sidewalk d' 14' south if house.

B2 - 1' east of sidewalk & 36' north of back of house.

Action Date: 5/20/97 Loadout: 5/28/97

Restoration Begins: 5/29/97 Restoration Completed: 6/7/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 26.66 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

2029 Lee

SPECIAL WASTE	BACKFILL TOPSOIL	CA-6 CA-7	SAND SOD	CONCRETE OTHER
(TONS)	(LOADS) (TONS)	(TONS) (TONS)	(TONS) CU.YDS.	
34.67	33		222	

Í

0 - 3" Front and Back

0 - 3	FIUIL al	IU Dack
Α	Α	Α
PPM	PPM	PPM
No.	No.	No.

3 - 6" Front and Back

0 - 0	i i Orit ai	Id Daci
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

Depth Excav. (inch)

2029 Lee

Street/Number

Address

380


503

431

427

475

443



,......

.

•

.

.

•

Action Date: 6/17/97 Loadout: 6/19/97

- 4

Restoration Begins: 6/20/97 Restoration Completed: 7/2/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 54.96 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Grantham-trucking

*Schneider-turf farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

2031 Lee

ſ	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
	71.46	5	64.61		28.05	_	254		

Street/Number

Address

0 - 3"	Front ar	nd Back
Α	Α	A
PPM	PPM	PPM

Α	A
PPM	PPM
No.	No.

2031	Lee	426	833
		· -	

No.


3 - 6" Front and Back				
В	В	В		
PPM	PPM	PPM		
No.	No.	No.		

379


6 - 12" Front and Bac			
	С	С	С
Г	PPM	PPM	PPM
	No	No	No

132	815
551	278

Depth
Excav.
(inch)



X = SAMPLE POINT



Action Date: 6/13/97 Loadout: 6/17/97

Restoration Begins: 6/21/97 Restoration Completed: 6/27/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 36.03 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

OHM CORPORATION PROJECT 19531 GRANITE CITY, IL

QUANTITY SUMMARY FOR

2037 Lee

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
46.85	5	31.86		14.35		286		

Sampling Analysis Project #19531

0 -	3"	F	ron	t and	Back

	0-3	LIOH a	iu back
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

2037 Lee	683	1070
	731	460

3 - 6	6"	Front	and	Back
-------	----	--------------	-----	------

В	В	В
PPM	PPM	PPM
No.	No.	No.


454	810
446	181

6	- 1	ייכו	Fro	nt a	nd	Ra	ماہ
n ·	- 1			111 7	11 16 3		

С	С	С
PPM	PPM	PPM
No.	No.	No.

306	278
120	266

Depth	
Excav.	
(inch)	



....

Action Date: 6/10/97

Restoration Begins: 6/11/97 Restoration Completed: 6/27/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 59.41 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

OHM CORPORATION PROJECT 19531 GRANITE CITY, IL

QUANTITY SUMMARY FOR

2041 Lee

i	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
	77.24	4	31.01		14.9		180		

)

Sampling Analysis Project #19531

0 - 3"	Front	and	Back
--------	-------	-----	------

	0 - 0 1 TOTIL ATTA DACK		
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

2041 Lee	495	756
	634	166

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.


359	260
572	1280

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

259	68
211	227

Depth
Excav.
(inch)



Action Date: 6/4/97 Loadout: 6/4/97

> Restoration Begins: 6/5/97 Restoration Completed: 6/20/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- * An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 33.19 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

OHM CORPORATION PROJECT 19531 GRANITE CITY, IL

QUANTITY SUMMARY FOR

2045 Lee

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
43.15	3	13.31	14	13.05		300		

Sampling Analysis Project #19531

0 - 3" Front and Back

	Α	Α	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

2045 Lee

442 437 479 **607** 614

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

403 426 433

6 - 12" Front and Back


С	С	С
PPM	PPM	PPM
No.	No.	No.

241 172

148

3

Depth Excav. (inch)



Action Date: 6/6/97 Loadout: 6/7/97

> Restoration Begins: 6/7/97 Restoration Completed: 6/20/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 65.24 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

OHM CORPORATION PROJECT 19531 GRANITE CITY, IL

QUANTITY SUMMARY FOR

2047 Lee

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
84.82	6	52.9		14.25		381		

Sampling mialysis
Project #19531

o - 3" Front and Back

		i ioni ai	IG Daoi
	Α	A	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12	" Front a	and Back
C	С	С
РРМ	PPM	PPM
NQ.	No.	No.

Depth Excav. (inch)

2047 Lee


715

465

419 628

453

216



Action Date: 8/1/97 Loadout: 8/5/97

Restoration Begins: 8/5/97 Restoration Completed: 8/16/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 116.67 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

OHM CORPORATION PROJECT 1953¹ GRANITE CITY, IL

QUANTITY SUMMARY FOR

2109 Lee

	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER	ì
	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.			
Ī	151.68	4	30.58	14.7	14.55		560			

Sampling Analysis
Project #19531

2109 Lee

0 - 3" Front and Back

	<u> </u>		
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

1518 226 540 971 3 - 6" Front and Back

0 0	I I OI IL GI	IG DGOI
В	В	В
PPM	PPM	PPM
No.	No.	No.

984 264 384 **698**


6 - 12" Front and Back

•	1 10111	
С	С	С
PPM	PPM	PPM
No.	No.	No.


567 232316 665

(inch) 12

Depth Excav.



X = SAMPLE POINT



Action Date: 7/29/97

Restoration Begins: 7/31/97 Restoration Completed: 8/13/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 61.12 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

OHM CORPORATION PROJECT 1953¹ GRANITE CITY, IL

QUANTITY SUMMARY FOR

2115 Lee

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
79.46	2	30.4	14.85	14.9		480		

Sampling Añalysis Project #19531

2115 Lee

0 - 3" Front and Back

	O O FIORE GIRL BOOK		
	A	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

294 **731** 354 **802**

3 - 6" Front and Back


В	В	В
PPM	PPM	PPM
No.	No.	No.

319 427


6 - 12" Front and Back

Depth Excav. (inch)

V 12	I I OI IL	aria baor
С	C	С
PPM	PPM	PPM
No.	No.	No.



X = SAMPLE POINT



Action Date: 8/7/97 Loadout: 8/8/97

> Restoration Begins: 8/11/97 Restoration Completed: 8/20/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 87.06 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

OHM CORPORATION PROJECT 19531 GRANITE CITY, IL

QUANTITY SUMMARY FOR

2119 Lee

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
113.19	3	42.71	17.1			570		

Sampling mulalysis Project #19531

2119 Lee

0 - 3" Front and Back

633

			.a baok
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

537

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

477


736

6 - 12" Front and Back

·	1 10111	
С	С	С
PPM	PPM	PPM
No.	No.	No.

Depth Excav. (inch)

333 460



Bi 6' Not walk

16' E of horse

BZ 8' Nof walk

21' W of horse

40% Paved

Action Date: 7/16/97 Loadout: 7/16/97

> Restoration Begins: 7/18/97 Restoration Completed: 7/30/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 138.57 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Schneider Turf Farm

OHM CORPORATION PROJECT 19531 GRANITE CITY, IL

QUANTITY SUMMARY FOR

2123 Lee

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
180.15	4	34.4	72.7	14.66		317.5		

)

Sampling Analysis Project #19531

0 - 3" Front and Back

0-3	LIOIT CI	IG Dack
Α	A	Α
PPM	PPM	PPM
No.	No.	No.
	A PPM	

2123 Lee 300 **641**

3 - 6" Front and Back

	110111	'
В	В	В
PPM	PPM	PPM
No.	No.	No.


141 **516**

6 - 12" Front and Back

С	С	С	
PPM	PPM	PPM	
No.	No.	No.	

161 **768** 111 482

Depth Excav. (inch)



is horth of jest & do east of force. For Africalk ; No South of Louse

Action Date: 7/11/97 ∟oadout: 7/14/97

> Restoration Begins: 7/14/97 Restoration Completed: 7/30/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 79.80 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Schneider Turf Farm

QUANTITY SUMMARY FOR

2127 Lee

i	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD C	ONCRETE	OTHER
_	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
	103.74	5	43	26.85	-date-		360		

Sampling Analysis Project #19531

2127 Lee

0 - 3" Front and Back

	U - 3	1 TOTIL CI	id Davi
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

909 572

3 - 6" Front and Back

B	В	В
PPM	PPM	PPM
NØ.	No.	No.


932 529

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

184 **741** 69 241 278 186

Depth Excav. (inch)



backland 4

Action Date: 8/20/97 Loadout: 8/21/97

Restoration Begins: 8/21/97 Restoration Completed: 9/8/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 52.04 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

QUANTITY SUMMARY FOR

2135 Lee

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
67.66		12.87		14.35		420		

Sampling Analysis Project #19531

2135 Lee

0 - 3" Front and Back

	0 0	i i Oi it ai	u Duon
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

166 **585** 171 **526**

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

143 486


6 - 12" Front and Back

0 12		
С	С	С
PPM	PPM	PPM
No.	No.	No.

93 344

3

Depth Excav. (inch)



I seem of house if y north of Lovies

Action Date: 11/15/97 Loadout: 11/19/97

> Restoration Begins: 11/19/97 Restoration Completed: 11/25/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 67.62 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Emerald Turf Farm

QUANTITY SUMMARY FOR

2139 Lee

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE O	THER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
87.91	5	27.61	14.85		:	300		

Sampling Analysis Project #19531

0 - 3" Front and Back

	0-5 Hork and back		
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

2139 Lee 344 420

3 - 6" Front and Back


В	В	В
PPM	PPM	PPM
No.	No.	No.

493 420

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

334 **518** 246 156 **525** 250 Depth Excav. (inch)



Action Date: 11/13/97 Loadout: 11/15/97

Restoration Begins: 11/17/97 Restoration Completed: 11/25/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 40.83 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCW

*X331

<u></u> ጎን-ዢነሃ

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Emerald Turf Farm

QUANTITY SUMMARY FOR

2143 Lee

i	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
	53.09	2	14.01				240		

)

Sampling malysis
Project #19531

0 - 3" Front and Back

	0 - 5 TOTIL ALIG DAGE				
	A	A	A		
Street/Number	PPM	PPM	PPM		
Address	No.	No.	No.		

2143 Lee **912** 381 411 294

3 - 6" Front and Back

В	В	В		
PPM	PPM	PPM		
No.	No.	No.		

730 300 **603** 278


€ - 12" Front and Back

C 12	I TOTIL C	and Daoi	
C	C	С	
PPM	PPM	PPM	
No.	No.	No.	

132 130

(inch)

Depth Excav.



^Action Date: 9/19/97 Loadout: 9/22/97

Restoration Begins: 9/22/97 Restoration Completed: 10/10/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 41.06 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Emerald Turf Farm

QUANTITY SUMMARY FOR

2149 Lee

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)_	SOD CU.YDS.	CONCRETE	OTHER	
53.39	2	15.6	· · · · · · · · · · · · · · · · · · ·			240			

)

Sampling Analysis Project #19531

0 - 3" Front and Back

		I TOIL C	id Dacr
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

114

Depth Excav. (inch)


2149 Lee

733

337

686 696

337



BI- 8' south of front of house & Topared & house - Go

B2- 6' east of fine e 18' north of force.

2160/62 Lee

Action Date: 7/25/97 Loadout: 7/26/97

Restoration Begins: 7/26/97 Restoration Completed: 8/13/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 43.04 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Emerald Turf Farm

QUANTITY SUMMARY FOR

2160/62 Lee

!	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE OTHER
	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.	
İ	55.96	4	14.93				330	

Sampling Aualysis Project #19531

2160/62 Lee

0 - 3" Front and Back

	0 - 3	i ioni ai	IU Dack
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

238	1060
311	565
360	986

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

343	93
218	516
401	1000

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

213	35
174	277
343	1010

Depth	
Excav.	
(inch)	

Action Date: 7/21/97 Loadout: 7/23/97

> Restoration Begins: 7/23/97 Restoration Completed: 8/13/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 105.38 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*Roller

*17KW

*Subcontractors:

*WMI-landfill

- *B. Garcia-trucking
- *Granthum-trucking
- *Emerald Turf Farm

QUANTITY SUMMARY FOR

2172 Lee

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS	
137	7	15.84	40.4	13.5	1	150	

)

Sampling Analysis Project #19531

2172 Lee

0 -	3"	Fre	ont	and	Back

	0 - 0	I I OI IL CI	IN DACK
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

482	1620
376	4390

3 -	6"	Front	and	Back
-----	----	--------------	-----	------

	. TOTIC CI	
В	В	В
PPM	PPM	PPM
No.	No.	No.


750	833
468	283

6 -	12"	Front	and	Back
() -		E. 1 F 31 FF	~!!!!	1101.0


С	С	С		
PPM	PPM	PPM		
No.	No.	No.		

1030	750
266	209

Depth
Excav.
(inch)







819 Madison

Action Date: 9/15/97 Loadout: 9/10/97

> Restoration Begins: 9/18/97 Restoration Completed: 10/6/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 93.08 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

QUANTITY SUMMARY FOR

819 Madison

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
121.01	5	28.07	60.6	14.4		240		

)

Sampling mialysis
Project #19531

0 - 3" Front and Back

	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

		. 4 2 4 5 .
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	С	С		
PPM	PPM	PPM		
No.	No.	No.		

Depth Excav. (inch)


819 Madison

229

133

889 359

1340 1010



907 Madison

Action Date: 9/24/97 Loadout: 9/25/97

Restoration Begins: 9/25/97

Restoration Completed: 10/18/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 78.61 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Emerald Turf Farm

QUANTITY SUMMARY FOR

907 Madison

i	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
Ī	102.2	5	27.03	69.74	14.8		240		

Sampling Aualysis
Project #19531

0 - 3" Front and Back

	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	С	С	
PPM	PPM	PPM	
No.	No.	No.	

480

Depth Excav. (incl)


907/09 **Madison**

845

573

750 548

374



(c) we expension

915 Madison

Action Date: 9/20/97 Loadout: 9/23/97

Restoration Begins: 9/23/97 Restoration Completed: 10/11/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 43.23 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Emerald Turf Farm

QUANTITY SUMMARY FOR

915 Madison

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
56.2		54.7		12.45		180		

0 - 3" Front and Back

	O O HOIR GIA BOOK					
	Α	Α	Α			
Street/Number	PPM	PPM	PPM			
Address	No.	No.	No.			

No. No.

В

PPM

3 - 6" Front and Back В

PPM

В

PPM


No.

6 - 12" Front and Back C C C PPM PPM PPM No. No. No.

Depth Excav. (inch)

915 Madison

349 527 478 428 204 438 146 231



Action Date: 8/11/97 Loadout: 8/13/97

Restoration Begins: 8/13/97 Restoration Completed: 9/5/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 26.03 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*Roller

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Emerald Turf Farm

QUANTITY SUMMARY FOR

1009 Madison

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		is the characteristic of
33.85		28.25	13.8	13.65		180		

0 - 3" Front and Back

	Α	Α	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

_ ·_		
С	С	С
PPM	PPM	PPM
No.	No.	No.

203

Depth Excav. (inch)

1009 Madison


523

408

336

309

189



Action Date: 8/11/97 Loadout: 8/13/97

> Restoration Begins: 8/13/97 Restoration Completed: 9/5/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 99.31 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*Roller

*17KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Emerald Turf Farm

QUANTITY SUMMARY FOR

1013 Madison

S	PECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
	129.11	4	55.36	14.95	27.3		270		

0 - 3" Front and Back

	0 - 3	Front ar	10 Back
-	Α	Α	Α
	PPM	PPM	PPM
	No.	No.	No.

3 - 6" Front and Back

3 - 0	i i Onit ai	id Dagi
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

0 12	1 I OI IL C	AI IG DGOI
С	С	С
PPM	PPM	PPM
No.	No.	No.

Depth Excav. (inch)

1013 Madison

Street/Number

Address


851

110

580 997

432

857





TOTAL DEMINSIONS 123'X36'



Drawn By:	Checked By:
Date: 10/22/95	Approved By:
Scale: NTS	Drawing No:

Action Date: 8/14/97 Loadout: 8/18/97

Restoration Begins: 8/18/97 Restoration Completed: 9/5/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 140.03 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*Roller

*17KW

*Subcontractors:

- *WMI-landfill
- *B. Garcia-trucking
- *Granthum-trucking
- *Emerald Turf Farm

QUANTITY SUMMARY FOR

1017 Madison

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
 (TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.	!	
182.04	2	31.66	91.05	89.55		240		

>

n - 3" Front and Back

U - <u>-</u>		
Α	Α	Α
PPM	PPM	PPM
No	No.	No.
	A PPM No.	PPM PPM

3 - 6" Front and Back

-	1 1 OI IL O.	
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

551

Depth Excav. (inch)


1017 Madison


793

829

817 677

647





Action Date: 7/16/97 Loadout: 7/18/97

Restoration Begins: 7/18/97 Restoration Completed: 7/30/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 135.84 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

*Subcontractors:

*WMI-landfill

- *B. Garcia-trucking
- *Granthum-trucking
- *Schneider Turf Farm

)

OHM CORPORATION PROJECT 19531 GRANITE CITY, IL

QUANTITY SUMMARY FOR

1021 Madis^{on}

:	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7 (TONS)	SAND (TONS)	SOD CU.YD§.	CONCRETE OTHER	
-	(TONS)	(LOADS)	(TONS)	(TONS)		(/	254		
	176.6	5	66.85	43.52	15.64		204		i

0 - 3" Front and Back

		I I OI IL GI	IC DUCK
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

J - U	1 1 OH 6	
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

Depth Excav. (inch)

1021 Madison

1250 651

1630 6810

295 **839 519 921**



Action Date: 7/10/97

Restoration Begins: 7/12/97 Restoration Completed: 7/28/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 24.23 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

QUANTITY SUMMARY FOR

1023 Madison

:	SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TOI <u>NS)</u>	CA-7 (TONS)	SAND (TONS)	§OD CU.YDS.	CONCRETE OTHER	
	31.51	1	33.8	17.65			95		į

0 - 3" Front and Back

	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

- 12		iiiu basi
С	С	С
PPM	PPM	PPM
No.	No.	No.

Depth Excav. (inch)

1023 Madison

780


613

522

681

400

726



Action Date: 7/10/97 Loadout: 7/12/97

> Restoration Begins: 7/12/97 Restoration Completed: 7/28/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 21.49 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

QUANTITY SUMMARY FOR

1025 Madison

	SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER	
_	27.94	2					63.5			

0 - 3" Front and Back

	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

1025 **Madison 881**

400

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

807 152652 524

6 - 12" Front and Back


→		
С	С	C
PPM	PPM	PPM
No-	No.	No.
		•

434 250

_

6

Depth Excav. (inch)



X = SAMPLE POINT



TOTAL DIMENSIONS 95'X35'

OHM Corporation Findlay, Ohio

Drawn ByjG Checked By:

Date: 8/25/98 Approved By:
Scale: NTS Drawing No:

^Action Date: 7/9/97 Loadout: 7/11/97

Restoration Begins: 7/12/97 Restoration Completed: 7/28/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 18.74 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

QUANTITY SUMMARY FOR

1027 Madison

	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE OTHER	
L	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		_
	24.37		18	32.25			95		

0 - 3" Front and Back

	O O I TOTIL GITG DOOK				
	Α	Α	Α		
Street/Number	PPM	PPM	PPM		
Address	No.	No.	No.		

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

0 ,2	1 TOLIC	and Duo
С	C	С
PPM	PPM	PPM
No.	No.	No.

Depth Excav. (inch)


1027 Madison

678


608

673 622

217506626



X = SAMPLE POINT



> Restoration Begins: 7/12/97 Restoration Completed: 7/28/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 34.82 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

QUANTITY SUMMARY FOR

1103 Madison

ı	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
!	(TC)NS)	(LOADS)	(TONS)	_(TONS)_	(TONS)	(TONS)	CU.YDS.		
	45.27	2		15.9			127		

0 - 3" Front and Back

	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

		ia baoi
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.


Depth Excav. (inch)

1103 Madison

1220 1010

1380 921

1190 645



1109/11 Madison

Action Date: 10/27/97 Loadout: 10/28/97

Restoration Begins: 10/28/97 Restoration Completed: 10/30/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 26.03 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*Roller

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Emerald Turf Farm

OHM CORPORATION PROJECT 1953 ¹ GRANITE CITY, IL

QUANTITY SUMMARY FOR

1109/11 Madison

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
60.48	3	27.81		14.8		360		

0 - 3" Front and Back

	Α	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

		id Dagit
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

Depth Excav (inch)

1109/11 Madison 414


501

421

365

275

438



Action Date: 12/17/97 Loadout: 12/18/97

Restoration Begins: 12/19/97 Restoration Completed: 2/25/98

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 61.31 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Grantham-trucking

*Emerald Turf Farm

QUANTITY SUMMARY FOR

1122 Madison

1	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
ļ	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
	79.71	4		66.8	14.9		420		

0 - 3" Front and Back

	O TO ITOTIC AND DECK						
	Α	Α	A				
Street/Number	PPM	PPM	PPM				
Address	No.	No.	No.				

3 - 6" Front and Back

0 0	I TOTIL CIT	ia Daoi
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

- 12	1 . 0	iiia bac
С	С	С
PPM	PPM	PPM
No.	No.	No.


Depth Excav. (inch)

1122 Madison


255

3120 438

291







1126/28 Madison

Action Date: 12/18/97 Loadout: 12/22/97

Restoration Begins: 12/22/97 Restoration Completed: 2/25/98

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 183.11 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Grantham-trucking
 - *Emerald Turf Farm

QUANTITY SUMMARY FOR

1126/28 Madison

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
238.05	8	54.3	88.6	13.9		240		

0 - 3" Front and Back

	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

0 0	1 10111 41	ia basi
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

- 12	1 10111	
C	C	С
PPM	PPM	PPM
No.	No.	No.


Depth Excav. (inch)

1126/28 Madison

918

646

718



Action Date: 3/3/98 Loadout: 3/4/98

Restoration Begins: 3/4/98 Restoration Completed: 3/27/98

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 306.46 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Grantham-trucking
 - *Emerald Turf Farm

QUANTITY SUMMARY FOR

1224 Madison

SPECIAL WASTE	BACKFILL (LOADS)	TOPSOIL	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CÚ.YDS.	CONCRETE	OTHER	
(TONS)	(LUADS)	(TONS)			(10143)	60			
398.4	2	16	507.75	58.85			J.,		

0 - 3" Front and Back

Α	Α	Α
PPM	PPM	PPM
No.	No.	No.
	PPM	A A PPM PPM

3 - 6" Front and Back

0	I TOTIC GI	o Daoi
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

		a Dao			
С	С	C			
PPM	PPM	PPM			
No.	No.	No.			


Depth Excav. (inch)

1224 Madison


344

2752

1202



X = SAMPLE POINT



Action Date: 3/5/98 Loadout: 3/6/98

Restoration Begins: 3/6/98 Restoration Completed: 3/27/98

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to QHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 261.00 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Grantham-trucking
 - *Emerald Turf Farm

QUANTITY SUMMARY FOR

1234 Madison

 SPECIAL WASTE	BACKFILL	TOPS()IL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
339.31	8		79.6	16.8	100	300		

0 - 3" Front and Back

	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

` **>**

0 0		
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

0 - 12	1 10110	AT 10 12
C	C	(·
PPM	PPM	PPM
No.	No.	No.
NO.	NO.	146.


Depth Excav. (inch)

1234 Madison


1346

560

1047







Action Date: 3/2/98 Loadout: 3/3/98

Restoration Begins: 3/3/98 Restoration Completed: 3/27/98

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 271.00 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Grantham-trucking
 - *Emerald Turf Farm

QUANTITY SUMMARY FOR

1244 Madison

1	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
	325.21			317.1	29.9		60		

0 - 3" Front and Back

	Α	A	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

C	C	С		
PPM	PPM	PPM		
No.	No.	No.		


Depth Excav. (inch)

1244 Madison


235

751

221



X = SAMPLE POINT



Action Date: 11/24/97 Loadout: 11/25/97

Restoration Begins: 11/26/97 Restoration Completed: 12/3/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 35.57 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*Roller

*X331

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Emerald Turf Farm

QUANTITY SUMMARY FOR

1318 Madison

7	SPECIAL WASTE	BAC	KFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
	(TONS)	(LO	ADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
	46.25		8					120		

0 - 3" Front and Back

	0 0		id Daoit
	A	Α	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

1318 Madison

578

654

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.


515 94508 259

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

561 334243 201

Depth Excav. (inch)



`Action Date: 11/24/97 Loadout: 11/26/97

Restoration Begins: 11/26/97 Restoration Completed: 12/2/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 205.51 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*Roller

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

QUANTITY SUMMARY FOR

1320 Madis∂n

:	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
	267.17	7		259.45	90.55				

.

0 - 3" Front and Back

	0 0	i i Oiii Gi	
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

		IG DGO
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.


Depth Excav. (inch)

1320 Madison

426 1697

624 1458

65 **1040 514**



1404/06 Madison

Action Date: 3/31/97 Loadout: 4/1/97

Restoration Begins: 4/2/97 Restoration Completed: 4/2/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 78.84 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking

QUANTITY SUMMARY FOR

1404/06 Madison

!	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
	102.5			120.3	60.65				

)

0 - 3	" Fron	t and	Back
-------	--------	-------	------

			IG DGOIL
	Α	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 -	6"	Front	and	Back
-----	----	--------------	-----	------


В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back


C	C		
PPM	PPM		
No.	No.		

Depth
Excav.
(inch)

1404/06 **Madison** 2223

X - SAMPLE POINT



онм 🚺
Corporation
Findley, Ohio

Drawn By:			
Date: 10/14/98	Approved By:		
Scale: NTS	Drawing No:		

Action Date: 10/31/97 Loadout: 11/4/97

> Restoration Begins: 11/11/97 Restoration Completed: 11/12/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 130.50 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Emerald Turf Farm

QUANTITY SUMMARY FOR

1407 Madison

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
169.66	8	32.95	57.65	14.3		360		

Sampling malysis
Project #19531

0 - 3" Front and Back

· · · · · · · · · · · · · · · · · · ·	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

0 - 12-	1 10110	ind Dao
С	С	С
PPM	PPM	PPM
No.	No.	No.

Depth Excav. (inch)

1407 Madison

1487


635

1400

706

1263

720



1412/14 Madison

Action Date: 3/26/97 Loadout: 3/28/97

Restoration Begins: 3/28/97 Restoration Completed: 4/9/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 216.50 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*Roller

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Pedigo Sod Farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

1412/14 Madison

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
281.45	5	26.22	239.02	26.22		189		

Sampling Analysis Project #19531

0 - 3" Front and Back

		I I Olik Gi	IU DUCK
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

0 0	. I OIIL GI	id Daois
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

	-	-		
-	С		С	C
	PPN		PPM	PPM
	No.		No.	No.


1329

Depth Excav. (inch)


1412/14 Madison 757

1357

1215 1500 519







1420 Madison

Action Date: 9/30/97 Loadout: 10/2/97

Restoration Begins: 10/2/97 Restoration Completed: 10/17/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 68.06 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Emerald Turf Farm

QUANTITY SUMMARY FOR

1420 Madison

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
88.49	5	47.99	46.6			480		

Sampling malysis
Project #19531

0 - 3" Front and Back

	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	C
PPM	PPM
No.	No.
	C PPM

Depth Excav. (inch)

1420 Madison

2200

1050

941

600

486

366

フルナリン 5' MA F428 Be 25 F. of her. All to Para MA1424 Bi Land Heirs T. Heust MA1420 30. E B ROME BONCE

1424 Madison

Action Date: 3/12/97 Loadout: 3/21/97

Restoration Begins: 3/21/97 Restoration Completed: 4/9/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 153.53 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*Roller

*17-KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Pedigo Sod Farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

1424 Madison

	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
_	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
	199.59	7	45.92	63.1	14.05		252		

Sampling Analysis
Project #19531

0 - 3" Front and Back

		I TOTIL CIT	IO DOOK
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

0 0	i i Oiit ai	ia baon
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.


Depth Excav. (inch)

1424 Madison

860 1730

1100 2460

824 1900



1426/28 Madison

Action Date: 5/12/97 Loadout: 5/14/97

Restoration Begins: 5/14/97 Restoration Completed: 5/22/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 86.68 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

1426/28 Madison

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
112.69	3	70.84	28.5	70.84		220.5		And de Principal

)

Sampling mialysis Project #19531

0 - 3" Front and Back

	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

505

6 - 12" Front and Back

С	С	C
PPM	PPM	PPM
No.	No.	No.

Depth Excav. (inch)

1426/28 Madison


820

315

1140

655

2144



2031 Madison

Action Date: 12/9/97 Loadout: 12/12/97

Restoration Begins: 12/12/97 Restoration Completed: 12/17/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 38.49 cubic yards, which was shipped to WMi-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Emerald Turf Farm

QUANTITY SUMMARY FOR

2031 Madison

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
50.04	4		12.52	13.59		120		

Sampling Analysis Project #19531

0 - 3" Front and Back

		1 . 0	a Daoi
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

2031 **Madison 916**

16 805

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.


666 153 491

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

452 479

Depth Excav. (inch)



Action Date: 5/22/97 Loadout: 5/23/97

Restoration Begins: 5/23/97 Restoration Completed: 6/10/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 63.36 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Schneider Turf Farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

1611 Maple

SPECIAL WASTE (TONS)	BACKFILL- (LOADS)_	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
82.37	3	45.56		12.14		381		

)

Sampling Analysis **Project #19531**

Street/Number

Address

1611 **Maple**

0 - 3" Front and Back

A Α Α PPM PPM PPM No. No. No.

677 355 **598**

3 - 6" Front and Back

В В В PPM PPM PPM No. No. No.

872 709 355 6 - 12" Front and Back


C C С PPM PPM PPM No. No. No.

268 272 362 6

Depth

Excav.

(inch)



Action Date: 12/12/97 Loadout: 12/15/97

> Restoration Begins: 12/15/97 Restoration Completed: 12/19/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 180.50 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

*Subcontractors:

- *WMI-landfill
- *B. Garcia-trucking
- *Granthum-trucking
- *Emerald Turf Farm

QUANTITY SUMMARY FOR


1626 Maple

SPECIAL WASTE	BACKFILL		CA-6	CA-7	SAND	SOD	CONCRETE	OTHER	1
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.			
234.65	15	69.47	28			540			

.

Sampling Analysis Project #19531

	•	0 - 3" Front and Back			3-6" Front and Back			6-12" Front and Back			
		A	Α	A	В	В	В	С	С	С	Depth
	Street/Number	PPM	PPM	PPM	PPM	PPM	PPM	PPM	PPM	PPM	Excav.
:	Address	No.	No.	No.	No.	No.	No.	No.	No.	No.	(inch)
	1626 Maple	310	360		400	280		200	320		12
	•	401	459		423	445		386	513		
								448	488		



1640 Maple

Action Date: 5/1/97 Loadout: 5/6/97

Restoration Begins: 5/7/97 Restoration Completed: 5/19/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 67.98 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

1640 Maple

1	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
	88.38	2	14.29	28.7	13.8	AND	189		

Y

0 - 3	" F	ront	and	Back
-------	-----	------	-----	------

			id Daoit
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

1640 **Ma**ple

317

368

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

1790 197

395 365

489 1119

6 - 12" Front and Back


C	С	С
PPM	PPM	PPM
No.	No.	No.


231 77

(inch)

6

Depth Excav.





1644 Maple

Action Date: 3/21/97 Loadout: 3/26/97

Restoration Begins: 3/27/97 Restoration Completed: 4/4/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 186.42 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Pedigo Sod Farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

1644 Maple

İ	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
	242.35	8	82.57	87.6	14.55		409.5		

•	0 - 3" Front and Back				
	Α	Α	Α		
Street/Number	PPM	PPM	PPM		
Address	No.	No.	No.		

1644 Maple 299 **2420 668**413 436 458
290 **640**

3 - 6" Front and Back


В	В	В
PPM	PPM	PPM
No.	No.	No.

151 **819 1158** 478 397 354 230 360 6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

167 487 **753 516** 369 299 140 **510**

Depth Excav. (inch)



Action Date: 3/27/97 Loadout: 3/31/97

Restoration Begins: 3/31/97 Restoration Completed: 4/9/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 158.60 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking,
 - *Pedigo Sod Farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

1648 Maple

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE OT	HER
206.19	5	15	325.5	15		189	,	

0 - 3" Front and Back

	Α	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

0 - 0	r rom a	id Davi
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.


Depth Excav. (inch)

1648 Maple


396 1470

397 569

504 316 **698**



X = SAMPLE POINT



1649 Maple

Action Date: 5/16/97 Loadout: 5/20/97

Restoration Begins: 5/20/97 Restoration Completed: 6/4/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 90.70 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

1649 Maple

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
117.91	5	37.13	29.65			285.5		

-

0 - 3" Front and Back

	Α	Α	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

Depth Excav. (inch)


1649 **Ma**ple

1620

2040

514 5240

413 **2050**



Action Date: 5/13/97 Loadout: 5/15/97

> Restoration Begins: 5/15/97 Restoration Completed: 5/22/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 49.43 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

1708 Maple

:	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
	64.27	2	46.36	14.5	13.8		63		

0 3" Front and Rack

	U-3 Front and back			
	Α	Α	Α	
Street/Number	PPM	PPM	PPM	
Addrose	No	No	No	

3 - 6" Front and Back

	0 0	I I OI IL CII	IG DGOI
	В	В	В
	PPM	PPM	PPM
ļ	No.	No.	No.

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

639

Depth Excav. (inch)

1708 **Maple**

Address


301

659

285

673

314



CHKD. BY:

1713/15 Maple

Action Date: 9/22/97 Loadout: 9/25/97

Restoration Begins: 9/25/97 Restoration Completed: 10/15/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 191.59 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Grantham-trucking

*Emerald Turf Farm

QUANTITY SUMMARY FOR

17/3/15 Maple

į	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.	1	
	249.07	14	107.78	13.95			840		

0 - 3" Front and Back

	0 - 0	i i Oiit ai	id Daoi
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

1713/15 **Maple** 156 423 104 283

3 - 6" Front and Back


В	В	В
PPM	PPM	PPM
No.	No.	No.

446 **660** 195 372

6 - 12" Front and Back

0 .2	1 10110	una ba <u>e</u>
C	С	С
PF M	PPM	PPM
No.	No.	No.
L		

381 328 97 366 Depth Excav. (inch)



1716 Maple

Action Date: 5/16/97 Loadout: 5/19/97

> Restoration Begins: 5/20/97 Restoration Completed: 5/22/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 52.92 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331 *17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Schneider-turf farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

1716 **Maple**

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
68.8		57.91				472.5		

.

0 - 3" Front and Back

	0-5	I I UI IL AI	IU Dach
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back
B B B
PPM PPM PPM
No. No. No.

6 - 12" Front and Back
C C C
PPM PPM PPM
No. No. No.


Depth Excav. (inch)


1716 **Ma**ple

556 61640 655

296 86

198 211





1726 Maple

Action Date: 5/27/97 Loadout: 5/29/97

> Restoration Begins: 5/29/97 Restoration Completed: 6/11/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An. excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 117.09 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

1726 Maple

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER	
152.22	7	54.08	15	29.6		317.5			

•

0 - 3" Front and Back

	O TOTAL AND DOOR			
	Α	Α	Α	
Street/Number	PPM	PPM	PPM	
Address	No.	No.	No.	

1726 Maple 419 **1427**

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.


184 **731543** 299

6 - 12" Front and Back


0 12	I I VIII C	ai ia bao		
С	С	С		
PPM	PPM	PPM		
No.	No.	No.		

105700143300717401

Depth Excav. (inch)



X = SAMPLE POINT



Action Date: 9/29//97 Loadout: 10/1/97

Restoration Begins: 10/1/97 Restoration Completed: 10/23/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 53.20 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

***X331**

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Emertald-turf farm

QUANTITY SUMMARY FOR

1727 Maple

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(SNO _{T)}	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
69.17	4	15.47	13.55			360		

Sampling Analysis
Project #19531

0 - 3" Front and Back

		r i Oi it ai	Id Daon
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

1727 **Ma**ple 638 426

3 - 6" Front and Back_

В	В	В
PPM	PPM	PPM
No.	No.	No.

304 632 88 262


6 - 12" Front and Back

C	С	C
PPM	PPM	PPM
No.	No.	No.

452 166

6

Depth Excav. (inch)



Action Date: 6/9/97 Loadout: 6/11/97

Restoration Begins: 6/11/97

Restoration Completed: 6/18/97/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 83.66 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Schneider-turf farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.


QUANTITY SUMMARY FOR

1732 Maple


SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
108.76	6	45.83	15.55			254		

Sampling Ánalysis Project #19531

110,0001	0 - 3"	Front a	nd Back	3-6"	Front an	d Back	6-12'	' Front a	nd Back	
	A	A	Α	В	В	В	С	С	C	Depth
Street/Number Address	PPM No.	PPM No.	PPM No.	PPM No.	PPM No.	PPM No.	PPM No.	PPM No.	PPM No.	Excav. (inch)
1732 Maple	359 297	793 945		255 133	910 904		115 92	757 1323		12



X = SAMPLE POINT



Action Date: 10/3/97 Loadout: 10/6/97

> Restoration Begins: 10/7/97 Restoration Completed: 10/23/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 141.96 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Emerald-turf farm

QUANTITY SUMMARY FOR


1733 **Ma**ple


SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
183.91	15	42.31				420		

N.

Sampling Analysis
Project #19531

	,	0 - 3"	Front a	nd Back	3-6"	Front an	d Back	6-12'	' Front a	nd Back	
		Α	Α	A	В	В	В	C	С	С	Depth
	Street/Number	PPM	PPM	PPM	PPM	PPM	PPM	PPM	PPM	PPM	Excav
i	Address	No.	No.	No.	No.	No.	No.	No.	No.	No.	(inch)
	1733 Maple	262	755		315	720		220	626		12
	·	45	793		76	785		147	1050		





P

132

Scale: 1 in = 20 ft

NL/TARACORP SUPERFUND SITE GRANITE CITY, IL

89MCII4V

Woodward-Clyde Consultants
Engineering & sciences applied to the earth & its environment



DRN. BY: 1733 MAPLE ST. CHKD. BY:

Resident ID No. MP1733

Action Date: 10/8/97 Loadout: 10/9/97

> Restoration Begins: 10/9/97 Restoration Completed: 10/23/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 46.00 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Emerald-turf farm

QUANTITY SUMMARY FOR

1739 Maple

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
59.81	1	58.98	12.75			420		

}

Sampling Analysis Project #19531

0 - 3" Front and Back

	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.


Depth Excav. (inch)

1739 **Maple**

569 340430 4

179 126

104 181



Action Date: 6/2//97 Loadout: 6/4/97/97

> Restoration Begins: 6/5//97 Restoration Completed: 6/24/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 52.46 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Schneider-turf farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY S	SUM	MAR	Y FOR
-------------------	-----	-----	-------

1744	Maple	
------	-------	--

	SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
L	(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
	68.2		66.66		29.35		286		

Sampling Analysis
Project #19531

0 - 3" Front and Back

	O O I TOTIL GITG DOOK					
	A	Α	Α			
Street/Number	PPM	PPM	PPM			
Address	No.	No.	No.			

3 - 6" Front and Back

O O	I I OIII GI	iu buoi
В	В	В
PPM	PPM	PPM
No.	No.	No.

392

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

Depth Excav. (inch)

17**44 Ma**ple


503

435

373

205

303



Action Date: 6/2/97
Loadout: 6/4/97

Restoration Begins: 6/5/97 Restoration Completed: 6/24/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 57.09 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331 *17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Schneider-turf farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

1748 Maple

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LCADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
74.22		99.68				508		

Sampling Adalysis
Project #19531

0 - 3" Front and Back

	0_0	I TOTIC CI	a back
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

224

Depth Excav. (inch)

1748 **Ma**ple


679

399

458

339

230



Action Date: 5/27/97 Loadout: 5/28/97

Restoration Begins: 5/28/97 Restoration Completed: 6/11/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 44.52 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

1821 Maple

SPECIAL WA	STE BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
57.88		69.99		14.85		381		

ì

Sampling Analysis Project #19531

0 -	- 3"	Front	and	Back
-----	------	-------	-----	------

	A	A A		
Street/Number	PPM	PPM	PPM	
Address	No.	No.	No.	

1821 Maple 187 **2576** 275 **1350**

3 - 6" Front and Back

В	В
PPM	PPM
No.	No.
	PPM

206	1445
230	301
282	201


6 - 12" Front and Back

С		С	С		
	PPM	PPM	PPM		
	No.	No.	No.		

98 219

3

Depth Excav. (inch)



Action Date: 6/2/97 Loadout: 6/3/97

> Restoration Begins: 6/3/97 Restoration Completed: 6/14/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 42.85 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331 *17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Schneider-turf farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY	SUMN	MARY	FOR
----------	------	-------------	------------

1933 Maple

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
55.71		47.03		15.2		190.5		

0 - 3" Front and Back

	0-3 FIGHT and Back			
	Α	Α	Α	
Street/Number	PPM	PPM	PPM	
Address	No.	No.	No.	

3 - 6" Front and Back

•		
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

C	C	С
PPM	PPM	PPM
Nø.	No.	No.

Depth Excav. (inch)

1933 **Ma**ple


377

579


341 256

291

201



X - SAMPLE POINT



607 Meredocia

Action Date: 5/7/97 Loadout: 5/12/97

Restoration Begins: 5/12/97 Restoration Completed: 5/22/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 199.40 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*****X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Schneider-turf farm

QUANTITY SUMMARY FOR

607 Meredocia

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
259.23	16	93.57	28.85	15.2		693		

0 - 3" Front and Back

	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

607 Meredocia 226 230

3 - 6" Front and Back

• •	I I OI IL GI	14 040
В	В	В
PPM	PPM	PPM
No.	No.	No.

118 297

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

211858219550

Depth Excav. (inch)

615 Meredocia

Action Date: 1/24/98 Loadout: 1/27/98

> Restoration Begins: 1/27/98 Restoration Completed: 2/3/98

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 87.13 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

TCM

***X331**

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Emerald-turf farm

*Highland-turf farm

QUANTITY SUMMARY FOR

615 Meredocia

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)_	(TONS)	CU.YDS.		
113.28	4		27.94	14.7		480		

615 Meredocia

0 -	3"	Front	and	Bac	k

	U-3 FIGHT BILL DACK			
	Α	A	Α	
Street/Number	PPM	PPM	PPM	
Address	No.	No.	No.	

798	264
299	294
402	311

3 -	6"	Front	and	Back
-----	----	-------	-----	------

J - U	1 10:11 -	
В	В	В
PPM	PPM	PPM
No.	No.	No.


555	172
313	225
408	2455


•	4011			Dook
b -	12	Front	and	васк

U 12	1 10116	iiid Daoi
С	С	С
PPM	PPM	PPM
No.	No.	No.

	Depth
VI	Excav.
•	(inch)

187 350





616 Meredocia

Action Date: 12/29/97 Loadout: 12/31/97

Restoration Begins: 12/31/97 Restoration Completed: 2/5/98

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 140.63 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Emerald Turf Farm

QUANTITY SUMMARY FOR

616 Meredocia

SPECIAL WASTE (TONS)	BACKFILL TOPS (LOADS) (TO		CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER	
182.83	18	36.88	7.5	(, , , , , ,	540			

ì

> 0 - 3" Front and Back A

PPM

No.

A

PPM

No.

3 - 6" Front and Back В В В PPM PPM PPM No. No. No.

6 - 12" Front and Back

C C C PPM PPM PPM No. No. No.

Depth Excav. (inch)

616 Meredocia

Street/Number

Address

559

Α

PPM


No.

637

578 415

339

619



627 Meredocia

Action Date: 1/15/98 Loadout: 1/16/98

Restoration Begins: 1/17/98 Restoration Completed: 1/31/98

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 91.48 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

***X**331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Highland-turf farm

QUANTITY SUMMARY FOR

627 Meredocia

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
118.93	11		32.45			600		

P	- ;	3"	F	ror	nt	ar	nd	Ba	ack
---	-----	----	---	-----	----	----	----	----	-----

P - 3	I TOTIL CI	iu back
A	A	Α
PPM	PPM	PPM
No.	No.	No.
	Α	A A PPM PPM No. No.

3-0	Front ar	id back
В	В	В
PPM	PPM	PPM
No.	No.	No.


0 - 12	Front	and back
С	С	C
PPM	PPM	PPM
No.	No.	No.


Depth	
Excav.	
(inch)	_

627 Mere docia	<i>2</i> .92	1004
	68	268
	1014	350

2089	291
173	133
15830	202

150 136





645 Meredocia

Action Date: 1/20/98 Loadout: 1/21/98

Restoration Begins: 1/21/98 Restoration Completed: 1/31/98

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 72.11 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Highland-turf farm

QUANTITY SUMMARY FOR

645 Meredocia

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS) _	(TONS)	(TONS)	CU.YDS.		
93.75	11		30.15			480		

0 - 3" Front and Back

	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

645 Meredocia 273 290 3 - 6" Front and Back

0 0	I I Olive Gr	IG DGO
В	В	В
PPM	PPM	PPM
No.	No.	No.


245 **568** 312 475 239 70


6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

104 161 6

Depth Excav. (inch)





809 Niedringhaus

Action Date: 9/15/97 Loadout: 9/18/97

> Restoration Begins: 9/18/97 Restoration Completed: 10/11/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 149.86 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331 *17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Emerald-turf farm

QUANTITY SUMMARY FOR

809 Niedringhaus

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOA[2S)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
194.83	10	103.86	26.6	29.05		660		

 0 - 3	Front ar	id Back
Α	Α	Α
 DDM	DDM	0044

	0 - 0 i l'Olit alla bach			
	Α	Α	A	
Street/Number	PPM	PPM	PPM	
Address	No.	No.	No.	

809 Niedringhaus	273	376
_	341	662
	361	518

3 -	6"	Front	and	Back

В	В	В
PPM	PPM	PPM
No.	No.	No.


241	367
290	573
334	473

6 - 12	" Front	and	Back
--------	---------	-----	------

С	C	С
PPM	PPM	PPM
No.	No.	No.

137	174
603	250
314	357

Depth	
Excav.	
(inch)	



821/23 Niedringhaus

Action Date: 7/11/97 Loadout: 7/15/97

> Restoration Begins: 7/15/97 Restoration Completed: 7/28/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 81.84 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

***X**331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Schneider-turf farm

QUANTITY SUMMARY FOR

821/23 Niedringhaus

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
106.04		51.9	27.55	13.9		508		

ı

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

821 Niedringhaus	440	512	146
•	526	433	
	133	310	

3 - 6" Front and Back

	_		
В		В	В
PP	M	PPM	PPM
No),	No.	No.


388	295	209
2 8 6	284	
152	425	

6 - 12" Front and Back

- 12		
С	С	С
PPM	PPM	PPM
No.	No.	No.

367	117	69
72	76	
106	359	

Depth Excav. (inch)



824 Niedringhaus

Action Date: 7/25/97 Loadout: 7/29/97

Restoration Begins: 7/29/97 Restoration Completed: 8/29/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commercing.
- *The excavation of special waste yielded a total of 50.00 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Emerald Turf Farm


QUANTITY SUMMARY FOR


824 Niedringhaus

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE OTHER	
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
80.65	6	15.95				240		

•	0 - 3"	Front a	ind Back	3-6" Front and Back			6-12" Front and Back				
	Α	Α	Α	В	В	В	C	С	C	Depth	
Street/Number	· · · · · · · · · · · · · · · · · · ·	PPM	PPM	PPM	PPM	PPM	PPM	PPM	PPM	Excav.	
Address		No.	No.	No.	No.	No.	No.	No.	(inch)		
824/26 Niedringhaus	45	535	2600	21	619	870	18	586	680	12	

ì





915/17 Niedringhaus

Action Date: 12/1/97 Loadout: 12/5/97

> Restoration Begins: 12/5/97 Restoration Completed: 1/16/98

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 245.40 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking


*Highland-turf farm

QUANTITY SUMMARY FOR

915/17 Niedringhaus

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
319.03	16	82.29	118.2			700		

-	0 - 3" Front and Back			3-6"	Front an	d Back	6-12'			
	Α	Α	Α	В	В	В	C	С	С	Depth
Street/Number	PPM	PPM	PPM	PPM	PPM	PPM	PPM	PPM	PPM	Excav.
Address	No.	No.	No.	No.	No.	No.	No.	No.	No.	(inch)
915/17 Niedringhaus	83			75			52			12
		737			668					
		680			800			220		
		594			654			588		



1245/57 Niedringhaus

Action Date: 11/19/97 Loadout: 11/21/97

> Restoration Begins: 11/22/97 Restoration Completed: 11/26/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 222.22 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331 *17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Emerald-turf farm

QUANTITY SUMMARY FOR

1245/57 Niedringhaus

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
	(LOADS)	(10143)	(10140)	(TONS)	(10143)			
288.89	3	234.6	102.5	28.05		1620		

`

Sampling malysis
Project #19531

	U - 3" Front and Back			
	Α	Α	A	
Street/Number	PPM	PPM	PPM	
Address	No.	No.	No.	

1245 Niedringhaus	341	369	714
	4650	297	
	135	326	
		384	
	719	403	
	172		
	209	377	


3 - 6"	Front ar	nd Back
В	В	В
PPM	PPM	PPM
No.	No.	No.

175 2130 109	188 256 121 292	323
43 225	377	

6 - 12" Front and Bac				
C	С	С		
PPM	PPM	PPM		
No.	No.	No.		

43	51	27
1450	154	
45	41	
	32	
20		
48	77	

Depth
Excav.
(inch)



1500 Niedringhaus

Action Date: 3/2/98 Loadout: 3/12/98

Restoration Begins: 3/13/98 Restoration Completed: 3/26/98

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 229.70 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Emerald Turf Farm

QUANTITY SUMMARY FOR

1500 Niedringhaus

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
298.62	43					1920		

•

Sampling malysis
Project #19531

0 - 3" Front and Back

	0 - 3	LIOI II CI	TO DOON
	Α	A	Α
Street/Number	PPM	Pf.W	PPM
Address	No.	No.	No.

1500 Niedringhaus **649 1070 671 935** 472

3 - 6" Front and Back

0 0	1 TOTAL CAL	ia baoi
В	В	В
PPM	PPM	PPM
No.	No.	No.


253 209 **531** 468 459

6 - 12" Front and Back

222

0 12	1 10116	iiid Daoi
C	С	С
PPM	PPM	PPM
No.	No.	No.

61 **698** 100 276 169 377 Depth Excav. (inch)



Action Date: 4/17/97 Loadout: 4/25/97

Restoration Begins: 4/25/97 Restoration Completed: 5/15/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 394.43 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Grantham-trucking
 - *Emerald-turf farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

2014 Ohio _____

	SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
-	512.76	32	202.82	28.2			1080		

ľ

Sampling Analysis
Project #19531

0 - 3" Front and Back

	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

Depth Excav. (inch)

2014 Ohio


512

910

300 **739**

187

568



Action Date: 4/14/97 Loadout: 4/15//97

> Restoration Begins: 4/15/97 Restoration Completed: 5/8/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 84.11 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

"TCM

*X331

*17-KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider-turf farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

2018 Ohio

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
109.35	3	50.2	44.2	14.8		378		

Y

Sampling Audlysis Project #19531

0 - 3" Front and Back A

PPM

No.

A PPM No.

3 - 6" Front and Back В B В PPM PPM PPM No. No. No.

6 - 12" Front and Back C C C PPM PPM PPM No. No. No.

Depth Excav. (inch)

2018 Ohio

Street/Numper

Address

1010


A

PPM

No.

764

739 515 305 202



Action Date: 10/21/97 Loadout: 10/29/97

> Restoration Begins: 10/29/97 Restoration Completed: 12/17/97

> > *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

*An excavation depth of 3 inches was established by USACE prior to work commencing.

*The excavation of special waste yielded a total of 836.50 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331 *17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Emerald-turf farm

QUANTITY SUMMARY FOR

2025 Ohio

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
502.45	26	536.08	40.7			4740		

1:

Sampling Analysis Project #19531

Street/Number

Address

0 - 3"	Front a	nd Bad	ck
Α	Α	Α	

PPM

No.

Back	
Α	
PPM	
No.	

TOIN ai	10 Back
В	В
PPM	PPM
No.	No.
	B PPM

С	С	C
PPM	PPM	PPM
No.	No.	No.


Depth	
Excav.	
(inch)	

2025 Ohio	291	384	390
	377	348	384
	874	286	398

PPM

No.

193 238 282 206 217 241 102 220 224



> Restoration Begins: 4/8/97 Restoration Completed: 5/8/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 77.82 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331 *17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Schneider-turf farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

2026 Ohio

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(T <u>ONS)</u>	CU.YDS.		
101.17	6	46.48	15.45	29		315		

Sampling Analysis Project #19531

0 - 3" Front and Back

	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

0 - 12		21 10 DE <u>-3.</u>		
C	С	C		
PPM	PPM	PPM		
No.	No.	No.		

146

Depth Excav. (inch)

2026 Ohio


697

1110

564

743

359



Action Date: 4/26/97 Loadout: 4/30/97

> Restoration Begins: 4/30/97 Restoration Completed: 5/12/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 128.56 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331 *17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Schneider-turf farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

1625 Olive

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
167.13	3	30.32	166.22	62.57		126		

Sampling Analysis **Project #19531**

0 3" Front and Rack

	U-3	U-3 FIORICATION					
	Α	Α	Α				
Street/Number	PPM	PPM	PPM				
Address	No.	No.	No.				

1625 Olive 126

665

554

3 - 6" Front and Back

_			a Daoit
	В	В	В
	PPM	PPM	PPM
	No.	No.	No.


42 447 537 6 - 12" Front and Back

С	С	С		
PPM	PPM	PPM		
No.	No.	No.		

246 2600 277

Excav. (inch)

Depth



Action Date: 4/17/97 Loadout: 4/24/97

> Restoration Begins: 4/25/97 Restoration Completed: 5/12/97

> > *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

*An excavation depth of 12 inches was established by USACE prior to work commencing.

*The excavation of special waste yielded a total of 162.43 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Schneider-turf farm

EASEMENT INFORMATION

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

QUANTITY SUMMARY FOR

1627 Olive

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
211.16	9	144.66	33.15	13.6		507		

1627 Olive

0 - 3" Front and Back

	0 - 0	I TOTIL OF	id Daci
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

723 425 3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

269 804


6 - 12" Front and Back

С	С	C
PPM	PPM	PPM
No.	No.	No.

644

12

Depth Excav. (inch)



Action Date: 5/9/97 Loadout: 5/13/97

> Restoration Begins: 5/13/97 Restoration Completed: 5/14/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 96.36 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26 *X331 *17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Grantham-trucking

QUANTITY SUMMARY FOR

1628 Olive

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
125.27	18	136.6		14.35				

ì

0 - 3'	'Front	and	Back
--------	--------	-----	------

		I TOTIL GI	iu back
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

1628 Olive	519	595
	357	784

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.


575	371
374	817
480	590

<i>8</i> -	12"	Front	and	Back
------------	-----	-------	-----	------

5 - 12 1011 <u>4 mile pasi</u>			
C	C	C	
PM	PPM	PPM	
No.	No.	No.	
[

₄ 60	149
₂ 95	845

Depth
Excav.
(inch)



X = SAMPLE POINT



Action Date: 4/9/97 Loadout: 4/15/97

> Restoration Begins: 4/15/97 Restoration Completed: 5/9/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 79.94 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

***X**331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Schneider-turf farm

QUANTITY SUMMARY FOR

1629 Olive

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	000	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
103.93		91.71	29.05	30.7		441		

0 - 3" Front and Back

			IG DGOIL
	Α	Α	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back


С	С	С
PPM	PPM	PPM
No.	No.	No.

Depth Excav. (inch)

1629 Olive

560 344 506 506 328 238

80 125



Action Date: 7/17/97 Loadout: 7/22/97

Restoration Begins: 7/22/97 Restoration Completed: 8/6/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 155.96 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

QUANTITY SUMMARY FOR

1631 Olive

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
202.76	16	49.87				600		

)

0 - 3" Front and Back

	A	A	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

-	I TOTIC GI	ia Day
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

Depth Excav. (inch)

1631 Olive


2300

617

1820

293

849 443



Action Date: 4/7/97 Loadout: 4/9/97

> Restoration Begins: 4/9/97 Restoration Completed: 4/26/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 47.78 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26 *X331 *17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Schneider-turf farm

QUANTITY SUMMARY FOR

1633 Olive

SPECIAL WASTE	BACKFILL TO	PSOIL CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS) (T	ONS) (TONS)	(TONS)	(TONS)	CU.YDS.		
62.12	7	8.82			344		

1633 Olive

0 - 3" Front and Back

	U S FIORE AND DACK				
	Α	Α	Α		
Street/Number	PPM	PPM	PPM		
Address	No.	No.	No.		

502 135

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.


209 50

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

PPM Excav.
No. (inch)

151 61



Action Date: 4/1/97 Loadout: 4/3/97

Restoration Begins: 4/4/97

Restoration Completed: 4/26/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 135.60 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26 *X331 *17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Schneider-turf farm

QUANTITY SUMMARY FOR

1637 Olive

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
176.28	7	74	96.45	50.5		375		

Street/Number

Address

0 - 3" Front and Back

I TOTIL ATTU DACK				
Α	Α			
PPM	PPM			
No.	No.			

1637 Olive **1120 592 3188** 80 470 179

A PPM

No.


3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

306 470 292 38 **520** 166 6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

193 **501** 82 120 450 92 Depth Excav. (inch)



Action Date: 5/13/97 Loadout: 5/15/97

> Restoration Begins: 5/16/97 Restoration Completed: 5/21/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 25.10 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Granthum-trucking

*Schneider-turf farm

QUANTITY SUMMARY FOR

1642/44 Olive

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOE	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.Y[)S.		
32.64		60.36	15.45	15.15		159		

.

٥-	3"	Front	and	Back
----	----	-------	-----	------

,		
A	Α	Α
PPM	PPM	PPM
No.	No.	No.
	A PPM No.	A A PPM PPM No. No.

1642/44 Olive	<i>4</i> 25	<i>A</i> 58
	520	710

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.


273	88
450	640

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

141	83
110	500
307	350

Depth
Excav.
(inch)



Action Date: 3/12/97 Loadout: 3/20/97

> Restoration Begins: 3/20/97 Restoration Completed: 3/20/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 122.30 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26 *X331 *17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Grantham-trucking

*Pedigo-turf farm

QUANTITY SUMMARY FOR

1643 Olive_____

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS) _	(TONS)	(TONS)	CU.YDS.		
159	10	88.06	100.86			315		

0 - 3"	Front	and	Back
--------	-------	-----	------

		O	IG DGON
	Α	Α	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

1643 Olive	978	381
	420	430
	720	330

3 - 6" Front and Back

U		
В	В	В
PPM	PPM	PPM
No.	No.	No.


393	308
450	500
420	330

6 - 12" Front and Back

С	C	С
PPM	PPM	PPM
No.	No.	No.

528	219
310	400
140	270

Depth	
Excav.	
(inch)	



1646/48 Olive

Action Date: 5/13/97

Restoration Begins: 5/15/97 Restoration Completed: 5/21/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 33.02 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Grantham-trucking

*Schneider-turf farm

QUANTITY SUMMARY FOR

1646/48 Olive

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
42.93	1	15.11		28.45		150		

Sampling Analysis
Project #19531

0 - 3" Front and Back

	O O I I O I I COI		
	Α	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

142


Depth Excav. (inch)

1646/48 Olive

241 509549 868

386 365

116



Action Date: 5/8/97 Loadout: 5/8/97

> Restoration Begins: 5/9/97 Restoration Completed: 5/9/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 59.09 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26 *X331 *17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Grantham-trucking

QUANTITY SUMMARY FOR

1651 Olive

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
76.82			75.2					

Sampling Analysis
Project #19531

0 - 3" Front and Back

	0 - 0	i i Oiit ai	IU Dack
	Α	A	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

3-0	FIUILA	iu Daci
В	В	В
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

С	C	C
PPM	PPM	PPM
No.	No.	No.


Depth Excav-(inch)


1651 Olive

594 350813 682

448 161

133 194





Action Date: 12/6/97 Loadout: 12/11/97

> Restoration Begins: 12/8/97 Restoration Completed: 12/19/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 67.73 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Emerald Turf Farm

QUANTITY SUMMARY FOR

1717 Olive

SPECIAL WA	STE BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TOINS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
88.06	15		44.65	13.7		720		

.

Sampling Analysis
Project #19531

Address

0 2" Front and Book

	U-3 Front and back				
	Α	Α	Α		
Street/Number	PPM	PPM	PPM		
Address	No.	No.	No.		

1717 Olive


3 - 6" Front and Back

0 0		ia Daoi
В	В	В
PPM	PPM	PPM
No.	No.	No.
110.	140.	140.

6 - 12" Front and Back

J 12	1 10111	and Davi
С	С	С
PPM	PPM	PPM
No.	No.	No.

Depth Excav. (inch)



Action Date: 6/12/97 Loadout: 6/14/97

> Restoration Begins: 6/14/97 Restoration Completed: 7/2/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 16.83 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*****X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Grantham-trucking

*Schneider-turf farm

QUANTITY SUMMARY FOR

1719 Olive

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU,YDS.		
21.88		14.18				127		

Sampling analysis Project #19531

0 - 3" Front and Back

	0-3	FIOIR a	iu bac
	A	Α	Α
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

1719 Olive **508 770** 302 351 307


3 - 6" Front and Back

В	В	В
PPM	PPM	PPM
No.	No.	No.

383 365 333 312 322 6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

206 204 166 152 167 Depth Excav. (inch)



Action Date: 4/16/97 Loadout: 4/24/97

> Restoration Begins: 4/25/97 Restoration Completed: 5/8/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 71.43 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*1.7-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Grantham-trucking

*Schneider-turf farm

QUANTITY SUMMARY FOR

1720 Olive _____

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
92.86	8	14.44		12.83		378		

Sampling Analysis Project #19531

0 - 3" Front and Back

	0-5 I folit allu bac				
	Α	A	Α		
Street/Number	PPM	PPM	PPM		
Address	No.	No.	No.		

3 - 6" Front and Back				
В	В	В		
PPM	PPM	PPM		
No.	No.	No.		

6 - 12" Front and Back

	•	
C	C	C
PPM	PPM	PPM
No.	No.	No.

424


Depth Excav. (inch)

1720 Olive

175

114

415 426 712



Action Date: 4/16/97 Loadout: 4/29/97

> Restoration Begins: 4/29/97 Restoration Completed: 5/12/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 117.26 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Grantham-trucking

*Schneider-turf farm

QUANTITY SUMMARY FOR

1724 Olive

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
152.45	10	59.38	15.37	13.6		252		

Sampling Analysis **Project #19531**

0 - 3" Front and Back

	U-U I IOIR ARG DACK				
	Α	Α	Α		
Street/Number	PPM	PPM	PPM		
Address	No.	No.	No.		

3 - 6" Front and Back В В B PPN PPM PPM

No.

В	
PPM	
No.	

6 - 12" Front and Back C C C PPM PPM PPM

No.

766

Depth
Excav.
(inch)

1724 Olive

697

725

537 744


No.

314

No.

No.

12



Action Date: 5/5/97 Loadout: 5/7/97

Restoration Begins: 5/9/97

Restoration Completed: 5/21/97

- *Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 138.80 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17KW

- *Subcontractors:
 - *WMI-landfill
 - *B. Garcia-trucking
 - *Granthum-trucking
 - *Schneider Turf Farm

QUANTITY SUMMARY FOR

1725 Olive

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
180.44	12	60.65	18.7	15.35		698.5		

)

mpling malysis oject #19531

0 - 3" Front and Back

0-5 Holl and back		
Α	A	Α
PPM	PPM	PPM
No.	No.	No.
	Α	A A PPM PPM

3 - 6" Front and Back

0 0	r i Oik Gi	·
В	В	В
PPM	PPM	PPM
No.	No.	No.
L	·	

6 - 12" Front and Back

С	С	С
PPM	PPM	PPM
No.	No.	No.

Depth Excav. (inch)

1725 Olive

269

1050

211 557

318

481

