#### I. HEADING

Date:

From: Sam Borries, OSC, U. S. EPA, Region V, EERB RS II

Subject: Pollution Report For CERCLA Time-Critical Removal

Action at Sauget & Company Landfill, Site G, Sauget,

St. Clair County, Illinois.

POLREP #: 15

### II. BACKGROUND

Site No.: 4V

Delivery Order No.: 5001-05-368

Response Authority: CERCLA

CERCLA Incident Category: Time-Critical Removal

CERCLIS ID #: ILD 981 953 623

NPL Status : No

Start Date: March 20, 1995 Latitude: North 38o35'21" Longitude: West 90o10'23"

# III. RESPONSE INFORMATION

A. Initial Situation:

Please refer to POLREP No. 1 dated March 23, 1995

B. Actions Taken:

The following actions were accomplished during the period

- Inclement weather conditions delayed on-site activities for approximately six working days during the past four weeks
- \* ERCS contractor completed hauling and grading of approximately 6,500 tons of clean soil at the site. The total amount of soil hauled and graded is approximately 30,000 tons. The soil covered all of landfill fenced area. Other fenced areas including the southwest and southeast corners were not covered with clean soil. Results of soil samples collected from these areas indicated levels of PCB less than the established cleanup level for the site (25 ppm). TAT contractor estimated the thickness of the soil cover using a soil/gas recovery sampler. The average thickness was in the range of 18 to 24 inches.
- \* The central south portion of the site is still covered with approximately 4 to 5 feet of ponded rainwater. On July 13, 1995, the TAT contractor collected a waste water sample to evaluate quality of the ponded water. The sample was analyzed for a set of contaminants of concern (site-related contaminants detected in an earlier sample such as PCB, nitroaniline). Sample results indicated no detectable levels of contaminants of concern. Further action regarding the ponded water will be planned according to the prevailing weather conditions.
- ERCS contractor completed site security and demobilized all personnel and equipment off-site. ERCS contractor will return to the site to hydro-seed the site cover whenever soil conditions favor full germination of the seed.

# C. Enforcement

None

## IV. NEXT STEPS

A. Hydro-seed the final cover to minimize infiltration of precipitation and erosion of the cover when site conditions favor full germination of seeds.

#### U. KEY ISSUES

# VI. Costs to date

	AMOUNT	amount	andunt
	BUDGETED	used	Remaining
US EPA (Direct	\$ 108,900.00	\$ 81,450.00	\$ 26,550.00
& Indirect)	\$ 80,900.00	\$ 79,530.60	\$ 469.40
TAT	\$ 500,900.00	\$380,951.31	\$119.048.69
ERCS*	\$ 688,000.00	\$541,931.91	\$146,068.09

<sup>\*</sup> ERCS reported cost as of 7/31/1995