

I-3
6/29/95
153383

I. HEADING

Date: June 29, 1995

From: Sam Borries, OSC, U. S. EPA, Region V, EERB RS II

To : D. Dietrich-ATTN: T. Johnson, OSWER, Wash.D.C
..... FAX (703) 603-9107
R. Karl, Branch Chief, EERB, Chicago, IL BY FAX
D. Bruce, Chief RS-II, EERB, Chicago, IL BY FAX
B. Messenger, Section Chief, ESS, Chicago, IL.... BY FAX
S. Pastor, OPA, Chicago, IL FAX (312) 353-1155
T. Martin, ORC, 29-MA, Chicago, IL .. FAX (312) 886-0747
M. Martin, USEPA-Gateway, Chicago, IL FAX (312) 353-5541
J. Gore, RPM, USEPA, Chicago, IL FAX (312) 886-4071
P. Takacs, IEPA, Springfield, IL FAX (217) 782-3258
K. Mensing, IEPA, Collinsville, IL .. FAX (618) 346-5155
D. Henne, DOI, Philadelphia, PA FAX (215) 597-9845
U.S. Fish & Wildlife, IL FAX (309) 793-5804
P. Sauget, Mayor, City of Sauget, IL...FAX 337-5808

Subject: Pollution Report For CERCLA Time-Critical Removal
Action at Sauget & Company Landfill, **Site G**, Sauget,
St. Clair County, Illinois.

POLREP #: 13

II. BACKGROUND

Site No.: 4V
Delivery Order No.: 5001-05-368
Response Authority: CERCLA
CERCLA Incident Category: Time-Critical Removal
CERCLIS ID #: ILD 981 953 623
NPL Status : No
Start Date: March 20, 1995
Latitude: North 38°35'21"
Longitude: West 90°10'23"

III. RESPONSE INFORMATION

A. Initial Situation:

Please refer to POLREP No. 1 dated March 23, 1995

B. Actions Taken:

The following actions were accomplished during the period
of June 23 - 29, 1995)

- * Inclement weather conditions consisting of Thunderstorms
with heavy rain and hail delayed on-site work for most of

the past week. The level of water in the site pond was increased by approximately 4 to 6 inches increasing the total quantity of ponded water by approximately 600,000 gallons. No progress was made on placement of the site cover this week due to weather conditions.

- * Due to the limited activities at the site, ERCS demobilized one labor until further notice. ERCS contractor decontaminated and demobilized a track-loader after a PCB wipe sample indicated the equipment was clean.

C. Enforcement

None

IV. NEXT STEPS

- A. Remove (pump and treat) surface water from southern half of site fenced area and complete excavation/consolidation of site soils.
- B. Continue to place a soil cover over the site area.
- C. Hydro-seed the final cover to minimize infiltration of precipitation and erosion of the cover.

V. KEY ISSUES

None

VI. Costs to date

	<u>AMOUNT BUDGETED</u>	<u>AMOUNT USED</u>	<u>AMOUNT REMAINING</u>
US EPA (Direct & Indirect)	\$ 108,000.00	\$ 66,900.00	\$ 41,100.00
TAT	\$ 80,000.00	\$ 64,865.07	\$ 15,134.93
ERCS*	<u>\$ 500,000.00</u>	<u>\$256,381.59</u>	<u>\$243,618.41</u>
TOTAL	\$ 664,000.00	\$388,146.66	\$299,853.34

* ERCS cost as of 6/27/95 w/o awiats.