

158494

**I. HEADING**

Date:

From: Sam Borries, OSC, U. S. EPA, Region V, EERB RS II

To : D. Dietrich-ATTN: T. Johnson, OSWER, Wash. D.C. .... FAX (703) 603-9107  
R. Karl, Branch Chief, EERB, Chicago, IL ..... BY FAX  
D. Bruce, Chief RS-II, EERB, Chicago, IL ..... BY FAX  
J. Cisneros, Chief, ESS, Chicago, IL ..... BY FAX  
S. Pastor, OPA, Chicago, IL ..... FAX (312) 353-1155  
D. Tanaka, ORC, 29-MA, Chicago, IL .. FAX (312) 886-8747  
B. Kush, USEPA, Chicago, IL ..... FAX (312) 886-4871  
J. Gore, RPM, USEPA, Chicago, IL .... FAX (312) 886-4871  
P. Takacs, IEPA, Springfield, IL .... FAX (217) 782-3258  
K. Mensing, IEPA, Collinsville, IL .. FAX (618) 346-5155  
D. Henne, DOI, Philadelphia, PA ..... FAX (215) 597-9845  
U.S. Fish & Wildlife, IL ..... FAX (309) 793-5804  
P. Sauget, Mayor, Sauget City, IL.....FAX (618) 537-5808

Subject: Pollution Report For CERCLA Time-Critical Removal  
Action at Sauget & Company Landfill, Site Q, Sauget,  
St. Clair County, Illinois.

POLREP #: 3 (FINAL)

**II. BACKGROUND**

Site No.: 05-365  
Delivery Order No.: 5001-05-365  
Response Authority: CERCLA  
CERCLA Incident Category: Time-Critical Removal  
CERCLIS ID #: ILD 000 605 790  
NPL Status : No  
Start Date: February 21, 1995  
Latitude: North 38°35'22.6"  
Longitude: West 90°11'46"

**III. RESPONSE INFORMATION****A. Initial Situation:**

Please refer to POLREP No. 1 &amp; 2

**B. Actions Taken (March 26 - 31, 1995)**

- \* The U.S. EPA ERCS contractor coordinated the excavation and off-site disposal of approximately 297 tons of PCB-contaminated soil. The soil was transported via rail and truck to EnviroSafe of Idaho, Inc. for disposal.
- \* The U. S. EPA IAT contractor collected eight soil samples for PCB screening. Laboratory confirmation analysis was

performed for four screened samples (50%). Laboratory results indicated levels of PCBs below 20 ppm except for one sample, sample No. LB-35, collected from grid No. 35.

- \* ERCS contractor excavated six inches from grid No. 35. Laboratory results of soil samples collected after the excavation indicated PCB levels less than 3 ppm.
- \* The site excavation was backfilled with approximately 280 tons of clean soil (containing less than 1 ppm PCB by weight). ERCS contractor stabilized the landfill bank against erosion by spreading approximately 3-inch gravel over the backfilled area.
- \* ERCS contractor stockpiled and transported approximately 70 cubic yards of gravel from Site Q to be used at Sauget Landfill Site 6
- \* Site equipment and personnel were demobilized. See attached waste disposal summary for amounts of material removed from the site.

#### C. Enforcement

Refer to POLREP No. 1

#### IV. NEXT STEPS

A. None

#### V. KEY ISSUES

A. None

#### VI. Costs to date

	<u>AMOUNT BUDGETED</u>	<u>AMOUNT USED</u>	<u>AMOUNT REMAINING</u>
US EPA (Direct & Indirect)	\$ 19,600.00	\$ 13,707.00	\$ 5,893.00
IAT	\$ 20,000.00	\$ 16,135.27	\$ 3,864.73
ERCS*	\$170,000.00	\$ 113,439.85	\$ 56,560.15
<b>TOTAL</b>	<b>\$209,600.00</b>	<b>\$ 143,282.12</b>	<b>\$ 66,317.88</b>

\* LULU delivery contract was terminated on 3/16/95 on 3/26/95

#### VII. Waste Disposal Summary

(See Table Next Page)

#### Waste Disposal Summary

Waste Category	Quantity	Manifest #	Date Shipped	PCB in Soil
tonsER0013/22/95PCB in Soil115	tonsER0023/22/95PCB in Soil114	tonsER0033/22/95PCB in Soil115		
tonsER0043/22/95PCB in Soil115	tonsER0053/23/95PCB in Soil115	tonsER0063/23/95PCB in Soil118		
tonsER0073/23/95PCB in Soil117	tonsER0083/23/95PCB in Soil113	tonsER0093/27/95PCB in Soil113		
tonsER0103/27/95PCB in Soil118	tonsER0113/27/95PCB in Soil117	tonsER0123/27/95PCB in Soil117		
tonsER0133/28/95PCB in Soil117	tonsER0143/28/95PCB in Soil117	tonsER0153/28/95PCB in Soil118		
tonsER0163/28/95PCB in Soil120	tonsER0173/29/95PCB in Soil122	tonsER0183/29/95PCB in Soil117		
tonsER0193/31/95				

Source: Site Files, File No 3-8

All waste was shipped via rail to Envirosafe of Idaho, Inc. for treatment and landfilling, except for one load sent by truck.

Sauget  
+ Co. Landfill  
Sauget IL  
Site Q

## I. HEADING

Date:

From: Sam Borries, OSC, U. S. EPA, Region V, EERB RS II

To : D. Dietrich-ATTN: T. Johnson, OSWER, Wash. D.C. .... FAX (703) 603-9107  
R. Karl, Branch Chief, EERB, Chicago, IL ..... BY FAX  
D. Bruce, Chief RS-II, EERB, Chicago, IL ..... BY FAX  
J. Cisneros, Chief, ESS, Chicago, IL ..... BY FAX  
S. Pastor, OPA, Chicago, IL ..... FAX (312) 353-1155  
D. Tanaka, ORC, 29-MA, Chicago, IL .. FAX (312) 886-0747  
B. Kush, USEPA, Chicago, IL ..... FAX (312) 886-4071  
J. Gore, RPM, USEPA, Chicago, IL .... FAX (312) 886-4071  
P. Takacs, IEPA, Springfield, IL .... FAX (217) 782-3258  
K. Mensing, IEPA, Collinsville, IL .. FAX (618) 346-5155  
D. Henne, DOI, Philadelphia, PA ..... FAX (215) 597-9845  
U.S. Fish & Wildlife, IL ..... FAX (309) 793-5804  
P. Sauget, Mayor, Sauget City, IL .... FAX (618) 537-5808

Subject: Pollution Report For CERCLA Time-Critical Removal  
Action at Sauget & Company Landfill, Site Q, Sauget,  
Clair County, Illinois.

POLREP #: 3 (FINAL)

## II. BACKGROUND

Site No.: 05-365  
Delivery Order No.: 5001-05-365  
Response Authority: CERCLA  
CERCLA Incident Category: Time-Critical Removal  
CERCLIS ID #: ILD 000 605 790  
NPL Status : No  
Start Date: February 21, 1995  
Latitude: North 38°35'22.6"  
Longitude: West 90°11'46"

## III. RESPONSE INFORMATION

## A. Initial Situation:

Please refer to POLREP No. 1 &amp; 2

## B. Actions Taken (March 26 - 31, 1995)

- \* The U.S. EPA ERCS contractor coordinated the excavation and off-site disposal of approximately 297 tons of PCB-contaminated soil. The soil was transported via rail and truck to EnviroSafe of Idaho, Inc. for disposal.
- \* The U. S. EPA TAT contractor collected eight soil samples for PCB screening. Laboratory confirmation analysis was

Arlene

Please make sure  
this gets into

(ERCLIS)

Thank,

K.

Please check  
complet. date.

performed for four screened samples (50%). Laboratory results indicated levels of PCBs below 20 ppm except for one sample, sample No. LB-35, collected from grid No. 35.

- \* ERCS contractor excavated six inches from grid No. 35. Laboratory results of soil samples collected after the excavation indicated PCB levels less than 3 ppm.
- \* The site excavation was backfilled with approximately 280 tons of clean soil (containing less than 1 ppm PCB by weight). ERCS contractor stabilized the landfill bank against erosion by spreading approximately 3-inch gravel over the backfilled area.
- \* ERCS contractor stockpiled and transported approximately 70 cubic yards of gravel from Site Q to be used at Sauget Landfill Site G
- \* Site equipment and personnel were demobilized. See attached waste disposal summary for amounts of material removed from the site.

#### C. Enforcement

Refer to POLREP No. 1

#### IV. NEXT STEPS

A. None

#### U. KEY ISSUES

A. None

#### VI. Costs to date

	<u>AMOUNT BUDGETED</u>	<u>AMOUNT USED</u>	<u>AMOUNT REMAINING</u>
US EPA (Direct & Indirect)	\$ 19,600.00	\$ 13,707.00	\$ 5,893.00
TAT	\$ 20,000.00	\$ 16,135.27	\$ 3,864.73
ERCS*	\$170,000.00	\$ 113,439.85	\$ 56,560.15
<b>TOTAL</b>	<b>\$209,600.00</b>	<b>\$ 143,282.12</b>	<b>\$ 66,317.88</b>

\* ERCS Delivery Order was modified to \$170,000 on 3/28/95

#### VII. Waste Disposal Summary

(See Table Next Page)

#### Waste Disposal Summary

Waste Category	Quantity	Manifest #	Date Shipped	PCB in Soil
tonsER0013/22/95PCB in Soil15	tonsER0023/22/95PCB in Soil14	tonsER0033/22/95PCB in Soil15		
tonsER0043/22/95PCB in Soil15	tonsER0053/23/95PCB in Soil15	tonsER0063/23/95PCB in Soil18		
tonsER0073/23/95PCB in Soil17	tonsER0083/23/95PCB in Soil13	tonsER0093/27/95PCB in Soil13		
tonsER0103/27/95PCB in Soil18	tonsER0113/27/95PCB in Soil17	tonsER0123/27/95PCB in Soil17		
tonsER0133/28/95PCB in Soil17	tonsER0143/28/95PCB in Soil17	tonsER0153/28/95PCB in Soil18		
tonsER0163/28/95PCB in Soil20	tonsER0173/29/95PCB in Soil22	tonsER0183/29/95PCB in Soil17		

tonsER0193/31/95Source: Site Files, File No. 3-1

All waste was shipped via rail to Zwirosafe of Idaho, Inc. for treatment and landfiling, except for one load went by truck.