

I.3 12/20/02

U.S. ENVIRONMENTAL PROTECTION AGENCY POLLUTION REPORT

I. HEADING

DATE: 20 December 2002

SUBJECT: Lockformer Site

FROM: Steve Faryan, On-Scene Coordinator (OSC), U.S. EPA, ERB-RS2, Chicago, IL

TO: C. Stanton, U.S. EPA ERB. stanton.colby@epa.gov
T. Geishecker, U.S. EPA ERB RS2 geishecker.thomas@epa.gov
W. Messenger, U.S. EPA ERB/ESS messenger.william@epa.gov
M. Bensing, U.S. EPA ERB bensing.milagros@epa.gov
J. Maritote, U.S. EPA ERB maritote.john@epa.gov
W. Wagner, U.S. EPA-ORC, wagner.william@epa.gov
M. Ryan, Illinois EPA FAX 217/ 782-3258
S. Komperda, Illinois EPA FAX 217/ 782-3258
K. Pohn, IL AGO FAX 312/ 814-2347
H. Chinn, IL AGO FAX 312/ 814-2347
M. Kalsted, Village of Lisle FAX 630/ 271-4104

POLREP NO: 3- PRP LEAD - 30 October 2002 to 20 December 2002

II. BACKGROUND

Site ID No.: ILD05110929

Contract/Delivery Order Number: N/A

Response Authority: CERCLA

CERCLIS ID Number: NPL Status: Non-NPL

State Notification: Illinois EPA notified

Latitude/Longitude: 41° 47' 32.9" N/ 88° 2' 40.0" W

Start Date: 22 July 2002 Demobilization Date: N/A Completion Date: N/A

III. SITE HISTORY

See Initial POLREP.

IV. RESPONSE INFORMATION

A. Situation

1) Current Situation

U.S. EPA OSC Steve Faryan and Weston Solutions Inc. (WSI) START personal, Ben Maradkel commence oversight, while PRP contractor installs soil vapor extraction (SVE) wells. On 30 October 2002 PRP contractors completed delineating the subsurface contamination. A total of seven hundred and nineteen samples were collected by the PRP contractors and U.S. EPA contractor collected ten percent split samples. Once data was validated, reviewed and tabulated, remediation area was determined. U.S. EPA, Illinois EPA, Village of Lisle and PRP meet once a week to discuss site activities and schedule.

2) Removal Actions Taken to Date

- Completed delineating the subsurface contamination.
- Constructed the temporary parking lot.
- Graded the remediation area and constructed the plenum.
- Installed catch basin for plenum runoff water.
- Constructed haul road south of the Lockformer plant.
- Installed chain link fence and silt fence.
- Transported and Disposed decontamination and well water off-site.
- Installation of soil vapor extraction (SVE) wells.

3) Enforcement N/A

B. Planned Removal Activities

- PRP will remediate the surficial silty clay till and fill in Area 1 and 2 with Electrical Resistive Heating (ERH) technology.
- PRP will remediate the mass waste sand and gravel in Area 1 and 2 with SVE technology.

C. Next Steps

- Continue to install SVE wells.
- Solve run-off problem in temporary parking lot (TBD e.g. catch basin)
- Cut into concrete floor inside plant to install SVE wells.
- Install equipment and process piping to the SVE wells.
- Construct storage building.
- Install electrodes and vapor wells for ERH.
- Hookup vapor/air/water piping (ERH).
- Generate confirmation sampling plan.
- Transport and Dispose soil cuttings and decontamination water off-site.

V. COST INFORMATION

Estimated contractor costs as of 20 December 2002:

	Amount Budgeted	Amount <u>Spent</u>	Remaining
Westor START	\$ 275,100	\$ 170,000	\$ 105,100
U.S. EPA	N/A	\$80,000	N/A

The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report is written. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

VI. DISPOSITION OF WASTES

LOCKFORMER SITE WASTE DISPOSAL SUMMARY TABLE								
WASTE STREAM	MEDIUM	QUANTITY	DATE SHIPPED	TREATMENT	DISPOSAL FACILITY	MANIFEST#		
Hazardous Waste, liquid, n.o.s, (4223), 9, WA 3082.III	Liquid wastes	3920 gal 4000gal 4000gal 2000gal	11/1/02 11/5/02 11/13/02 12/11/02	Treatment of site	CID 138 th Bishop Ford fwy Calumet City, IL 60409	IL10375991 IL10375992 IL10468981 IL10468983		