United States Environmental Protection Agency Region V POLLUTION REPORT

EPA Region 5 Records Ctr.

Date: Wednesday, May 28, 2008

Tom Cook, OSC From:

To: John Maritote, U.S. EPA ERB

David Chung, EPA

Afif Marouf, EPA

Mike Harris, U.S. EPA Peter Felitti, U.S. EPA Mick Hans, U.S. EPA

Linda Nachowicz, U.S. EPA

Bruce Everetts, IEPA

Rosauro Delrosario, U.S. EPA Valerie Mullins, U.S. EPA

Subject: Peoples Gas Pitney Court Station Site

3052 Pitney Court, Chicago, IL

Latitude: 41.8375 Longitude: -87.6625

POLREP No.: 16

Site #:

B5HP

Reporting Period:

4/27/08 to 5/19/08 **D.O.** #:

Not Applicable

Start Date:

6/18/2007

Response Authority:

CERCLA

Mob Date:

6/18/2007

Response Type: NPL Status:

Time-Critical Non NPL

Completion Date: CERCLIS ID #:

ILN000510196

Incident Category:

Removal Action

RCRIS ID #:

Contract #

EP-S5-06-04

Site Description

The Pitney Court Station Site (Site) is located at 3052 Pitney Court, Chicago, Cook County, Illinois, in a mixed residential, commercial, and industrial area. The site is approximately 4.8 acres and is bordered to the northwest by Archer Avenue, to the northeast by Pitney Court and 31st Street, to the east by Benson Street, to the south by Chicago Plating Inc., a chrome plating facility, and to the west by the South Fork of the South Branch of the Chicago River.

The Site is a former manufactured gas plant (MGP) that operated as an MGP facility from approximately 1897 to 1921. The Universal Gas Company (Universal) began MGP operations at the Site in 1897. Peoples Gas leased the facility from Universal in 1907 and then purchased Universal in 1914. Production operations ceased at the Site in 1921, and the facility was dismantled in 1938. Peoples Gas sold the property in 1952 and re-purchased it in July 2005. Peoples Gas currently owns the Site, which is planned for residential development.

Numerous investigations were conducted by a number of parties from 1990 to 2000. Peoples Gas conducted investigations from approximately 2002 to 2006. Coal tar, staining, and sheen were observed at depths below the water level in soil borings and test pits. Arsenic,

lead, benzene, ethylbenzene, toluene, and polynuclear aromatic hydrocarbons (PAH) were detected at concentrations exceeding Illinois TACO Tier I screening levels in soil samples. Volatile organic compounds (VOC), semivolatile organic compounds (SVOC), metals, and cyanide were detected in groundwater samples at the site. Sediment samples collected in the South Fork of the South Branch of the Chicago River contained PAHs and other SVOCs, VOCs, PCBs, oil and grease, and metals; two of these sediment samples contained oily sheens.

Remediation activities, consisting of excavation and disposal of contaminated soils, were begun by Peoples Gas in September 2005 under the Illinois Environmental Protection Agency (IEPA) Site Remediation Program. Peoples Gas is the potentially responsible party (PRP). Remediation was suspended temporarily in December 2005 and resumed in September 2006. The PRP contractor remediating the Site is Burns & McDonnell Engineering Company, Inc. (BMcD), along with their subcontractors.

Site activities by the PRP include excavation to depths ranging from approximately 3 feet to 20 feet below ground surface (bgs). Other site activities include daily air monitoring, continuous 24-hour perimeter air monitoring and sampling, confirmation soil sampling, and water disposal.

Prior to the U.S. EPA oversight at the Site, BMcD completed excavation of impacted material in approximately 99 cells of 151 excavation cells (see BMcD map of excavation areas under □documents□ on the OSC website). An Administrative Order on Consent was signed by Peoples Gas in early June 2007, prompting the U.S. Environmental Protection Agency (U.S. EPA) to begin PRP oversight activities at the Site.

On June 12, 2007, a kick-off meeting was held at the 22nd Street Site between U.S. EPA, START, Peoples Gas, and BMcD, to discuss future oversight activities, documents required, and logistics for transmitting data and documents. The meeting addressed three MGP sites that U.S. EPA would be overseeing that are located within one mile of each other: 22nd Street Station, Hough Place, and Pitney Court. Note that one START member is to cover oversight of these three sites and will rotate to a different site each day. Both Hough Place and Pitney Court remediations are expected to be completed by mid 2008, while the 22nd Street Station Site remediation is expected to be completed by the end of early 2009.

On June 18, 2007, U.S. EPA began PRP oversight activities at the three Peoples Gas MGP sites: Hough Place Station, Pitney Court Station, and 22nd Street Station. The U.S. EPA Superfund Technical and Response Team (START) contractor is performing PRP oversight during the removal activities at the sites. As part of the removal activities, START collects or observes the collection of confirmation samples of soil to confirm that the PRP cleanup objectives are being met. Samples are being collected to identify the potential presence of the following site contaminants of concern:

BTEX;
PAHs;
Synthetic precipitation leaching procedure (SPLP) lead, chromium, and selenium

		2-methynaphthalene and carbazole	(SVOCs)
--	--	----------------------------------	---------

Cleanup objectives for the Pitney Court Station Site are as follows:

- 1. For the 0 to 7 foot depth interval, removal of all soil that exceeds IEPA TACO Tier 1 residential standards for soil ingestion and inhalation.
- 2. For the 7 to 10 foot depth interval, removal of all soil that exceeds IEPA TACO Tier 1 and Tier 3 (using Chicago background levels for select polynuclear aromatic hydrocarbons) residential standards for soil ingestion and inhalation.
- 3. For soil deeper than 10 feet bgs, removal of all soil that exceeds IEPA TACO Tier 1 and Tier 3 residential standards for soil ingestion, and use the 10 foot overburden as an engineered barrier, if necessary, to prevent exposure via inhalation.
- 4. Invoke a construction worker notice and the City of Chicago Ordinance prohibiting installation to potable wells on the Site to eliminate the construction worker and groundwater exposure pathways. The groundwater exposure pathway will also be eliminated by analyzing select confirmation soil samples for SPLP metals.

Current Activities

During the reporting period, the PRP performed excavations in cells 060, 066, 082, 096, 110, 124 and 001 (see BMcD map of excavation areas under □documents □ on the OSC website). The PRP took confirmation soil samples from cells 060, 066, 082, 096, 110, 124, 138, and 082.

The PRP continued pouring a slurry mix into cells 043, 044, 060, 082, 096 and 110, along the river bank, to seal the river wall. The PRP cleaned and demobilized the frac tank on 5/15/08. The PRP subcontractor Thatcher demobilized the crane on 5/16/08.

On 5/7/08, USEPA and IEPA representatives visited the site.

A summary of the activities performed during the reporting period by BMcD at the Site are as follows:

_	Transported 257 loads of sail/ debrie to CID I andfill in Columns City, Illinois
	Transported 357 loads of soil/ debris to CID Landfill in Calumet City, Illinois
	Transported 42 loads of water for disposal at CID or Ortek facilities
\supset	Performed perimeter air sampling and air monitoring on a continuous basis, until
exca	avation was completed on 5/13/08. On April 28-29, 2008 and May 5-6, 9, 12-13, 2008,
elev	rated levels of dust in air were detected: site activities were slowed or dust control
mea	sures were used.
	Performed health and safety air monitoring during site activities
\supset	Backfilled completed excavation areas
	Performed daily de-watering activities in excavation area, as needed, with offsite
disp	osal of water
	Collected confirmation soil samples

On April 29, 2008, BMcD collected one soil sample each from the floors of excavation cells 060 and 066. The samples were analyzed for BTEX and PAHs. The sample results met the

remediation objectives as stated in the Remedial Action Plan (RAP). On April 30, 2008, BMcD collected one soil sample from the south wall of excavation cell 066, depth $6 \supset 18$ ft. bgs. The sample was analyzed for BTEX and PAHs. The sample results for PAHs did not meet the remediation objectives as stated in the RAP. The south boundary of the excavation cell abuts the MWRD easement: no further excavation is allowed in this area. On May 6, 2008, BMcD collected one soil sample each from the floor and east wall of cell 082B, floor and east wall of cell 096B, and floor and east wall of cell 110B. The samples were analyzed for BTEX and PAH. The floor sample of cell 082B was also analyzed for SPLP metals. The sample results met the remediation objectives for BTEX and PAH as stated in the RAP. START has not yet received the sample results for SPLP metals. On May 8, 2008, BMcD collected one soil sample each from the floors and east walls of excavation cells 124B and 138B. The samples were analyzed for BTEX and PAH. The east wall sample of cell 132B was also analyzed for SPLP metals. The sample results met the remediation objectives for BTEX and PAH as stated in the RAP. START has not yet received the sample results for SPLP metals. On May 9, 2008, BMcD collected one soil sample from the north wall of excavation cell 082, and two soil samples from the south wall of cell 138 (depths 0-7 ft bgs and $7 \square 10$ ft bgs). The samples were analyzed for BTEX and PAH. The sample results did not meet the remediation objectives for BTEX and PAH as stated in the RAP. The north boundary of cell 082 abuts the MWRD easement: no further excavation is allowed in this area. The south boundary of cell 138 is the site perimeter: no further excavation is planned in this area. **Planned Removal Actions** Planned removal actions at the Pitney Court Station Site are as follows: П De-water excavation areas as needed \Box Transport water from excavation areas to disposal facility as needed Backfill completed excavation areas **Next Steps** The next steps to be carried out by the PRP are as follows: Complete final grading and post-closure air sampling De-water excavation areas if required Transport water from excavation areas to disposal facility if required

Backfill completed excavation cells with clean fill when confirmation results are

Continue air monitoring in work zones

received

Key Issues

None.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
RST/START	\$89,000.00	\$52,745.00	\$36,255.00	40.74%
Intramural Costs				
Total Site Costs	\$89,000.00	\$52,745.00	\$36,255.00	40.74%

^{*} The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

www.epaosc.net/PitneyCourt