



"Erickson, Michael"
<Michael.Erickson@arcadis-us.com>

12/22/2008 08:00 AM

To

Subject RE: Discussion of Plainwell #2 Dam Scope Items as follow-up to Dec 4th Meeting in Plainwell



Below is a list of suggested discussion topics for our call this morning. Attached you will find an estimated schedule for discussion. I would like to manage the call time to approximately one hour, so a number of these items will be updates on progress in advance of more detailed discussions in our meeting on the 8th. Regards,
-Mike

- Schedule
- MDEQ reconnaissance
- Scope Considerations (additional discussion preliminary to January 8th Meeting)
 - Islands: partial removal of soils on island 1, adjustment to extent of removal on tip of island 2, EPA review of data for island 3
 - Floodplain and Oxbow Areas
 - Field reduction of bank removal limits
- Confirmation Sampling
- Effectiveness Monitoring
 - Update on advance lead items: bat tree removal, plantings order, river closure
 - Update from Trustees on consideration of restoration concepts
- Brief status review of other discussion items from Dec. 4th meeting
- Data qualifiers
- Toe-of-bank definition
- Closed bucket for sediment removal
- Turbidity monitoring
- Tentative January 8th Meeting Logistics

-----Original Appointment-----

From: Erickson, Michael

Sent: Thursday, December 18, 2008 1:56 PM

To: Erickson, Michael; 'Saric.James@epamail.epa.gov'; 'Samuel Borries (borries.samuel@epa.gov)'; 'Ribordy.Mike@EPA.gov'; 'John R. Bing-Canar'; 'Chuck Roth'; 'Paul Bucholtz'; 'Todd King (kingTW@cdm.com)'; 'Guier, David R.'; 'Griffith, Garry T.'; 'Mark Brown (MPBROWN@GAPAC.com)'; 'Fortenberry, Chase'; Garbaciak, Steve; Tomlinson, Lisa; Amber, Danielle; Lisa Williams (Lisa_Williams@fws.gov); Sharon Hanshue (hanshus1@michigan.gov); Todd Goeks (Todd.Goeks@noaa.gov); Judith Gapp; Borries.Samuel@epamail.epa.gov

Subject: Discussion of Plainwell #2 Dam Scope Items as follow-up to Dec 4th Meeting in Plainwell

When: Monday, December 22, 2008 11:00 AM-12:00 PM (GMT-05:00) Eastern Time (US & Canada).

Where: teleconference

Call-in number and code:

877-999-1272

8770800#

The call agenda will include discussion points and action items from the meeting in Plainwell on December 4th. A list of discussion points for the call will be circulated separately.

-Mike Erickson

NOTICE: This e-mail and any files transmitted with it are the property of ARCADIS U.S., Inc. and its affiliates. All rights, including without limitation copyright, are reserved. The proprietary information contained in this e-mail message, and any files transmitted with it, is intended for the use of the recipient(s) named above. If the reader of this e-mail is not the intended recipient, you are hereby notified that you have received this e-mail in error and that any review, distribution or copying of this e-mail or any files transmitted with it is strictly prohibited. If you have received this e-mail in error, please notify the sender immediately and delete the original message and any files transmitted. The unauthorized use of this e-mail or any files transmitted with it is prohibited and disclaimed by ARCADIS U.S., Inc. and its affiliates.



Plainwell #2 Dam TCRA Schedule 121908 (removal by July 1).pdf

ID	Task Name	Duration	Start	Finish
1	Plainwell No. 2 Dam Administrative Process	165 days	Wed 10/15/08	Tue 6/2/09
2	KRSG draft administrative process details	24 days	Wed 10/15/08	Mon 11/17/08
3	Consensus to proceed with P#2 Dam project (as part of Next Steps Proposal)	1 day	Wed 11/19/08	Wed 11/19/08
4	Proposal Presentation/meeting with NR Trustees	1 day	Wed 11/5/08	Wed 11/5/08
5	Technical meeting with USEPA, MDEQ, NR Trustees to discuss project scope	1 day	Thu 12/4/08	Thu 12/4/08
6	Teleconference to discuss scope issues from Dec 4 mtg	1 day	Mon 12/22/08	Mon 12/22/08
7	Second Technical Meeting to refine project scope and approach details	1 day	Thu 1/8/09	Thu 1/8/09
8	USEPA Action Memo (Amendment to current TCRA memo)	30 days	Fri 1/9/09	Thu 2/19/09
9	AOC Negotiation	119 days	Thu 12/18/08	Tue 6/2/09
10	Project Announcement at EPA Public Meeting in Plainwell	1 day	Mon 2/16/09	Mon 2/16/09
11	Second Public Meeting to Describe Project Scope and Schedule	1 day	Wed 5/6/09	Wed 5/6/09
12	AOC Complete	0 days	Tue 6/2/09	Tue 6/2/09
13	Plainwell No. 2 Dam Design	182 days	Mon 10/20/08	Tue 6/30/09
14	Conceptual Design	24 days	Mon 10/20/08	Thu 11/20/08
15	Submit additional data to USEPA	0 days	Mon 10/20/08	Mon 10/20/08
16	Submit Draft Conceptual Design Report to USEPA	0 days	Mon 11/3/08	Mon 11/3/08
17	Site Tour with USEPA	1 day	Thu 11/20/08	Thu 11/20/08
18	Final Design	148 days	Fri 12/5/08	Tue 6/30/09
19	Develop Draft Design Report and Construction Drawings	10 wks	Fri 12/5/08	Thu 3/12/09
20	Submit Draft Design Report and Construction Drawings to USEPA	0 days	Fri 3/13/09	Fri 3/13/09
21	Working Meeting to Present and Discuss Draft Design Report	1 day	Wed 3/25/09	Wed 3/25/09
22	Review by USEPA, MDEQ, Trustees	4 wks	Thu 3/26/09	Wed 4/22/09
23	Agency directs KRSG to pursue Access Agreements	0 days	Thu 3/26/09	Thu 3/26/09
24	Unified Agency comments to KRSG	0 days	Wed 4/22/09	Wed 4/22/09
25	Working Meeting(s) to Negotiate Final Scope and Design Details	2 wks	Thu 4/23/09	Wed 5/6/09
26	Obtain access agreements	64 days	Thu 3/26/09	Tue 6/23/09
27	Finalize Design Report and Construction Drawings	44 days	Thu 4/23/09	Tue 6/23/09
28	Submit Final Work Plan and Construction Drawings to USEPA	0 days	Tue 6/23/09	Tue 6/23/09
29	USEPA Review	1 wk	Wed 6/24/09	Tue 6/30/09
30	Approval by USEPA	0 days	Tue 6/30/09	Tue 6/30/09
31	Construction	263 days	Wed 7/1/09	Fri 7/2/10
32	Begin Mobilization	0 days	Wed 7/1/09	Wed 7/1/09
33	Mobilization, Staging, Access, Clearing, Etc.	95 days	Wed 7/1/09	Tue 11/10/09
34	Year 1 Removal and Restoration Activities	105 days	Wed 7/29/09	Tue 12/22/09
35	Year 2 Removal and Restoration Activities	85 days	Mon 3/8/10	Fri 7/2/10
36	Demobilization Complete	0 days	Fri 7/2/10	Fri 7/2/10

