U.S. ENVIRONMENTAL PROTECTION AGENCY POLLUTION/SITUATION REPORT

Harris-Thomas Industries Site - Removal Polrep Initial Removal Polrep





UNITED STATES ENVIRONMENTAL PROTECTION AGENCY Region V

Subject:

POLREP #1

Emergency Response

Harris-Thomas Industries Site

Dayton, OH

Latitude: 39.7648035 Longitude: -84.1699015

To:

Kevin Clouse, Ohio EPA Dave Combs, Ohio EPA Mark Durno, US EPA Victor Dvorak, US EPA Jason El-Zein, U.S. EPA Dale Farmer, Ohio EPA Charlie Gebien, US EPA Tracy Johnson, U.S. EPA Rick Karl, U.S EPA Jeff Kelly, OPA

Distribution List, National Response Center

John Maritote, EPA 5 Jim Mehl, Ohio EPA Carol Ropski, EPA 5 John Sherrard, Dynamac

Andrew Steele, Dayton Fire Department

George Stroebel, Ohio EPA Sherry Fielding, U.S. EPA

Arlene Lilly, EPA Darby Valıncia, DOI

From:

Steven Renninger, On-Scene Coordinator

Date:

2/3/2012

Reporting Period: 2/2/2012-2/3/2012

1. Introduction

1.1 Background

Site Number: **Contract Number:** D.O. Number: Action Memo Date:

Response Authority: Response Type: **EPA Incident Category:** Emergency Removal Action

Response Lead:

Operable Unit:

NPL Status: Mobilization Date: 2/2/2012

Start Date:

2/2/2012

Demob Date:

Completion Date:

CERCLIS ID:

RCRIS ID:

ERNS No.:

State Notification:

FPN#:

Reimbursable Account #:

1.1.1 Incident Category

At the request of the Dayton Fire Department and the Ohio EPA, US EPA conducted an emergency response action at the abandoned Harris-Thomas Industries Site to stabilize a transformer spill.

1.1.2 Site Description

The Dayton Fire Department investigated a transformer leak on February 2, 2012 and requested US EPA assistance to stabilize the spill. Due to site vandalism, transformer oil was spilled on the roof, building, and adjacent sidewalk.

The Site was vacated in 2006 by Harris-Thomas Drop Forge Company which utilized the Site to manufacture steel parts for the automotive and other industries. The Site is occupied by six separate mostly one-story buildings (one composed of approximately eight additions) of various construction. The buildings range in age from before 1898 to the 1990s. The buildings encompass approximately 45,000 square feet of area, and are located on two consolidated parcels totaling approximately 3.6 acres Historic records indicate that the Site has been occupied by an oil distributor (1898), metal foundries (early 1900s), boiler makers (early 1900s), painting contractors (1960s), a metal treating company (1970s) and forging companies (1920s to 2006).

1.1.2.1 Location

The Site is situated in an industrial area of Dayton, Ohio. The property is generally rectangular with a triangular extension to the southeast. The Site is bordered to the north by East First Street, beyond

is a vacant lot, to the east by Schumacher Crane Rental and BBC Converters, to the south by East Second

Street, beyond which are Service Master Clean/Angler Construction and Patented Printing, and to the west by Harshman Street, beyond which is First Street Recycling

1.1.2.2 Description of Threat

On February 2, 2012, the Dayton Fire Department and the Ohio EPA investigated a transformer spill at the abandoned Harris-Thomas Industries Site Site trespassers had vandalized numerous electrical transformers on the building roof. Transformer oil had spilled on to the adjacent roof, building gutters, driveway, and adjacent sidewalk. Evidence of further transformer damage was documented with numerous utility poles cut and transformers removed Numerous unknown drums and waste piles were noted in the abandoned site

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results The Harris-Thomas Site is abandoned and wastes include transformers, waste piles, unknown drums, oil pits.

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

On February 2, 2012, US EPA issued an emergency response delivery order to US EPA contractor Environmental Quality Management (EQM) to stabilize the transformer spill at the site.

2.1.2 Response Actions to Date

On February 2, 2012, EQM secured the site gate adjacent to the transformer spill One liquid and two soil samples were collected and transported to Test America Lab for PCB analysis

On February 3, 2012, EQM removed free liquid (oil and water) from the roof spill location, removed stained soil from the adjacent sidewalk, and stabilized the impacted transformers. The roof utility cage was locked and drums containing cleanup wastes were staged on-site pending future off-site disposal.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

US EPA plans to initiate a title search and PRP search. US EPA received a copy of the 2007 Phase 1

Report on February 3, 2012

2.1.4 Progress Metrics

Waste Stream	Medium	Quantity	Manifest #	Treatment	Disposal
		`			

2.2 Planning Section

2.2.1 Anticipated Activities

US EPA is planning a Site Investigation at the abandoned Harris-Thomas Site in late February 2012 Site sampling will include transformers, waste piles, oil pits, drums and containers.

2.2.1.1 Planned Response Activities

US EPA is planning a Site Investigation at the abandoned Harris-Thomas Site in late February 2012. Site sampling will include transformers, waste piles, oil pits, drums and containers

Analytical results from the liquid and soil samples are due on February 10, 2012.

2.2.1.2 Next Steps

Dayton Fire Department and the Ohio EPA have verbally requested US EPA assistance at the site and will follow up with a formal request for a time critical removal action at the site.

2.2.2 Issues

The Harris-Thomas is an abandoned industrial site with a history of trespassing and vandalism. Site contaminants may include transformer oils, solvents, and heavy metals.

2.3 Logistics Section

Dayton Fire Department placed caution tape and barricades around the transformer spill stained soil on Harshman Street.

2.4 Finance Section

2.4.1 Narrative

At the request of the Dayton Fire Department and the Ohio EPA, US EPA initiated an emergency response action at the Harris-Thomas Site on February 2, 2012 to stabilize a transformer spill

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining				
Extramural Costs								
ERRS - Cleanup Contractor	\$5,000.00	\$1,600.00	\$3,400 00	68.00%				
Intramural Costs								
	•							
Total Site Costs	\$5,000.00	\$1,600.00	\$3,400 00	68 00%				

^{*} The above accounting of expenditures is an estimate based on figures known to the OSC at the time

this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery

2.5 Other Command Staff

No information available at this time

3. Participating Entities

ŕ١

3.1 Unified Command Dayton Fire Department Ohio EPA

3.2 Cooperating Agencies

4. Personnel On Site

EPA Contractor Environmental Quality Management (EQM) **US EPA**

5. Definition of Terms

No information available at this time

6. Additional sources of information

No information available at this time

7. Situational Reference Materials

No information available at this time





