

US EPA RECORDS CENTER REGION 4



466812

Monthly Oversight Report 31  
ACS NPL Site  
Griffith, Indiana  
June 28, 2003 - August 1, 2003

K.5  
8-1-03



# BLACK & VEATCH

101 N. Wacker Drive  
Suite 1100  
Chicago, Illinois 60606-7302

Tel: (312) 346-3775  
Fax: (312) 346-4781

Black & Veatch Special Projects Corp.

USEPA/RAC VII  
American Chemical Services RAO (057-ROBF-05J7)

BVSPC Project 46526  
BVSPC File C.3  
August 14, 2003

Mr. Kevin Adler  
U.S. Environmental Protection Agency  
77 W. Jackson Boulevard (SR-6J)  
Chicago, Illinois 60604-3590

Subject: Monthly Oversight Summary Report  
No. 31 for July 2003

Dear Mr. Adler:

Enclosed is the Monthly Oversight Summary Report No. 31 for July 2003 for the American Chemical Services Superfund Site in Griffith, Indiana.

If you have any questions, please call (312-683-7856) or email ([campbellm@bv.com](mailto:campbellm@bv.com)).

Sincerely,

BLACK & VEATCH Special Projects Corp.

Larry M. Campbell, P.E.  
Site Manager

Enclosure

t:\projects\acs-raos\corresp\let-040.doc

**Monthly Oversight Summary Report No. 31**  
**ACS Superfund Site WA57, 46526.238**

**Reporting Period:** Month of July (June 27, 2003 - August 1, 2003)

**BVSPC O/S Dates:** July 3, 7, 10, 14, and 24, 2003

Personnel Summary Affiliation	No. of Personnel	Responsibility
Montgomery Watson Harza	5	Respondent's General Contractor
Black & Veatch Special Projects Corp.	1	USEPA Oversight Contractor
Independent Environmental Services	2	ONCA SBPA ISVE System Yard Piping Contractor
Austgen	2	Electrical Contractor
Ryan Construction	5	General Contractor
Simalabs	1	GWTP Sampling Contractor

**Construction Activities**

**Major Activities:**

- Montgomery Watson Harza and Austgen completed testing and debugging the On-Site Containment Area Still Bottoms Pond Area in-situ soil vapor extraction system.
- Montgomery Watson Harza operated the On-Site Containment Area Still Bottoms Pond Area and Off-Site Containment Area in-situ soil vapor extraction systems intermittently during the reporting period.
- Montgomery Watson Harza gauged the water levels in the in-situ soil vapor extraction system wells and performed personal air monitoring.
- Independent Environmental Services and Montgomery Watson Harza gauged the water levels and inspected the air line connections to the On-Site Containment Area Still Bottoms Pond Area in-situ soil vapor extraction system dual phase extraction wells.
- Ryan Construction loaded excess concrete from the site into a rolloff box and disposed of the concrete offsite on July 25, 2003.
- Ryan Construction began installing a concrete retaining wall around the American Chemical Services's employee break room building in order to divert stormwater runoff and prevent flooding of the building.
- Montgomery Watson Harza performed routine maintenance activities on the groundwater treatment plant.
- Simalabs collected routine water samples from the groundwater treatment plant.

- Montgomery Watson Harza held construction coordination meetings on July 3, 10, and 24, 2003.

### **Activities Performed:**

Montgomery Watson Harza (MWH) and Austgen continued system startup and testing of the On-Site Containment Area (ONCA) Still Bottoms Pond Area (SBPA) in-situ soil vapor extraction (ISVE) system. MWH reported that it started the blower and simulated alarm conditions between the ONCA SBPA ISVE system and Thermal Oxidizer Unit 2. MWH tested the system by sending fresh air through the system. MWH reported that it sent process vapors briefly to Thermal Oxidizer Unit 2 to measure the response of the unit. MWH reported that the system programming was complete. MWH operated the ONCA SBPA and the Off-Site Containment Area (OFCA) ISVE systems intermittently during the reporting period. MWH reported that it consistently needed to perform maintenance on the nozzles and piping for both of the scrubbers to both Thermal Oxidizer Units 1 and 2. MWH reported that the nozzles would clog and reduce the quench water sprayed into the scrubber towers, thereby causing overheating of the scrubbers. MWH reported that it is investigating water softeners for the quench water to minimize the clogging of the nozzles. MWH also reported that it will continue to operate the ONCA SBPA and OFCA ISVE systems, maintaining the scrubbers as necessary. MWH reported that it will begin monitoring the ONCA SBPA ISVE system in accordance with the *Performance Standard Verification Plan* once consistent operation of the system is achieved.

MWH gauged the water levels in the OFCA and ONCA SBPA ISVE system wells on July 14, 2003. MWH followed its health and safety protocol for ISVE water level gauging as described in its letter dated July 3, 2003. MWH donned Level C respiratory protection and opened the ISVE wells, monitoring the breathing zone with a photoionization detector (PID) and flame ionization detector (FID). During water level gauging activities, MWH also conducted personal air monitoring. MWH performed air monitoring, measuring the concentration of benzene and acetone at the well with Drager tubes. One MWH representative wore an air sampling pump with charcoal tubes and badges. MWH reported that the badges would be analyzed for vinyl chloride and methylene chloride. MWH also reported that the charcoal tubes would be analyzed for 1,1,2,2-tetrachloroethane, methyl ethyl ketone, benzene, toluene, xylene, ethylbenzene, 1,2-dichloroethane, methyl isobutyl ketone, methyl chloroform, acetone, and perchloroethylene.

MWH and Independent Environmental Services (IES) measured the water levels and depth of product in the ONCA SBPA ISVE system dual phase extraction (DPE) wells on July 23, 2003. MWH reported that it observed oil in several of the DPE wells located on the eastern portion of the ONCA SBPA. MWH also reported that it and IES checked the air supply connections to the pneumatic pumps located in the DPE wells. MWH reported that half-face respirators were worn during the evaluation of the ONCA SBPA ISVE system DPE wells.

Ryan Construction consolidated excess concrete at the site during the week of June 30, 2003. MWH reported that the concrete was generated during the construction of the containment and sump for the thermal oxidizers and previous site activities. Ryan Construction disposed of the excess concrete on July 25, 2003, at a recycler.



Ryan Construction began constructing a concrete retaining wall surrounding the American Chemical Services (ACS) employee break room building. Ryan Construction installed the wall so that the stormwater from the ONCA SBPA cover would be diverted around the building. Ryan Construction completed the bottom of the curbing and installed the forms for the walls on July 24, 2003. Ryan Construction constructed the wall to surround the eastern, western, and southern walls of the building, allowing an approximately 3-foot-wide walkway between the building and the curb. MWH reported that Ryan Construction removed a portion of the ONCA SBPA clay cover to install the walkway. Ryan Construction placed the removed clay in two locations, one near a low spot at MW-10C, and at a second location east of the drum storage pad. Ryan Construction completed the retaining wall on July 28, 2003. MWH reported that Ryan Construction damaged part of the south wall of the ACS employee break room building and that the wall would be repaired in early August.

Black & Veatch Special Projects Corporation (BVSPC) observed several erosion gulleys in the ONCA SBPA interim gravel cover. BVSPC spoke with MWH about these areas of erosion and MWH reported that it will repair the erosion and will continue to monitor the cover.

MWH performed routine maintenance activities in the groundwater treatment plant (GWTP). MWH replaced the a flowmeter in the GWTP and cleaned pumps. MWH reported that the GWTP shut down on July 9, 2003, because of an electrical problem associated with the catalytic oxidizer sump. MWH repaired the electrical problem and resumed operating the GWTP on July 10, 2003. MWH also reported that the GWTP was again shut down for 3 hours on July 23, 2003, for maintenance on the catalytic oxidizer unit. MWH reported that it was extracting water from the west ONCA SBPA ISVE system DPE wells. MWH reported that it will evaluate pumping from the east ONCA SBPA ISVE system DPE wells because of the presence of product in these wells. MWH reported that it will clean out tank T-102 and perform additional maintenance activities on the GWTP during the upcoming weeks. MWH reported that the GWTP was operating at an average rate 20 gpm during the reporting period. Simalabs collected routine water samples from the GWTP.

MWH reported that Environmental Contractors of Illinois (ECI), the OFCA engineered cover contractor, would return to the site in August to add topsoil and reseed several thin areas of the cover. MWH also reported that it is evaluating a proposal submitted by Midwest Environmental, Inc. (MEI) to repair the erosion damage to the OFCA engineered cover.

Attached are BVSPC weekly reports No. 122 through 126, correspondence, log book notes, and photographs of the daily activities. BVSPC's crew conducted oversight of the major field activities on July 3, 7, 10, 14, and 24, 2003. BVSPC's crew attended three construction coordination meetings at the site on July 3, 10, and 24, 2003. MWH decided to begin holding biweekly construction coordination meetings because of the construction inactivity at the site.

**Topics of Concern:**

- None to report.

**Concern Resolution:**

- None to report.

**Upcoming Activities:**

- MWH to begin operating the ONCA SBPA ISVE system consistently.
- Ryan Construction to repair the ACS employee break building.
- ECI to add topsoil and reseed the OFCA engineered cover.
- MEI to perform maintenance activities to address erosional damage to the OFCA engineered cover.
- MWH to perform maintenance activities in the GWTP.

Signature: Leigh Peters

Date: August 11, 2003

*t:\projects\acs-raos\osr\2003\06\Mo31.wpd*

**Weekly Oversight Summary Report No. 122**  
**ACS Superfund Site WA57, 46526.238**

**Reporting Period:** Week of June 30, 2003.

**BVSPC O/S Dates:** July 3, 2003 (Ms. Peters).

Personnel Summary Affiliation	No. of Personnel	Responsibility
Montgomery Watson Harza	3	Respondent's General Contractor
Black & Veatch Special Projects Corp.	1	USEPA Oversight Contractor
Austgen	2	Electrical Contractor
Ryan Construction	1	General Contractor
Simalabs	1	GWTP Sampling Contractor

**Construction Activities**

**Major Activities:**

- Montgomery Watson Harza and Austgen completed testing and debugging the On-Site Containment Area Still Bottoms Pond Area in-situ soil vapor extraction system.
- Ryan Construction began loading excess concrete from the site into a rolloff box for disposal.
- Montgomery Watson Harza performed routine maintenance activities for the groundwater treatment plant.
- Simalabs collected routine water samples from the groundwater treatment plant.
- Montgomery Watson Harza held the weekly construction coordination meeting on July 3, 2003.

**Activities Performed:**

Montgomery Watson Harza (MWH) and Austgen continued system startup and testing of the On-Site Containment Area (ONCA) Still Bottoms Pond Area (SBPA) in-situ soil vapor extraction (ISVE) system. MWH reported that it started the blower and simulated alarm conditions between the ONCA SBPA ISVE system and Thermal Oxidizer Unit 2. MWH tested the system by sending fresh air through the system. MWH reported that it sent process vapors briefly to Thermal Oxidizer Unit 2 to monitor the response of the unit. MWH reported that the system programming was complete and that it would be able to operate the system next week.

Ryan Construction began consolidating excess concrete stockpiled at the groundwater treatment plant (GWTP) for disposal offsite. MWH reported that the concrete was generated during the construction of the containment and sump for the thermal oxidizers and previous site activities.

MWH performed routine maintenance activities in the GWTP. MWH replaced the a flowmeter in the GWTP and cleaned pumps. MWH reported that the GWTP was operating at 20 gpm. MWH also reported that it has not been able to pump from the ONCA SBPA ISVE system dual phase extraction wells because it is waiting for Austgen to program the solenoid valve.

MWH held the weekly construction coordination meeting on July 3, 2003. MWH reported that it has prepared a health and safety addendum to include the procedures for measuring water levels at the ISVE system wells. MWH reported that it will measure the water levels in the ISVE wells in the upcoming week and will perform air monitoring during the measuring activities. MWH also reported that it will distribute its plan for mitigating the erosion damage on the Off-Site Containment Area engineered cover. MWH reported that it will distribute these documents to the Agency for review next week.

**Topics of Concern:**

- None to report.

**Concern Resolution:**

- None to report.

**Upcoming Activities:**

- MWH to begin operating the ONCA SBPA ISVE system.
- MWH to perform maintenance activities to address erosional damage to the OFCA engineered cover.
- MWH to measure the ISVE well water levels and perform air monitoring during water level measurements.

Signature: Leigh Peters

Date: July 8, 2003

*t:\projects\acs-raos\osr\2003\07\0630.wpd*

**WEEKLY CONSTRUCTION MEETING MINUTES  
FOR JULY 3, 2003 MEETING  
AMERICAN CHEMICAL SERVICE, NPL SITE  
GRIFFITH, INDIANA**

**MEETING DATE:** Thursday, July 3, 2003

**MEETING TIME:** 10:00 AM

**MEETING LOCATION:** ACS Site – Site Trailer

**ATTENDEES:** Tom Tinics – MWH  
Todd Lewis – MWH (via telephone)  
Rob Adams – MWH (via telephone)  
Leigh Peters – BVSPC  
Peter Vagt – MWH (via telephone)  
Lee Orosz – MWH  
Mark Travers – Environ (via telephone)  
Jon Pohl – MWH (via telephone)  
Chris Daly – MWH (via telephone)

**TOPICS:**

Health and Safety Summary

No health and safety incidents have occurred at the Site since the last meeting on June 26, 2003. Activities at the site during the past week included the continued operation of the groundwater treatment plant (GWTP) and Off-Site Area In-situ Soil Vapor Extraction (ISVE) system, maintenance activities in and around the GWTP, and connection of control and electrical wiring in the Still Bottoms Pond Area (SBPA) blower shed.

Mike Grasso, a MWH Health and Safety Officer, conducted an unannounced health and safety audit of the Site on June 24<sup>th</sup>. Three items that required action were identified during the inspection. The first item is the need for electrical identification signage in the Off-Site blower shed building designating the electrical room. This sign has been ordered. Second, Mr. Grasso pointed out that we are keeping the Material Safety Data Sheets (MSDS) for chemicals that are no longer used in the GWTP. He recommended that the MSDS records maintained at the GWTP should be updated regularly by removing sheets for chemicals no longer used on the site. The third item was regarding the incident involving Rudy Stein. Mr. Grasso determined that because Mr. Stein was not instructed to take time off by a doctor, the incident does not count against the days without work lost. Mr. Stein took time off voluntarily. Therefore, the days without work lost is at 2,220 days.

**Groundwater Treatment Plant (GWTP) Status**

The GWTP operated during the last week at 20 gallons per minute (gpm). Influent water to the GWTP was collected from the Off-Site Barrier Wall Extraction System (BWES), the On-Site BWES extraction trenches, dual phase extraction wells in the SBPA, and the Perimeter Groundwater Collection System (PGCS). The system was down for a few hours on June 30<sup>th</sup> and July 1<sup>st</sup> for routine maintenance. The work included maintenance on the T-102 pumps, cleaning several pipes, cleaning flow switches, and general maintenance on the sand filter.

Ryan Construction had one person onsite on July 3<sup>rd</sup> loading pieces of miscellaneous concrete to be taken to a recycler for disposal. The pieces are the extra concrete slabs from various pours from the past five years. Also included is the section of concrete slab that was removed from the south end of the GWTP building to create a secondary containment area. MWH is currently identifying a recycler for disposal and will get PRP approval prior to sending the concrete offsite.

MWH is currently investigating water-softening options to treat the make-up water for the three scrubber units. The details of the selected option will be finalized in the next few weeks.

**Off-Site Area ISVE System**

The Thermal Oxidizer/Scrubber Unit 2 (Therm Ox 2), manufactured by Global, is online and treating vapors from the Off-Site ISVE system. The unit was down for brief periods to check the control logic for the unit.

**SBPA ISVE System**

Initial startup of the SBPA blower system is being currently being performed. Fresh air has been run through the system and vapors were sent through the system for a short duration on July 2<sup>nd</sup>. Austgen is onsite to debug the control logic. Trial runs of the SBPA ISVE system with vapor will commence once the control logic is debugged.

**Groundwater Monitoring Well Measurements**

Measurement of the ISVE wells in the Off-Site area will be performed on July 10<sup>th</sup> or July 14<sup>th</sup>. Angelina Symicck, a MWH Health and Safety Professional, will be onsite when the water levels are collected to observe the procedure and to perform safety monitoring during these activities. Health and safety procedures for groundwater monitoring associated with the ISVE systems have been completed and will be submitted to the Agencies on July 3<sup>rd</sup>.

**Off-Site Cover**

The memorandum detailing the planned correction actions for the erosion damaged areas on the Off-Site cover will be submitted to the Agencies for review on July 3<sup>rd</sup>.

**Looking Ahead**

<b>Week of July 7, 2003</b>	<ul style="list-style-type: none"><li>• GWTP/BWES/PGCS operation</li><li>• Off-Site ISVE operation</li><li>• Initial startup of the SBPA ISVE system.</li></ul>
<b>Week of July 14, 2003</b>	<ul style="list-style-type: none"><li>• GWTP/BWES/PGCS operation</li><li>• Off-Site ISVE operation</li><li>• SBPA ISVE operation</li><li>• Off-Site ISVE well monitoring</li></ul>
<b>Health and Safety Items to Monitor</b>	<p><u>Items include:</u></p> <ul style="list-style-type: none"><li>• Startup of SBPA ISVE system including monitoring of the system piping for leaks</li><li>• Completion of electrical work for the SBPA blower shed</li><li>• Off-Site ISVE well monitoring</li></ul>

**Next Weekly Construction Meeting - Thursday, July 10, 2003, 10 a.m.**

JDP/RAA/PJV

J:\209\0601 ACS\0202 MWA PM\Meeting Minutes 2003\Meeting Minutes 07-03-03.doc

**Weekly Oversight Summary Report No. 123**  
**ACS Superfund Site WA57, 46526.238**

**Reporting Period:** Week of July 7, 2003.

**BVSPC O/S Dates:** July 7 and 10, 2003 (Ms. Peters).

Personnel Summary Affiliation	No. of Personnel	Responsibility
Montgomery Watson Harza	4	Respondent's General Contractor
Black & Veatch Special Projects Corp.	1	USEPA Oversight Contractor
Austgen	1	General Contractor
Ryan Construction	1	General Contractor

**Construction Activities**

**Major Activities:**

- Montgomery Watson Harza began pulling vapors from the On-Site Containment Area Still Bottoms Pond Area in-situ soil vapor extraction system, processing the vapor in Thermal Oxidizer Unit 2 until the unit shut down.
- Ryan Construction evaluated mitigative measures to prevent flooding of the American Chemical Service employee break room building.
- Montgomery Watson Harza corrected an electrical problem with the catalytic oxidizer unit and resumed operating the groundwater treatment plant.
- Austgen performed miscellaneous maintenance tasks at the site and in the groundwater treatment plant.
- Montgomery Watson Harza held the weekly construction coordination meeting on July 10, 2003.

**Activities Performed:**

Montgomery Watson Harza (MWH) operated the Off-Site Containment Area (OFCA) in-situ soil vapor extraction (ISVE) system, pulling vapors from eight wells and processing the vapors in Thermal Oxidizer Unit 2. MWH reported that it also began operating the On-Site Containment Area (ONCA) Still Bottoms Pond Area (SBPA) ISVE system, pulling vapors from 15 wells and processing the vapors in Thermal Oxidizer Unit 2 for approximately one hour. MWH reported that the systems operated until July 8, 2003, when Thermal Oxidizer Unit 2 exceeded the high temperature limit in the scrubber. MWH disassembled the primary quench bars and removed the flowmeter. MWH removed the precipitated solids from the nozzles and flowmeter and brought Thermal Oxidizer Unit 2 up to temperature. MWH proceeded to send ONCA SBPA ISVE system process vapors to Thermal Oxidizer Unit 2; however, MWH encountered



programming errors in the unit and ceased operation. MWH proceeded to bring Thermal Oxidizer Unit 1 up to temperature and began processing vapors from the OFCA ISVE system on Saturday, July 12.

American Chemical Service, Inc. (ACS) notified MWH that the ACS employee break room building was flooding after the heavy rains that occurred during the week. MWH reported that Ryan Construction submitted a proposal to install curbing to divert the runoff away from ACS's building. MWH reported that it is evaluating the plan and will implement a mitigative measure shortly.

The fencing surrounding the ONCA SBPA ISVE system well field was blown down during the heavy storms that occurred during the week. MWH reported that it will keep the fence down until it is able to better secure the fencing.

MWH reported that it operated the groundwater treatment plant (GWTP) at 20 gpm until July 9, 2003, when the GWTP shut down because of an electrical problem associated with the catalytic oxidizer sump. MWH repaired the electrical problem and resumed operating the GWTP on July 10, 2003.

MWH held the weekly construction coordination meeting on July 10, 2003. MWH reported that it will be gauging the water levels in the ISVE areas on July 14, 2003, and that it will perform personal air monitoring during gauging activities.

**Topics of Concern:**

- None to report.

**Concern Resolution:**

- None to report.

**Upcoming Activities:**

- MWH to begin operating the ONCA SBPA ISVE system.
- MWH to perform maintenance activities to address erosional damage to the OFCA engineered cover.
- MWH to measure the ISVE well water levels and perform air monitoring during water level measurements.
- Ryan Construction to install curbing on the ONCA SBPA cover near the ACS break room building to prevent future flooding.

Signature: Leigh Peters

Date: July 18, 2003

*t:\projects\acs-raos\osr\2003\07\0707.wpd*

**WEEKLY CONSTRUCTION MEETING MINUTES  
FOR JULY 10, 2003 MEETING  
AMERICAN CHEMICAL SERVICE, NPL SITE  
GRIFFITH, INDIANA**

**MEETING DATE:** Thursday, July 10, 2003

**MEETING TIME:** 10:00 AM

**MEETING LOCATION:** ACS Site – Site Trailer

**ATTENDEES:** Tom Tinics – MWH  
Kevin Adler – U.S. EPA (via telephone)  
Rob Adams – MWH  
Leigh Peters – BVSPC  
Matt Mesarch – MWH  
Lee Orosz – MWH  
Jon Pohl – MWH (via telephone)  
Chris Daly – MWH (via telephone)

**TOPICS:**

Health and Safety Summary

No health and safety incidents have occurred at the Site since the last meeting on July 3, 2003. Activities at the site during the past week included the continued operation of the groundwater treatment plant (GWTP) and Off-Site Area In-situ Soil Vapor Extraction (ISVE) system, maintenance activities in and around the GWTP, and programming of the Still Bottoms Pond Area (SBPA) ISVE system.

Groundwater Treatment Plant (GWTP) Status

The GWTP operated during the last week at 20 gallons per minute (gpm) until the afternoon of July 9<sup>th</sup>. An electrical problem in the catalytic oxidizer/scrubber unit caused the GWTP to shut down. MWH is correcting the problem and anticipates having the system running again on July 10<sup>th</sup>.

Influent water to the GWTP was collected from the Off-Site Barrier Wall Extraction System (BWES), the On-Site BWES extraction trenches, dual phase extraction wells in the SBPA, and the Perimeter Groundwater Collection System (PGCS).

Austgen Mechanical was onsite performing routine maintenance around the GWTP and the Off-Site Area.

Off-Site Area/SBPA ISVE Systems

Thermal Oxidizer/Scrubber Unit 2 (Therm Ox 2), manufactured by Global, was treating vapors from both ISVE systems and shutdown on July 8<sup>th</sup> after the unit exceeded it's

temperature range. Therm Ox 2 will be brought back online on July 10<sup>th</sup> and treat vapors from both ISVE systems. The vapors from the SBPA system will be diluted with fresh air in order to avoid exceeding the Therm Ox 2 temperature range again. The Off-Site ISVE system is pulling vapors from eight wells. The SBPA ISVE system is currently pulling vapor from fifteen wells.

#### Groundwater Monitoring Well Measurements

Measurement of the ISVE wells in the Off-Site area will be performed on July 14<sup>th</sup>. Angelina Symicek, an MWH Health and Safety Professional, will be onsite when the water levels are collected to observe the procedure and to perform safety monitoring during these activities. Health and safety procedures for groundwater monitoring associated with the ISVE systems have been completed and were submitted to the Agencies on July 3<sup>rd</sup>.

#### SBPA Cover

It has been brought to MWH's attention that stormwater runoff from the SBPA cover area is running into the ACS facility's break room building. Ryan Construction is scheduled to inspect the area and give a proposal for correcting this issue until the final cover system is completed.

#### Looking Ahead

Week of July 14, 2003	<ul style="list-style-type: none"> <li>• GWTP/BWES/PGCS operation</li> <li>• Off-Site ISVE operation</li> <li>• SBPA ISVE operation</li> <li>• ISVE well water level gauging</li> </ul>
Week of July 21, 2003	<ul style="list-style-type: none"> <li>• GWTP/BWES/PGCS operation</li> <li>• Off-Site ISVE operation</li> <li>• SBPA ISVE operation</li> </ul>
Health and Safety Items to Monitor	<u>Items include:</u> <ul style="list-style-type: none"> <li>• Startup of SBPA ISVE system including monitoring of the system piping for leaks</li> <li>• Off-Site ISVE well monitoring</li> </ul>

#### Project Meeting Schedule

The frequency of the On-Site Construction Meeting is being changed from weekly, to bi-weekly for the next month. There will not be an On-Site Construction Meeting on July 17<sup>th</sup>. The next meeting will be on July 24<sup>th</sup>.

JDP/RAA/PIV

J:\209\0601 ACS\0202 MWA PM\Meeting Minutes 2003\Meeting Minutes 07-10-03.doc

**Weekly Oversight Summary Report No. 124**  
**ACS Superfund Site WA57, 46526.238**

**Reporting Period:** Week of July 14, 2003.

**BVSPC O/S Dates:** July 14, 2003 (Ms. Peters).

Personnel Summary Affiliation	No. of Personnel	Responsibility
Montgomery Watson Harza	5	Respondent's General Contractor
Black & Veatch Special Projects Corp.	1	USEPA Oversight Contractor
Austgen	2	Electrical Contractor
Ryan Construction	1	General Contractor

**Construction Activities**

**Major Activities:**

- Montgomery Watson Harza gauged the water levels in the in-situ soil vapor extraction system wells and performed personal air monitoring.
- Austgen replaced the nozzles in Thermal Oxidizer Unit 1.
- Ryan Construction replaced piping in Thermal Oxidizer Unit 1.
- Austgen completed programming the On-Site Containment Area Still Bottoms Pond Area in-situ soil vapor extraction system.
- Montgomery Watson Harza did not hold the weekly construction coordination meeting because of limited construction activity.

**Activities Performed:**

Montgomery Watson Harza (MWH) gauged the water levels in the Off-Site Containment Area (OFCA) and On-Site Containment Area (ONCA) Still Bottoms Pond Area (SBPA) in-situ soil vapor extraction (ISVE) wells. MWH followed its health and safety protocol for ISVE water level gauging as described in its letter dated July 3, 2003. MWH donned Level C respiratory protection and opened the ISVE wells, monitoring the breathing zone with a photoionization detector (PID) and flame ionization detector (FID). During water level gauging activities, MWH also conducted personal air monitoring. MWH performed air monitoring, measuring the concentration of benzene and acetone at the well with Drager tubes. One MWH representative wore an air sampling pump with charcoal tubes and badges. MWH reported that the badges would be analyzed for vinyl chloride and methylene chloride. MWH also reported that the charcoal tubes would be analyzed for 1,1,2,2-tetrachloroethane, methyl ethyl ketone, benzene, toluene, xylene, ethylbenzene, 1,2-dichloroethane, methyl isobutyl ketone, methyl chloroform, acetone, and perchloroethylene.

MWH reported that the OFCA ISVE system and Thermal Oxidizer Unit 1 shut down on July 13, 2003. When MWH arrived onsite on July 14, 2003, it observed that a piece of piping for the scrubber had been damaged because of high pressure within the piping. Ryan Construction replaced the damaged pipe and Austgen replaced the stainless steel nozzles in the quench bars with Teflon nozzles. MWH brought Thermal Oxidizer Unit 1 back online and resumed operating the OFCA ISVE system.

Austgen debugged the programming for the ONCA SBPA ISVE system and MWH resumed operating the system, processing vapors in Thermal Oxidizer Unit 2 on July 15, 2003. MWH operated the system shortly until Thermal Oxidizer Unit 2 shut down because of a high temperature alarm in the scrubber unit. MWH proceeded to clean out the quench nozzles and returned the system up to temperature. MWH resumed operating the ONCA SBPA ISVE system. MWH reported that it will begin monitoring the ONCA SBPA ISVE system in accordance with the *Performance Standard Verification Plan* once consistent operation of the system is obtained. MWH reported that Austgen would return to the site next week to complete some additional wiring and electrical work in the ONCA and OFCA blower sheds.

MWH operated the groundwater treatment plant (GWTP) at 40 gpm. MWH reported that the GWTP had shut down early in the week because of the adverse weather conditions. When MWH resumed operating the plant, it operated it at a higher flow rate to make up for the downtime earlier in the week. MWH reported that it will resume operating the plant at 20 gpm.

MWH did not hold the weekly construction coordination meeting and will begin holding construction coordination meetings on a biweekly schedule because of the limited construction activity at the site.

**Topics of Concern:**

- None to report.

**Concern Resolution:**

- None to report.

**Upcoming Activities:**

- MWH to begin operating the ONCA SBPA ISVE system consistently.
- MWH to perform maintenance activities to address erosional damage to the OFCA engineered cover.
- Ryan Construction to install curbing on the ONCA SBPA cover near the ACS break room building to prevent future flooding.
- Austgen to complete electrical wiring in the ONCA and OFCA ISVE system blower sheds.

Signature: Leigh Peters

Date: July 21, 2003

t:\projects\acs-raos\osr\2003\07\0714.wpd

**Weekly Oversight Summary Report No. 125**  
**ACS Superfund Site WA57, 46526.238**

**Reporting Period:** Week of July 21, 2003.

**BVSPC O/S Dates:** July 24, 2003 (Ms. Peters).

Personnel Summary Affiliation	No. of Personnel	Responsibility
Montgomery Watson Harza	2	Respondent's General Contractor
Black & Veatch Special Projects Corp.	1	USEPA Oversight Contractor
Austgen	1	General Contractor
Ryan Construction	5	General Contractor
Independent Environmental Services	2	ONCA SBPA ISVE System Yard Piping Installation Contractor

**Construction Activities**

**Major Activities:**

- Ryan Construction began installing a concrete retaining wall around the American Chemical Services employee break room building in order to divert stormwater runoff around the building.
- Independent Environmental Services and Montgomery Watson Harza gauge the water levels and inspect the air line connections to the On-Site Containment Area Still Bottoms Pond Area in-situ soil vapor extraction system dual phase extraction wells.
- Austgen performed general maintenance in the groundwater treatment plant and completed the electrical wiring in the On-Site Containment Area Still Bottoms Pond Area and Off-Site Containment Area in-situ soil vapor extraction system blower sheds.
- Montgomery Watson Harza held the biweekly construction coordination meeting on July 24, 2003.

**Activities Performed:**

Ryan Construction began constructing a concrete retaining wall surrounding the American Chemical Services (ACS) employee break room building. Ryan Construction installed the wall so that the stormwater from the On-Site Containment Area (ONCA) Still Bottoms Pond Area (SBPA) cover would be diverted around the building. Ryan Construction completed the bottom of the curbing and installed the forms for the walls. Ryan Construction constructed the wall to surround the eastern, western, and southern walls of the building, allowing an approximately 3-feet-wide walkway between the building and the curb. Montgomery Watson Harza (MWH) reported that the concrete for the perimeter wall would be poured

next week. MWH also reported that Ryan Construction removed a portion of the ONCA SBPA clay cover to install the walkway. Ryan Construction placed the removed clay in two locations, one near a low spot at MW-10C, and at a second location east of the drum storage pad. MWH reported that the gravel removed during the construction would be used to backfill around the retaining wall. MWH also reported that Ryan Construction damaged part of the south wall of the ACS employee break room building and that it would be repaired next week.

Black & Veatch Special Projects Corporation (BVSPC) observed several erosion gulleys in the ONCA SBPA interim gravel cover. BVSPC spoke with MWH about these areas of erosion, and MWH reported that it will repair the erosion and will continue to monitor the cover.

MWH and Independent Environmental Services (IES) measured the water levels and depth of product in the ONCA SBPA in-situ soil vapor extraction (ISVE) system dual phase extraction (DPE) wells on July 23, 2003. MWH reported that it observed oil in several of the DPE wells located on the eastern portion of the ONCA SBPA. MWH also reported that it and IES checked the air supply connections to the pneumatic pumps located in the DPE wells. MWH reported that half-face respirators were worn during the evaluation of the ONCA SBPA ISVE system DPE wells.

MWH reported that the ONCA SBPA and Off-Site Containment Area (OFCA) ISVE systems were operating intermittently over the past few weeks. Austgen completed the electrical wiring in the ONCA SBPA and OFCA ISVE system blower sheds. MWH reported that continued maintenance activities are required on Thermal Oxidizer Unit 2 to clean the clogged nozzles and piping. MWH reported that it continues to evaluate water softening systems for the scrubber water. MWH also reported that the pH probe in Thermal Oxidizer Unit 2 was damaged and that it was replaced on July 24, 2003. MWH also reported that it has collected four samples of the influent and effluent vapor streams to Thermal Oxidizer Unit 2 since startup.

MWH reported that the groundwater treatment plant (GWTP) operated at 20 gpm, except when the plant was down for 3 hours on July 23, 2003, for maintenance on the catalytic oxidizer unit. MWH also reported that it was extracting water from the western ONCA SBPA ISVE system DPE wells. MWH reported that it will evaluate the east ONCA SBPA ISVE system DPE wells because of the presence of product in these wells. Austgen assisted MWH with routine maintenance activities in the GWTP. MWH reported that it will clean out tank T-102 and perform additional maintenance activities on the GWTP during the upcoming weeks.

Ryan Construction removed the rolloffs containing the excess concrete generated at the site for disposal at a recycler on July 25, 2003.

MWH held the biweekly construction coordination meeting on July 24, 2003.

**Topics of Concern:**

- None to report.

**Concern Resolution:**

- None to report.

**Upcoming Activities:**

- MWH to begin operating the ONCA SBPA ISVE system consistently.
- MWH to perform maintenance activities to address erosional damage to the OFCA engineered cover.
- Ryan Construction to complete installing the retaining wall on the ONCA SBPA cover near the ACS employee break room building to prevent future flooding.
- MWH to perform maintenance activities in the GWTP.

Signature: Leigh Peters

Date: August 11, 2003

*t:\projects\acs-raos\osr\2003\07\0721.wpd*



**WEEKLY CONSTRUCTION MEETING MINUTES  
FOR JULY 24, 2003 MEETING  
AMERICAN CHEMICAL SERVICE, NPL SITE  
GRIFFITH, INDIANA**

**MEETING DATE:** Thursday, July 24, 2003

**MEETING TIME:** 10:00 AM

**MEETING LOCATION:** ACS Site – Site Trailer

**ATTENDEES:** Pete Vagt – MWH (via telephone)  
Kevin Adler – U.S. EPA (via telephone)  
Rob Adams – MWH  
Leigh Peters – BVSPC  
Lee Orosz – MWH  
Todd Lewis – MWH (via telephone)  
Jon Pohl – MWH (via telephone)  
Chris Daly – MWH (via telephone)  
Chad Smith – MWH (via telephone)

**TOPICS:**

**Health and Safety Summary**

No health and safety incidents have occurred at the Site since the last meeting on July 10, 2003. Activities at the site during the past two weeks included the continued operation of the groundwater treatment plant (GWTP) and Off-Site Area In-situ Soil Vapor Extraction (ISVE) system, maintenance activities in and around the GWTP, inspection of the Still Bottoms Pond Area (SBPA) wells, construction of a stormwater diversion berm around the ACS breakroom building, and ISVE and dual phase extraction (DPE) well gauging.

On July 14<sup>th</sup>, MWH personnel performed water level gauging of the SBPA and Off-Site Area ISVE and DPE wells. The personnel wore full-face respirators with organic vapor filters during the well gauging activities and followed the task-specific Health and Safety procedures developed in June 2003. Angelina Symicek, an MWH Health and Safety Professional, was onsite during the water gauging activities to observe the procedure and to perform safety monitoring. Ms. Symicek performed real-time air monitoring in the breathing zone using a flame ionization detector/photo ionization detector (FID/PID). Additional potential chemical exposure information was collected by colorimetric tubes and personal chemical monitors. Instantaneous results from the monitoring indicated that the revised Health and Safety procedures are appropriate. The personal chemical monitors were sent to a laboratory for analysis. A summary of the monitoring results will be submitted when the final results are received.

Independent Environmental Services (IES) was on-site July 23<sup>rd</sup> to inspect the SBPA ISVE and DPE wells. The IES crew wore respirators during their inspection activities.

While constructing a concrete berm around the ACS breakroom building, a member of the Ryan Construction crew accidentally bumped the building with a skid loader. No one was injured and only minor damage was done to the building. Tom Fromman of ACS has already been informed and inspected the damage.

#### Groundwater Treatment Plant (GWTP) Status

The GWTP operated during the last two weeks at approximately 20 gallons per minute (gpm). The GWTP was shut down for three to four hours on July 23<sup>rd</sup> for minor maintenance on the catalytic oxidizer unit.

MWH has completed programming the controls for the SBPA ISVE system. Therefore, influent water is again being collected from SBPA DPE wells on the west side of the cover. Additional influent water to the GWTP was collected from the Off-Site Barrier Wall Extraction System (BWES), the On-Site BWES extraction trenches, and the Perimeter Groundwater Collection System (PGCS).

Two roll-off boxes of concrete debris will be hauled to EL Construction in Hobart, IN within the next few weeks for disposal. The concrete debris is from extra concrete slabs from various pours from the past five years and sections of concrete slab that was removed from the south end of the GWTP building to create a secondary containment area.

One roll-off box of filter cake will be hauled to an Onyx incineration facility for disposal. The concentration of the filtration cake exceeds the limits allowable for landfill disposal; therefore, it will be sent off as a hazardous waste.

#### Off-Site Area/SBPA ISVE Systems

Thermal Oxidizer/Scrubber Unit 2 (Therm Ox 2) operated during the week of July 14<sup>th</sup> while Thermal Oxidizer/Scrubber Unit 1 (Therm Ox 1) operated during the week of July 21<sup>st</sup>. It has been observed that both units begin to overheat due to fouling of the scrubber nozzles and screens after approximately two days of continuous operation. MWH is currently planning to install a treatment component that would improve the water quality by reducing the hardness of the scrubber make-up water and eliminate the overheating of the units.

Austgen Electric and MWH have completed programming the controls for the SBPA and Off-Site ISVE systems and demonstrated that Therm Ox 2 is capable for treating vapors from both ISVE systems. MWH has collected four weeks of data from Therm Ox 2 but has been unable to collect data for the last two weeks.

#### SBPA Cover

Ryan Construction was onsite July 22<sup>nd</sup> and July 24<sup>th</sup> to construct a concrete berm around the ACS breakroom building to divert stormwater around the building and eliminate the

potential for flooding during heavy rain events. Construction of the berm will be completed July 28<sup>th</sup>.

Erosion of the gravel in the SBPA cover area has been observed. Ryan repaired some of the erosion trails while they were onsite to complete the stormwater berm. Any erosion noted in the future will be fixed prior to placement of the asphalt layer.

#### Off-Site Area Cover

MWH is in the process of selecting a contractor and purchasing the material to repair the erosion areas in the Off-Site Area cover. The work will take place within the next few weeks.

#### Looking Ahead

Week of July 28, 2003	<ul style="list-style-type: none"><li>• GWTP/BWES/PGCS operation</li><li>• Off-Site ISVE operation</li><li>• SBPA ISVE operation</li><li>• Cleaning of T-102</li></ul>
Week of August 4, 2003	<ul style="list-style-type: none"><li>• GWTP/BWES/PGCS operation</li><li>• Off-Site ISVE operation</li><li>• SBPA ISVE operation</li><li>• Dispose of two roll-off boxes of concrete</li><li>• Dispose of one roll-off box of filter cake</li></ul>
Health and Safety Items to Monitor	<u>Items include:</u> <ul style="list-style-type: none"><li>• Confined space entry to clean T-102</li><li>• Off-Site ISVE well monitoring</li></ul>

Next Weekly Construction Meeting - Thursday, August 7, 2003, 10 a.m.

JDP/RAA/PTV

\\Uachill-s-server1\jobs\209\0601 ACS\0202 MWA PM\Meeting Minutes 2003\Meeting Minutes 07-24-03.doc

**Weekly Oversight Summary Report No. 126**  
**ACS Superfund Site WA57, 46526.238**

**Reporting Period:** Week of July 28, 2003.

**BVSPC O/S Dates:** Cancelled because of limited construction activities.

Personnel Summary Affiliation	No. of Personnel	Responsibility
Montgomery Watson Harza	2	Respondent's General Contractor
Ryan Construction	2	General Contractor

**Construction Activities**

**Major Activities:**

- Ryan Construction completed the concrete retaining wall around the American Chemical Services employee break building.

**Activities Performed:**

Ryan Construction completed constructing the concrete retaining wall surrounding the American Chemical Services (ACS) employee break building. Ryan Construction poured the concrete for the retaining wall on Monday, July 28, 2003. Montgomery Watson Harza (MWH) reported that Ryan Construction will repair the southern portion of the building that it damaged during construction activities next week.

MWH reported that the groundwater treatment plant (GWTP) operated at 20 gpm. MWH reported that Environmental Contractors of Illinois, the Off-Site Containment Area (OFCA) engineered cover contractor, would return to the site in August to add topsoil and reseed several thin areas of the engineered cover. MWH also reported that it is evaluating a proposal submitted by Midwest Environmental, Inc. (MEI) to repair the erosion damage to the OFCA engineered cover.

**Topics of Concern:**

- None to report.

**Concern Resolution:**

- None to report.

**Upcoming Activities:**

- MWH to begin operating the ONCA SBPA ISVE system consistently.
- Ryan Construction to repair the ACS employee break building.
- ECI to add topsoil and reseed the OFCA engineered cover.
- MEI to perform maintenance activities to address erosional damage to the OFCA engineered cover.

- MWH to perform maintenance activities in the GWTP.

Signature: Leigh Peters

Date: August 11, 2003

*t:\projects\acs-raos\osr\2003\07\0728.wpd*

(118)

6/26/03

J. G. Peter

- 1045-1050 Spoke w/ L. Campbell on site activities
- 1100 Roll 44 Photo 6 facing NW of connected AS and OPE air supply lines.
- 1103 Roll 44 Photo 7 facing W of Austgen wiring shed. building #2.
- 1105 Roll 44 Photo 8 facing W of connected 8"  $\phi$  piping.
- 1107 Roll 44 Photo 9 facing SW of blower effluent and steel air supply line from GUTP, leaving shed to connect to air supply lines in building #2.
- 1110 Roll 44 Photo 10 facing E of W wall of building #1 - air intake on right (NW), exhaust from blower on left.
- 1125 Left site for day

~~11/26/03~~  
06/26/03

(119)

7/3/03

J. G. Peter

0730 Arrive on site, 75°, clear, sunny, SSE wind.

Personnel Present:

X Lee Cross	MWH
Rich Flores	Austgen
Mike Larson	Austgen
X Chris Daly	MWH
X Leigh Peters	BUSPC

Spoke with C. Daly. He reported ACS closed today - MWH trying to get access. He also reported that they are working on getting programming bugs out of the ONCA SBPA thermox/ISVE system. C. Daly reported mostly pulling fresh air, but he did open well field briefly yesterday to test thermox reaction.

0800 ACS opened gates. L. Cross reported that the GUTP operating at 20 gpm - performed maintenance on GUTP this week. C. Daly reported that Austgen also working on programming for GUTP vapor streams to be rerouted from the catox to thermox 2. C. Daly hopes to get ONCA ISVE system operating today, but reported that he did not intend to operate it over the weekend.

0804 Roll 45 Photo 1 facing S of SS vibration

J. G. Peter

(120)

7/3/03

J. S. Peter

Coupling installed on effluent side of blower

0806 Roll 45 Photo 2 facing W of completed piping connections in blower shed bldg #1 to GWTB

Austgen programming ~~formeters~~ TP equipment in blower shed bldg #1

C. Daly reported taps for Pitot tubes still needed.

0900 R. Flores returned to site to continue system programming.

0915 Returned to trailer & worked on reports. Simalabs onsite collecting routine samples from GWTB. MNH discussing reconfiguring water discharge pipe from central OPE wells so that it runs to condenser knockout tank and then back to GWTB. This would eliminate need to reconfigure manifold at GWTB.

0940 C. Daly reported that MNH shut down OFCA ISVE yesterday because valve at Thermo 2 that actuates between process and ambient air is not working properly. R. Flores currently working on programming for the valve.

J. S. Peter

(121)

7/3/03

J. S. Peter

1030 Weekly Construction Meeting

Attendees - X on previous plus:

Tam Timics MNH

Via phone:

Peter Vagt MNH Rob Adams MNH

Jon Pohl MNH Todd Lewis MNH

Mark Travers environ

HIS: no issues, Austgen working + Ryan removing excess concrete. MNH received

report from HIS audit, need to post

signage on OFCA ISVE electrical room - the room, also update MSDs. Also, since Rudy "volunteered" to take off work, then not a loss time incident.

GWTB 20 gpm, performing routine maintenance activities. Not pulling from OPE wells since programming needed for solenoid valve that supplies air.

OFCA ISVE: proceeding with checkouts and debugging. Sent some vapors yesterday. Hoping to start up next week.

OFCA ISVE: typically online + being processed by Thermo 2.

MNH evaluating water setting of scrubber water to remove minerals

J. S. Peter

(122)

7/3/03

J. E. P. R.

looking to install something over next few weeks.

General Site Work: Ryan removing concrete, Simalabs collecting routine samples.

Refinements MWH to submit revised

H+S plan for water levels; OFCA cap erosion maintenance.

Look Ahead: Austgen to finish work - ONCA ISVE operation, MWH to measure water levels on Monday - H+S person to perform monitoring on Monday.

Look Ahead H+S - water levels + H+S monitoring, processing ONCA ISVE reports + to notify ACS.

1030 Mtg concluded; next meeting July 10 @ 1000

1045 R. Flores reported that he fixed the programming for Thermox 2 valve - to proceed by turning on blower.

1100 Observed MWH + Austgen working on programming for ONCA ISVE.

1120 MWH operating OFCA ISVB thru Thermox 2 and operating blower for ONCA ISVE.

R. Flores programming pressure switch.

1140 Spoke w/ C. Daly on OFCA ISVE. He reported that they met with internal

J. E. P. R.

7/3/03

J. E. P. R.

(123)

experts to draw conclusions on OFCA system - MWH to submit report in July of findings and recommendations.

1145 R. Flores reported that he needed additional equipment from shop - to return after lunch. Continued to work on reports.

125 left site for day

J. E. P. R.  
7/6/03



(124)

7/7/03 JEP/EL

0730

Arrive onsite, Sunny, Clear, 80°F

Personnel Present:

Lee Orosz MNH

Tom Tinics MNH

Lough Peters BVSPC

Spoke w/T. Tinics + L. Orosz - plant not operating since Thursday evening - programming down in system - MNH unable to get control program working - OFCA 15VE also down. T. Tinics reported Hrs air sampling to be onsite today for wells as far as he knows.

0750

T. Tinics called C. Daly, he is unsure of what happened to GWTP programming. Also, C. Daly reported that he didn't believe any air monitoring going on at site today.

0800

T. Froman came to report that the ACS breakroom has been flooded since cap finished. MNH reported that it will look into mitigating run off + drainage.

0810

Went to ONCA to look at flooding in ACS break building.

0811

Roll 45 Photo 3 facing E of flooding in room  
JEP/EL

(125)

7/7/03

JEP/EL


0813 Roll 45 Photo 4 facing S of flooding water in through S door of ACS bldg.

0815 Roll 45 Photo 5 of exterior cap near ACS break building where water flooding into building. Erosion trails in gravel.

0816 Roll 45 Photo 6 facing W of depth of trail ~ 2 inches from erosion in gravel near SW corner of ACS break room.

0820 Roll 45 Photo 7 facing SW of erosion gully in NE corner of ONCA SBPA near ACS loading dock.

0822 Roll 45 Photo 8 facing NE of erosion gullies and catch basin on NE corner of ONCA SBPA.



0825 Spoke with L. Campbell on site activities.

~~0822~~ 0827 Roll 45 Photo 9 facing S of erosion and exposed geotextile near catch basin on SE portion of ONCA SBPA.

0835 Returned to GWTP. MNH reported OFCA blower was operating - Austgen to be onsite today to look at problems. MNH reported

(126)

7/7/03

YJBSPeter

system went down on Sat morning. MWH  
to restart Durr unit to begin reoperating  
the OFCA ISVE system

0850 Austgen arrived onsite to look into communication  
problems with the GWTP. I told T. Timics  
about erosion in ONCA cap - he said he  
and L. Orasz drove around this morning  
and noted erosion problems. He also reported  
that new erosion trails in OFCA south  
of the existing erosion.

0855 Austgen reset switch on router which  
reset control system, SCADA reworking  
again.

0910 MWH reported it will process OFCA ISVE  
vapors in Thermox 1 and will begin  
ONCA ISVE in Thermox 2 - programming  
completed last Thursday. MWH also  
reported ISVE water levels and air  
monitoring to be conducted either Thurs  
or next Monday.

0925 Left site for day

~~YJBSPeter~~  
~~7/7/03~~

7/10/03

YJBSPeter

(127)

0730 Arrive onsite, overcast, 70s, light SE wind  
Personnel Present:

*Lee Orasz	MWH
Tim Kirkland	Austgen
*Tom Timics	MWH
*Lolgh Peters	BVSPC

0740 Spoke with L. Orasz; he reported GWTP  
was down yesterday at noon - level switch  
in catbox broken - ordered replacement.  
Austgen doing miscellaneous tasks onsite.  
Spoke with T. Timics - he reported nothing  
on-line, Global unit overheated when  
coming up to temp, grench nozzles  
clogged and flowmeter stuck - filled with  
acid to clean out; will reassemble and  
restart this morning and resume OFCA ISVE.  
MWH reported excess concrete to go to  
crusher. Ryan to evaluate flooding  
and install curb to divert water from  
flooding ACS bldg.

0806 Roll 45 photo 10 facing SW of area, where  
concrete pieces removed and stored  
in rolloff west of GWTP

0810 Observed Austgen digging to install concrete  
for forepost for fencing west of Thermox 2

YJBSPeter

(128)

7/10/03 J. G. P. R. H.

- 0816 Roll 45 Photo 11 facing E. of ONCA after storms, wind blew down fence line. See erosion on ~~the~~ <sup>the</sup> NW corner of cap.
- 0825 Roll 45 Photo 12 facing NE of Austgen placing concrete to secure fence gate at GWTP oxidizer units.
- 0830 Went to ONCA, walked cap and observed erosion in same areas as Monday.
- 0845 I told T. Tinies that fence down in ONCA, he reported they kept it down since it damaged ACS cars parked near blower shed. T. Tinies also reported ACS personnel not to park on ONCA cap yet.
- 0850 Roll 45 Photo 13 facing SW of leaking fitting on Thermox 1 scrubber - Note reconfigured location of pH/conductivity probes.
- 0855 Observed T. Tinies replace nozzles into primary quench for Thermox 2. He reported all water from ONCA blower shed coming back to GWTP in one pipe. T. Tinies reported GWTP air stream programmed to go to Thermox 2. MWH tried running but Thermox 2 over temped - don't know if it's the unit or associated with coker stream.

J. G. P. R. H.

(129)

7/10/03

J. G. P. R. H.

- MWH reported it operated ONCA ISVE briefly on Tuesday pulling vapors for about 1 hr until Thermox 2 over temped.
- 0905 Roll 45 Photo 14 <sup>15</sup> facing S of MWH installing flow meter and quench nozzles/piping.
- 0915 MWH tightening leaky fitting on Thermox 1. MWH starting up Thermox 2.
- 0925 Alarm on Thermox 2 - scrubber recirculation pump fault. Restarted unit. T. Tinies reported that once Thermox 2 online, MWH to start ONCA ISVE - if operating properly, then MWH to resume OFCA ISVE. GWTP to stay processed through coker for time being. Thermox 1 to remain offline so Austgen can replace SS nozzles with Teflon nozzles.
- 0955 Spoke with Rob Adams, he reported MWH looking into nano filtration for softening water for scrubbers - need 5 gpm - to start with pilot unit - next few weeks - full unit would take 12 weeks or so to make, would look into buying pilot unit.
- 1000 Weekly Construction Meeting - Attendees - \* on previous plus:  
Rob Adams MWH  
Matt Muscarella MWH

J. G. P. R. H.

(130)

7/10/03

Jeff E. Peters

via phone:

Kevin Adler EPA

Chris Daly MNH John Pohl MNH

HRS: No problems, slow work. Austgen performing miscellaneous tasks, Austgen Electric been onsite for programming.

GWTP: mto operating - down yesterday at 12 - low sump level in catex - but not sump - electrical control MNH trouble shooting will resume at 20 gpm

ISVE: OFCA ISVE op until late Tues when thermox 2 over temped. Rectified problem and bringing unit up to temp. Expect to start sending ONCA vapors, continuously and to send OFCA. Thermox 1 offline for nozzle replacement. MNH operating ONCA ISVE wells SVE-43 thru SVE-57 diluted w/ fresh air.

Concrete: Ryan complete + to dispose of at rock crusher in Hobart.

Look Ahead:

Monday - ISVE water levels, MNH to conduct personal air monitoring during activity.

Austgen Electric to do more programming.

Ryan to assess ONCA vault problems.

1020 mty conclude - next meeting 7/24 @ 1000

Jeff E. Peters

(131)

7/10/03

Jeff E. Peters

1050-1100 Spoke with L. Campbell on site activities

1110 Went to ONCA to observe erosion

1115 Roll 45 Photo <sup>16</sup> facing S of topsoil eroding into swale near EW12

1120 Roll 45 Photo <sup>17</sup> facing E of erosion near P116

1122 Roll 45 Photo <sup>18</sup> facing N of standing water in eroded area where conduit for fiber optic cable.

Observed several areas in north, east-west direction swale that have ponding water.

Looks like areas where truck tracks

Ponding still occurring between EW20C and EW20B, near access gate to RR tracks.

All of NE swale has filled w/ clay and needs to be cleaned out.

1135 Left site for day

Jeff E. Peters  
7/10/03

(132)

7/14/03 4:19 PM

- 0730 Arrive OHSite, Sunny, clear, 75°F, light east wind - minimal.  
Spoke with T. Tines, he reported that they began operating Thermox 2 with ONCA ISVE; but programming caused Thermox 2 to loose permissive; but blower still operated. MWH brought Thermox 1 on line - Friday + operated OFCA on Saturday, but system shut down Sunday - lines blew out. Austgen to be out today to help replace lines. Thermox 1 was processing OFCA ISVE vapors. Thermox 2 currently offline. T. Tines reported water level measurements air personal air monitoring to be performed today.
- 0750 Roll 45 Photo <sup>10</sup> facing S of damage piping on Thermox 1.
- 0755 T. Tines reported ONTP operating - Cator repaired by end of day Thursday 7/10/03. T. Kirkland onsite to look at piping on Thermox 1. MWH starting Thermox 2 to bring up to temp. Rich Platts from Austgen to be onsite later today to look at programming.

4:19 PM

(133)

7/14/03 4:19 PM

- 0810 T. Tines reported T. Kirkland to replace SS nozzles on Thermox 1. Ryan to replace piping today. T. Tines also reported that today's conditions (no wind, thermox/ISVE system not operating). Angelina Symonick at MWH on site - preparing for personal air monitoring during water levels.
- 0845 C. Smith and Rstein at MWH onsite to - ISVE well water levels. Angelina monitoring air with dragon tubes, PID/PID, and badges for VC, methylene chloride. MWH monitoring charcoal tubes for 1,1,2,2-tetrachloroethane; methyl ethyl ketone; BTEX, 1,2-DCA; methyl isobutyl ketone; methylchloroform; acetone; Perchloroethylene.
- 0910 Went to OFCA to observe MWH measure water levels and perform air monitoring. H<sub>2</sub>S procedures - open well and monitor with PID until stabilized. Action levels are <5 ppm - level D. PID between 5 and 9.99 ppm level C. PID >10 ppm then leave and reassess.
- 0915 Roll 45 Photo <sup>20</sup> facing N of MWH during respirators and wearing badges and pump/charcoal filters for air monitoring.

4:19 PM

(134)

7/14/03

J. S. Peter

- 0917 Roll 45 Photo <sup>21</sup> 20 facing W of MWH monitoring at SVE-1 with PID/PID. MWH reported that the PID reading was 0.5 ppm sustained in breathing zone C. Smith and Angelina downgraded to Level D.
- 0920 Roll 45 Photo <sup>22</sup> 22 facing W of MWH cleaning product from water level tape at SVE-1. MWH upgraded to Level C when product encountered.
- 0947 Roll 45 Photo <sup>23</sup> 23 facing W of MWH air monitoring at SVE 40 with Drager tube
- 1007 Angelina reported Drager tube detected benzene at appx 3-4 ppm from SVE-40. Angelina began sampling at SVE-1B-1R. Stein reported typically a "hotter" well. Black product present on water level tape from SVE-1B.
- 1025 MWH measuring level at SVE-15. R. Stein reported PID at 1 ppm. R. Stein reported that SVE-15 primarily solvent - he suspects TCE.
- 1035 Concluded OFCA measurements - MWH taking break
- 1040 Personal Prescti:  
Tom Tinius MWH

J. S. Peter

7/14/03

J. S. Peter

(135)

- Leigh Petois BRSPC  
Tim Kirkland Austgen  
Angelina Symick MWH  
Chad Smith MWH  
Andy Stein MWH  
Terry Frisk Ryan  
Rich Flores Austgen.
- 1045-1050 Spoke with L. Campbell regarding site activities.
- 1125 Went to ONCA to observe MWH perform water level measurements of ONCA ISVE wells.
- 1151 Roll 45 Photo <sup>24</sup> 24 facing W of MWH measuring water level + Drager air monitoring at AS-1. Drager tube for acetone = 0 ppm
- 1225 MWH measuring free product at SVE-62 - ~ 7 ft of product
- 1305 MWH concluded ONCA SBPA ISVE water level measurements
- 1315-1345 left site for lunch
- 1350 Spoke w/ C. D'Ag - ONCA ISVE still needs program debugging - hope to have running by end of week
- 1405 Went to OFCA to observe erosion/problem areas + proposed 4 proposed fixes by MWH on 7/3/03 transmitted

(136)

7/14/03

Jeff E. Peters

Areas of concern - ① erosion at SB11 covering nec electrical conduit from pole on Colfax to blower shed. ② 1/2 way between EW16C0 and EW15 - something is tunneling offsite - sand pile in swale. Roll 45 Photo 24<sup>25</sup> facing E of sand and hole tunnelled under fence line.

Areas of concern ③ clay in swale on NE portion of site. ④ ponding near EW20C. ⑤ MW1 may want to extend erosion blanket N of EW12 - soil eroded into swale. ⑥ erosion prevalent on west side of rd, until just south of EW13 clean up.

1430 R. Flores + C. Daly continue to work on DNCA ISE programming

1450 Left site for day

Jeff E. Peters  
7/14/03

(137)

7/24/03

Jeff E. Peters

0750 Arrive onsite; Sunny, clear, 65°F, light SW wind. Personnel Present:


* Lee Orosz	MWH
Jerry Spurgerson	Ryan
Paul Kurczynski	Ryan
Dave Hinkel	Ryan
Mark Munnery	Ryan
Rob Potter	Ryan
Tim Kirkland	Austgen
* Leigh Peters	BVSL

Walked thru GWTP - Appears Thermax 1 offline and Thermax 2 control panel showing low pH alarm. Appears that catox is operating.

0800 Went to DNCA to observe curb installation on cap near ACS employee breakroom bldg.

0804 Roll 45 Photo 25<sup>26</sup> facing S of curbing installed on East side of ACS bldg.

0810 Spoke with L. Orosz. He reported Ryan removed gravel and some clay from around breakroom building - concrete goes approx 4-inches below floor of break room + flush up to cage.



L. Orosz reported Ryan did not remove any native material except possibly at NE edge of bldg at perimeter of cover.


Jeff Peters

(138)

7/24/03

JEP:Pat

Ryan installing tall curb around perimeter of walkway surrounding bldg so that it will be approx 6 inches taller than final grade of asphalt cap.



L. Orosz reported Ryan to finish installing forms today and will pour concrete + remove forms tomorrow. L. Orosz also reported that he operated Thermo 2 w/ GWP + OFCA vapors this week; but pH probe faulty and stopped system yesterday. Replacement probe to arrive today - L. Orosz to restart w/ OFCA + GWP vapors. ONCA ISE system did not operate this week. L. Orosz also reported IES onsite yesterday to help L. Orosz inspect DPE wells: measure product if any and check the air connections. L. Orosz reported all found in ~~East~~ <sup>27th</sup> east wells - former SBPA location.

0816

Roll 45 Photo 26 facing W of Ryan installing forms for curbing at S side of building.

JEP:Pat

(139)

7/24/03

JEP:Pat

0820 L. Orosz reported that the clay removed for curbing was placed in a low spot near the <sup>near MWDC</sup> MWDC access road and trailer. Native material from outside of cap area is being spread on AES property N side, near <sup>SE corner of</sup> train pad, MWDC. Gravel to be replaced when curb finished + cured.

0830 Roll 46 Photo 1 facing SW of graded area where some native material was removed. Not AES break room.

0845 Roll 46 Photo 2 facing NW of clay stockpile from ONCA cover near ~~East~~ <sup>SE</sup> of MWDC.

0900 Roll 46 Photo 3 facing N showing erosion in gravel on ONCA SBPA cover. Probe located at catch basin. Logbook located in erosion trail where approx 2 feet of geotextile exposed. Erosion on South side of cover near RR tracks.

0905 Roll 46 Photo 4 facing SE of erosion of ONCA SBPA cover - NN corner near catch basin. Note: exposed geotextile.

0925 Ryan reported concrete pour at 11:30.

0940 Spoke with R Adams - Thermo 1 and 2 blow down using city water. MWDC still evaluating water softening with membranes.

JEP:Pat



(140)

7/24/03

J. E. P. R.

1000

Weekly Construction Mtg.

Attendees: \* on previous plus

Rob Adams MNH

via phone:

Kevin Adler EPA Peter Vagt MNH

Todd Lewis MNH John Pohl MNH

Chad Smith MNH Chris Daly MNH

H+S: MNH controlling Mosquitos. 7/14/03

sampling of 15VE water levels is fullface respirators following new H+S addendum.

Preliminary results indicate that procedures are protective. IES onsite yesterday inspecting DPE wells, pits + caps and wore half

face respirators. Ryan damaged ACS building during activities but will repair

GNTP: down yesterday for 3 hrs for Catox but otherwise running at 20 gpm, pulling from West DPE wells. East wells have product - MNH to evaluate.15VE: systems operating most of past 2 weeks, but units down for maintenance or clogged. nozzles + piping. Matt looking into water softeners. All SBPA 15VE control issues solved. MNH collected 4 samples to date of thermox 2

J. E. P. R.

7/24/03

J. E. P. R.

(141)

Ryan: Installing curbing - to be complete tomorrow. Extra concrete to be recycled at TL Construction.

Austgen: minor electrical updates in GNTP, and OFCA blowers shed.Look Ahead: IES to clean T-102 in confined space. Ryan to perform piping in GNTP to enable bypass of T102.OFCA Erosion: MNH proceeding w/ procurementONCA Erosion: MNH to regrade + fill in gravel. filled in erosion near ACS loading dock.


Next Mtg August 14 @ 7, 2003 @ 1000

1030 Mtg Conclude - Water notes. I told L. Orose about the other areas of ONCA SBPA where significant erosion present.

1115 Went to ONCA: framing for concrete curb in place, contractors off to lunch. concrete to be poured today.

1135 Left Site for day

J. E. P. R.  
7/24/03



Site: American Chemical Services, Inc.


Proj. #: 46526

Roll: 45 Photo #1

Date: 07-03-03 Time: 08:04

Photographer: Leigh Peters

Description: Photo facing south showing the stainless steel vibration-proof coupling installed on the effluent of the ONCA SBPA ISVE system blower in blower shed building #1.



Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 45 Photo #2

Date: 07-03-03 Time: 08:06

Photographer: Leigh Peters

Description: Photo facing west showing the completed piping connections in the ONCA SBPA ISVE system blower shed building #1.





B26

Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 45 Photo #3

Date: 07-07-03 Time: 08:11

Photographer: Leigh Peters

Description: Photo facing east showing flooding in the  
ACS employee break room building.



B26

Site: American Chemical Services, Inc.

Proj. #: 46526


Roll: 45 Photo #4

Date: 07-07-03 Time: 08:13

Photographer: Leigh Peters

Description: Photo facing south of the flooding in the  
ACS employee break room building and  
the southern door where water is entering  
from the ONCA SBPA.





Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 45 Photo #5

Date: 07-07-03 Time: 08:15

Photographer: Leigh Peters

Description: Photo facing west showing erosion in the SBPA ISVE cover where the water is flowing off of the cap into the ACS employee break room building.

Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 45 Photo #6

Date: 07-07-03 Time: 08:16

Photographer: Leigh Peters

Description: Photo facing west showing the depth of the erosion trails in the ONCA SBPA cover near the ACS employee break room building.





Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 45 Photo #7

Date: 07-07-03 Time: 08:20

Photographer: Leigh Peters

Description: Photo facing southwest showing an erosion gully located in the northeast portion of the ONCA SBPA cover near the ACS loading dock.



Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 45 Photo #8

Date: 07-07-03 Time: 08:22

Photographer: Leigh Peters

Description: Photo facing northeast showing the erosion gullies and catch basin located in the northeast portion of the ONCA SBPA cover.





Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 45 Photo #9

Date: 07-07-03 Time: 08:27

Photographer: Leigh Peters

Description: Photo facing south showing the erosion gully and exposed geotextile fabric near the catch basin located on the southeast portion of the ONCA SBPA.



Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 45 Photo #10

Date: 07-10-03 Time: 08:06

Photographer: Leigh Peters

Description: Photo facing southwest showing where the excess concrete was removed and consolidated into rolloffs, located west of the GWTP.





Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 45 Photo #11

Date: 07-10-03 Time: 08:16

Photographer: Leigh Peters

Description: Photo facing east showing the ONCA SBPA after heavy storms. Note fence blown down and erosion present in the ONCA SBPA interim cover.

Site: American Chemical Services, Inc.

Proj. #: 46526


Roll: 45 Photo #12

Date: 07-10-03 Time: 08:25

Photographer: Leigh Peters

Description: Photo facing northeast showing Austgen placing concrete to install a fencepost to secure the gate surrounding the thermal oxidizers at the GWTP.





Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 45 Photo #13

Date: 07-10-03 Time: 08:50

Photographer: Leigh Peters

Description: Photo facing southwest showing a leaking fitting on Thermal Oxidizer Unit 1. Note reconfigured piping and location for the pH and conductivity probes.



Site: American Chemical Services, Inc.

Proj. #: 46526


Roll: 45 Photo #14

Date: 07-10-03 Time: 09:05

Photographer: Leigh Peters

Description: Photo facing south showing MWH installing the quench nozzles and piping and flowmeter into Thermal Oxidizer Unit 2.





25

Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 45 Photo #15

Date: 07-10-03 Time: 09:05

Photographer: Leigh Peters

Description: Photo facing south showing MWH installing the quench nozzles and piping and flowmeter into Thermal Oxidizer Unit 2.



26

Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 45 Photo #16

Date: 07-10-03 Time: 11:15

Photographer: Leigh Peters

Description: Photo facing south showing the OFCA topsoil cover eroding into swale 1 near extraction well EW-12.





Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 45 Photo #17

Date: 07-10-03 Time: 11:20

Photographer: Leigh Peters

Description: Photo facing east showing the erosion in the OFCA cover near piezometer P116.

Site: American Chemical Services, Inc.

Proj. #: 46526


Roll: 45 Photo #18

Date: 07-10-03 Time: 11:22

Photographer: Leigh Peters

Description: Photo facing north showing the standing water and erosion where the fiber optic conduit for the OFCA ISVE system is buried in swale 4 near the detention pond.





Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 45 Photo #19

Date: 07-14-03 Time: 07:50

Photographer: Leigh Peters

Description: Photo facing south showing the damaged piping on Thermal Oxidizer Unit 1 scrubber.

Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 45 Photo #20

Date: 07-14-03 Time: 09:15

Photographer: Leigh Peters

Description: Photo facing west showing MWH donning respirators and wearing air monitoring equipment for ISVE well water level gauging.





Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 45 Photo #21

Date: 07-14-03 Time: 09:17

Photographer: Leigh Peters

Description: Photo facing west showing MWH monitoring the breathing zone at SVE-01 with the PID/FID.



Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 45 Photo #22

Date: 07-14-03 Time: 09:20

Photographer: Leigh Peters

Description: Photo facing west showing MWH cleaning product from the water level tape at SVE-01.





126

Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 45 Photo #23

Date: 07-14-03 Time: 09:47

Photographer: Leigh Peters

Description: Photo facing west showing MWH conducting air monitoring at SVE-40 with Drager tubes.



126

Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 45 Photo #24

Date: 07-14-03 Time: 11:51

Photographer: Leigh Peters

Description: Photo facing west showing MWH measuring the water level and air monitoring with Drager tubes at AS-1.





Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 45 Photo #25

Date: 07-14-03 Time: 14:12

Photographer: Leigh Peters

Description: Photo facing east showing the burrowed tunnel and sand pile in OFCA swale 3.



Site: American Chemical Services, Inc.

Proj. # 46526

Roll: 45 Photo #26

Date: 07-24-03 Time: 08:04

Photographer: Leigh Peters

Description: Photo facing south showing the base of the retaining wall to be installed at the ACS employee break building by Ryan Construction.





Site: American Chemical Services, Inc.

Proj. # 46526

Roll: 45 Photo #27

Date: 07-24-03 Time: 08:16

Photographer: Leigh Peters

Description: Photo facing west showing Ryan Construction installing forms for the concrete retaining wall located south of the ACS employee break building.

Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 46 Photo #1

Date: 07-24-03 Time: 08:30

Photographer: Leigh Peters

Description: Photo facing southwest at the graded area where some of the native ground was removed north of the ACS employee break room building.





Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 46 Photo #2

Date: 07-24-03 Time: 08:45

Photographer: Leigh Peters

Description: Photo facing west showing the clay stockpile from the ONCA SBPA cover placed near the low spot at MW-10C.



Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 46 Photo #3

Date: 07-24-03 Time: 09:00

Photographer: Leigh Peters

Description: Photo facing north showing erosion in the gravel on the south ONCA SBPA cover.  
Note: phone placed at the catch basin, field log book placed in erosion gully.





Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 46 Photo #4

Date: 07-24-03 Time: 09:05

Photographer: Leigh Peters

Description: Photo facing southeast showing the erosion of the northwest corner of the ONCA SBPA cover. Note exposed geotextile fabric.



Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 46 Photo #5

Date: 08-08-03 Time: 15:20

Photographer: Larry Campbell

Description: Photo facing north showing the new retaining wall on the west side of the ACS employee break room building.





Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 46 Photo #6

Date: 08-08-03 Time: 13:20

Photographer: Larry Campbell

Description: Photo facing north showing the new retaining wall on the east side of the ACS employee break room building.

Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 46 Photo #7

Date: 08-08-03 Time: 13:20

Photographer: Larry Campbell

Description: Photo facing west showing the new retaining wall on the south side of the ACS employee break room building.





Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 46 Photo #8

Date: 08-08-03 Time: 15:35

Photographer: Larry Campbell

Description: Photo facing southwest from the northeast corner of the ONCA SBPA near the ACS loading dock showing an approximately 10-foot-long erosion gully.



Site: American Chemical Services, Inc.

Proj. #: 46526

Roll: 46 Photo #9

Date: 08-08-03 Time: 15:36

Photographer: Larry Campbell

Description: Photo facing east along the north side of the fencing around the eastern ONCA SBPA ISVE system well field. Note fencing secured with cords and sand bags.