



466862

FIELD OVERSIGHT SUMMARY REPORT
ACS NPL SITE
GRIFFITH, INDIANA

March 27, 2000



BLACK & VEATCH
SPECIAL PROJECTS CORP.

101 North Wacker Drive, Suite 1100, Chicago, Illinois 60606, (312) 346-3775, Fax: (312) 346-4781

U.S.EPA
American Chemical Service Inc.

BVSPC Project 46518
BVSPC File C.3
July 31, 2000

Mr. Kevin Adler
Remedial Project Manager
U.S. Environmental Protection Agency
Region V, SR-J6
77 West Jackson Boulevard
Chicago, IL 60604-3590


Subject: Field Summary Report

Dear Mr. Adler:

Enclosed is a copy of the quarterly groundwater sampling and Oxygen Reducing Compound (ORC) Study field oversight summary reports for your review. Quarterly sampling took place during the week of March 27, 2000 and June 27, 2000, at the American Chemical Services Superfund site in Griffith, Indiana. ORC sampling occurred on January 13, February 22, March 15, April 25, and June 5, 2000. Please call me at 312/683-7857 if you have any questions.

Sincerely,

BLACK & VEATCH SPECIAL PROJECTS CORP.



Chad Gailey
Project Geologist

ctg
Enclosures

cc: S. Mrkvicka, BVSPC w/enclosures

t:\projects\acs-rac\letters\let32

USEPA/ARCS V
BVSPC Oversight Summary

Reporting Period March 27 to 31, 2000 Hours Worked: 65
Site Name/Location: ACS/Griffith, IN BVSPC Project No.: 46518.238
USEPA Work Assignment Manager: Kevin Adler, RPM Site Manager: Steve Mrkvicka

Personnel Summary Affiliation	No. of Personnel	Responsibility
Lee Orsorz, Montgomery Watson, Addison, IL	1	Respondent's General Contractor
Jennifer Smith, Chad Smith, Rudy Stein, Lonny Boring, and Pete Dorley Montgomery Watson, Addison, IL	5	Field Sampling Crew (for quarterly groundwater sampling)
Jay Basso, Black & Veatch Special Projects Corp, (BVSPC)	1	USEPA Oversight Contractor

Summary of field activities:

During the week of March 27, 2000, Montgomery Watson conducted quarterly groundwater sampling at the American Chemical Services (ACS) Site. Two Montgomery Watson field sampling crews collected samples from monitoring wells within the ACS site boundary, the wetland area, the City of Griffith Landfill, and the areas that lie north, south, and east of the ACS facility. BVSPC's one-man crew conducted oversight of the field activities to ensure that proper sampling techniques were conducted. The specified operating procedure (SOP) for low flow groundwater sampling was adhered to by the sampling team. The BVSPC representative was tasked to collect split samples if the sampling technique differed from the SOP. BVSPC oversaw Montgomery Watson's sample paperwork procedures and decontamination set-up and routine.

Montgomery Watson collected 44 groundwater samples, and duplicate samples, matrix spike/matrix spike duplicate (MS/MSD) samples, and field equipment rinsate blanks. The monitoring wells sampled by Montgomery Watson are listed in the field logbook notes, which are attached to this report. Montgomery Watson used the low flow sampling technique and monitored for stability of the following groundwater parameters: pH, specific conductance, and temperature. Groundwater turbidity was also monitored and

samples were collected when three consecutive parameter readings were within 10 percent of the previous readings or less than 10 nephelometric units (NTU's). The BVSPC representative collected a split sample from MW-48 because the oversight of the March 15 ORC sampling round noted that the integrity of the well had been compromised.

Five equipment rinsate blanks were collected by Montgomery Watson to ensure that proper decontamination procedures yielded clean sampling equipment.

BVSPC noted problems with the tubing used to sample the groundwater. Numerous kinks were created installing and extracting the pump during sampling that hindered groundwater flow. Proper low flow sampling procedures were not available upon arriving on site by Montgomery Watson, nor were the proper well logs as needed for reference.

On January 13, February 22, and March 15, 2000 Montgomery Watson conducted Oxygen Releasing Compound (ORC) sampling for natural attenuation in the area north of the ACS site. Montgomery Watson's field crew consisted of Rudy Stein on January 13, Chad Smith on February 22, and Rudy Stein on the March 15 sampling events. BVSPC provided oversight to ensure proper field procedures were followed. During the March 15 event, the BVSPC representatives noted that MW-48 had been compromised. The well padlock and protective cap were both missing from the well. As a result of this, BVSPC collected a groundwater split sample from MW-48 during the quarterly sampling event. The work plan presented by Montgomery Watson was adhered to by all field crew members. The piezometers sampled by Montgomery Watson are listed in the field logbook notes, which are attached to this report.

Signature: Jay Basso

Date: July 26, 2000



Site: American Chemical Services, Inc.

Project: 46518

Photo: 1

Date: 3-27-00

Time: 15:15

Photographer:

Jay Basso

Description:

Photo facing west of Lonny Boring
performing equipment
decontamination at Treatment
Building.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 2

Date: 3-27-00 Time: 17:00

Photographer: Jay Basso

Description: Photo of Chad Smith recording
water quality parameters.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 3

Date: 3-27-00 Time: 17:20

Photographer: Jay Basso

Description: Photo of Chad Smith collecting
groundwater sample at MW38.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 4

Date: 3-28-00 Time: 07:00

Photographer: Jay Basso

Description: Photo of Rudy Stein recording
environmental parameters facing
east at MW50.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 5

Date: 3-28-00 Time: 07:39

Photographer: Jay Basso

Description: Photo facing southwest of Rudy
Stein collecting groundwater
sample at MW50.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 6

Date: 3-28-00

Time: 08:40

Photographer: Jay Basso

Description: Photo facing southeast of Rudy
Stein collecting groundwater
sample at MW47.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 7

Date: 3-28-00

Time: 08:50

Photographer:

Jay Basso

Description:

Photo of Lonny Boring deconning
pump near MW47.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 8

Date: 3-28-00 Time: 10:10

Photographer: Jay Basso

Description: Photo of Peter Dorley recording
water quality parameters at MW41.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 9

Date: 3-28-00

Time: 10:40

Photographer:

Jay Basso

Description:

Photo of Peter Dorley collecting
groundwater sample at MW41.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 10

Date: 3-28-00

Time: 11:15

Photographer:

Jay Basso

Description:

Photo of Peter Dorley recording
water quality parameters at MW45.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 11

Date: 3-28-00 Time: 11:35

Photographer: Jay Basso

Description: Photo of Peter Dorley collecting
groundwater sample at MW45.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 12

Date: 3-28-00 Time: 12:15

Photographer: Jay Basso

Description: Photo of Rudy Stein recording
water quality parameters at MW06.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 13

Date: 3-28-00 Time: 12:25

Photographer: Jay Basso

Description: Photo of Rudy Stein collecting
groundwater sample from MW06
facing east.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 14

Date: 3-28-00 Time: 15:05

Photographer: Jay Basso

Description: Photo of Rudy Stein collecting
groundwater sample from MW12
facing west.



Site: American Chemical Services, Inc.


Project: 46518

Photo: 15

Date: 3-28-00 Time: 16:20

Photographer: Jay Basso

Description: Photo of Peter Dorley recording
water quality parameters at MW40.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 16

Date: 3-28-00 Time: 16:30

Photographer: Jay Basso

Description: Photo of Peter Dorley collecting
groundwater sample for indicator
parameters from MW40 facing
west.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 17

Date: 3-29-00 Time: 07:15

Photographer: Jay Basso

Description: Photo facing south at MW7 of
Rudy Stein recording water quality
parameters.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 18

Date: 3-29-00 Time: 07:28

Photographer: Jay Basso

Description: Photo facing south of Rudy Stein
collecting groundwater sample
from MW7.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 19

Date: 3-29-00 Time: 09:00

Photographer: Jay Basso

Description: Photo facing north of Rudy Stein
recording water quality at MW4D.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 20

Date: 3-29-00

Time: 09:20

Photographer:

Jay Basso

Description:

Photo of Rudy Stein collecting
groundwater sample from MW4D.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 21

Date: 3-29-00

Time: 10:30

Photographer:

Jay Basso

Description:

Photo of Peter Dorley recording
water quality parameters at MW24.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 22

Date: 3-29-00 Time: 10:50

Photographer: Jay Basso

Description: Photo of Peter Dorley collecting
groundwater sample from MW24.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 23

Date: 3-29-00 Time: 11:35

Photographer: Jay Basso

Description: Photo of Peter Dorley recording
water quality parameters at MW13.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 24

Date: 3-29-00 Time: 11:50

Photographer: Jay Basso

Description: Photo facing east of Peter Dorley
collecting groundwater sample
from MW13.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 25

Date: 3-29-00 Time: 14:10

Photographer: Jay Basso

Description: Photo facing north of Rudy Stein
recording water quality parameters
at MW33.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 26

Date: 3-29-00 Time: 15:05

Photographer: Jay Basso

Description: Photo of Rudy Stein collecting
groundwater sample from MW33.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 27

Date: 3-29-00 Time: 07:15

Photographer: Jay Basso

Description: Photo facing east of Rudy Stein
recording water quality parameters
at MW30.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 28

Date: 3-29-00 Time: 15:35

Photographer: Jay Basso

Description: Photo facing north of Rudy Stein
collecting groundwater sample
from MW30.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 29

Date: 3-30-00 Time: 07:20

Photographer: Jay Basso

Description: Photo facing east of Lonny Boring
recording water quality parameters
at MW51.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 30

Date: 3-30-00 Time: 07:35

Photographer: Jay Basso

Description: Photo facing west of Lonny Boring
collecting groundwater sample
from MW51.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 31

Date: 3-30-00 Time: 08:30

Photographer: Jay Basso

Description: Photo facing south of Lonny
Boring recording water quality
parameters at MW10C facing
south



Site: American Chemical Services, Inc.

Project: 46518

Photo: 32

Date: 3-30-00 Time: 09:10

Photographer: Jay Basso

Description: Photo facing west of Peter Dorley
recording environmental
parameters at MW29.



REGENESIS
Adaptation for Life

Site: American Chemical Services, Inc.

Project: 46518

Photo: 33

Date: 3-30-00 Time: 09:30

Photographer: Jay Basso

Description: Photo facing west of Peter Dorley
collecting groundwater sample
from MW29.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 34

Date: 3-30-00

Time: 10:00

Photographer:

Jay Basso

Description:

Photo facing north of Peter Dorley
deconning Grundfos pump
following sample of MW29 facing
north.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 35

Date: 3-30-00

Time: 14:10

Photographer:

Jay Basso

Description:

Photo facing west of Peter Dorley
recording water quality parameters
at MW9R.

(10)

J.B.

03/15/00

9:05 Setup @ PZ7. Begin purging
w/ peristaltic pump. Take parameters
using Horiba U22.

Environmental parameters taken until
they stabilize w/in 10% of each other
in three consecutive readings.

9:35 Picture 2 facing NW @ PZ7 &
Rudy Stein filling 40 mL VOA
for ORC bio parameters

Secured PZ7.

9:45 While conducting water level
measurements, we noted that
the padlock and cap were
not present at MW48. We will
~~discuss~~ discuss this with
Steve Mrkvicka.

9:50 R. Stein deconning pump
10:00 Setup @ PZ8. Begin purging
w/ peristaltic pump. Take environmental
parameters using Horiba U22.

(11)

J.B.

03/15/00

1010 Picture 3 facing East @ PZ8 &
Rudy Stein taking environmental
parameters.

1015 Picture 4 facing NE @ PZ8 &
R. Stein filling 40 mL VOA for
ORC bio parameters.
Secured PZ8.

1020 R. Stein deconning pump following
PZ8 sampling.
Picture 5 facing W of R. Stein
deconning pump.

1025 Setup @ PZ6. Begin purging w/
peristaltic pump. Take environmental
parameters using Horiba U22.

1050 Picture 6 facing N @ PZ6 & R. Stein
filling 40 mL VOA for ORC bio
parameters.

1100 R. Stein deconning pump following
PZ6 sampling.

1105 Setup @ PZ5. Begin purging w/
peristaltic pump. Take environmental
parameters using Horiba U22.

J.B.

(12)

03/15/00

- 1110 Picture 7 facing SW @ PZ5 of R. Stein taking environmental parameters.
- 1125 Picture 8 facing SE @ PZ5 of R. Stein filling 40mL VOA for ORC bio parameters.
- 1250 Picture 9 facing E @ PZ3 of R. Stein taking water level measurement.
- 1315 Setup @ PZ1. Begin purging w/ peristaltic pump. Take environmental parameters using Horiba U22.
- 1325 Picture 10 facing NE @ PZ1 of R. Stein taking environmental parameters.
- 1331 Picture 11 facing N @ PZ1 of R. Stein filling 40mL VOA for ORC bio parameters.
- ~~1340~~ Secured PZ1.
- 1340 R. Stein deconning pump.
- 1345 Setup @ PZ3. Begin purging w/ peristaltic pump. Take environmental parameters using Horiba U22.

(13)

03/15/00

- 13:50 Picture 12 facing E @ PZ3 of R. Stein taking environmental parameters.
- 1406 Picture 13 facing E @ PZ3 of R. Stein filling 40mL VOA for ORC bio parameters.
- 14:11 Rudy STEIN Deconning Pump TO MOB TO ORC PZ4.
- 14:20 Setup @ PZ4. Begin purging w/ peristaltic pump. Take environmental parameters using Horiba U22.
- 1425 Picture 14 facing NE @ PZ4 of R. Stein taking environmental parameters.
- 1445 Picture 15 facing N @ PZ4 of R. Stein filling 40mL VOA for ORC bio parameters.
- Secured PZ4.
- 1450 R. Stein deconning pump.
- 1455 Setup @ PZ2. Begin purging w/ peristaltic pump. Take environmental parameters using Horiba U22.

(14)

03/15/00

- 1500 Picture 16 facing E @ PZ2 of
R. Stein taking environmental
parameters.
- 1515 Picture 17 facing NE @ PZ2 of
R. Stein filling 40mL VOA for
environmental parameters. Secure PLL.
- 1520 ~~Photo~~ R. Stein deconning pump.
- 1530 Collecting Field Blank.

03/15/00
R. Stein

MARCH 27, 2000

JB

(15)

11:45 Arrived on-Site. weather partly
cloudy low 50's

The following personnel are present:

Jennifer Smith MWA

Lanny Boring MWA

Peter Dorley MWA

Rudy Stein MWA

Chad Smith MWA

Sean Grady IDEM

11:50 Spoke w/ Chad Smith of MWA.
Today MWA is collecting groundwater
levels. There may be sampling conducted
near the end of the day.

13:30 R. Stein beginning to decon
equipment.

14:45 MWA off-Site for lunch. J. Basso
off-Site to get supplies.

15:15 J. Basso back on-Site.

Photo 1 of MWA deconning pumps.

Photo 2 of MWA deconning pumps.

16:15 MWA going to wells to commence
sampling.

16:40 C. Smith + P. Dorley set up at
MW38.

JB

16 JPB 3/27/2000

16:50 Begin purging MW38 w/
Grundfos pump. Environmental
parameters are collected with
a Horiaba U22 flow through cell.

17:00 Photo 3 of C. Smith collecting
environmental parameters.

pH	cond	turb	DO	Temp	ORP	Sub
6.23	0.452	26	0.71	8.8	0	7.96

FINAL PARAMETERS.

17:20 Begin sampling MW38.

Photo 4 of C. Smith collecting
sample.

Bottles

3-VOAs (40mL w/HCl)

2- 1L amber (unpreserved) for SVOCs

2- 1L amber (unpreserved) for Pest/PCBs

1- 1L poly (w/HNO₃) for metals

1- 1L poly (w/NaOH) for cyanide.

17:30 Secure well MW38. Pack up
equipment to go to decon.

17:40 P. Dorley and C. Smith
decontaminating equipment

18:00 Setup @ MW39 to collect
samples. Begin purging

JPB 3/27/2000 17

18:15 Photo 5 of P. Dorley
collecting environmental parameters
from MW39.

18:35 Begin sampling MW39.

AB Final Parameters.

pH	cond	turb	DO	Temp	ORP
6.93	1.40	26.8	1.14	8.5	-71

Photo 6 of P. Dorley collecting
sample from MW39.

3 40mL VOAs for VOCs (w/HCl)

2 1L amber for SVOCs

2 1L amber for Pest/PCBs

1 1L poly for metals (w/HNO₃)

1 1L poly for cyanide (w/NaOH)

18:45 Secure MW39

19:00 J Basso off-site

3/27/00

JPB

JB

3/28/2005

615 J. Brasso on-site
MWA present, stocking van
and truck to prepare for
sampling.

Weather: Cool, 45° high today
currently clear skies 35°
snow/showers possible later
today

640 Setup @ MW50 to collect samples

650 Begin purging MW50 with Grundfos
pump. Environmental parameters
will be collected using Horiba U22.

700 Photo 7 of R. Stein recording
environmental parameters facing E
at MW50

7:26 Commence sampling of MW50.

Final Parameters

pH	cond	turb	DO	Temp	ORP
7.39	0.21	990	4.68	11.7	-143

All parameters have stabilized however turb
remains high. MWA will sample.

Photo 8 facing SW of R. Stein
collecting GW sample at MW 50.

JB

JB

3/28/05 (19)

7:30 Bottles:

3 VOA	40mL	(VOCs) w/HCl
2 IL	ambers	(SVOCs) unpreserved
2 IL	ambers	(Pest/PCBs) unpreserved.
1 IL	poly	(metals) w/HNO ₃
1 IL	poly	(cyanide) w/NaOH

7:40 Secure MW50.

7:50 Decanning equipment

8:05 Setup @ MW 47 to collect groundwater
sample. Begin purging MW47 with
Grundfos pump.

8:40 Collecting GW sample at MW47.

Photo 9 of R. Stein collecting
GW sample at MW47 (facing SE).

Final parameters

pH	cond	turb	DO	Temp	ORP
5.56	15	56	8.89	9.9	218

Bottles

3 VOA	40mL	(VOCs) w/HCl
1 IL	ambers	(SVOCs) unpreserved
2 IL	ambers	(Pest/PCBs) unpreserved
1 IL	poly	(metals) w/HNO ₃
1 IL	poly	(cyanide) w/NaOH

8:50 Secure MW47.

Photo 10 of L. Boring decanning pump near MW47

JB

Cap of MW47 was broken (hinge rusted out).

0:00 Setup @ MW41 to collect G.W.

Sample

10:10 Photo 11 of P. Dorley recording environmental parameters at MW41.

0:40 Collecting G.W. Sample from MW41 Photo 12 of P. Dorley collecting G.W.

Sample.

Bottles are same as previous wells. 11:00 MWA decommissioning pump near MW45. Cover on MW45 is broken at the hinge.

11:10 C. Smith and P. Dorley setup at MW45.

11:15 Photo 13 of P. Dorley recording environmental parameters at MW45.

11:35 Collect G.W. Sample from MW45.

Final Parameters:

pH cond turb DO temp ORP
7.15 1.20 147.0 1.21 7.8 -117

Photo 14 of P. Dorley collecting G.W. sample at MW45.

3/28/2000 (21)

11:48 Setup @ MWA to begin purging and sample.

12:15 Photo 15 of R. Stein recording environmental parameters.

12:25 Commence sampling of MW06.

Photo 16 of R. Stein collecting G.W. Sample from MW06 facing E.

Final Parameters

pH cond turb D.O. temp ORP
6.69 0.18 9 2.82 14.2 -97

12:35 Sampling complete. MWA securing MWA.

12:45 C. Stein and L. Boring decommission pump.

13:00 off-site for lunch

14:20 R. Stein + L. Boring setting up at MW12


Purging MW12.

15:05 Collecting G.W. sample from MW12 Photo 17 of R. Stein collecting G.W. sample from MW12 facing W.

Final Parameters:

pH cond turb DO temp ORP
6.84 41 240 8.43 11.0 -65

15:20 R. Stein and L. Boring decommissioning equipment near MW12, and securing well.

(22) 3/28/2000 

1605 C. Smith and P. Dorley begin purging MW40.

1620 Photo 18 of P. Dorley recording environmental parameters at MW40.


1630 Collect GW sample from MW40 for indicator parameters.

pH	cond	turb	DO	Temp	ORP
7.04	0.329	0.8	3.33	8.8	150


Photo 19 of P. Dorley collecting GW sample for indicator parameters from MW40 facing W.

1645 Securing MW40. MWA will stop sampling now to pack coolers and send to lab.

1700 J. Basso off Site



3/28/2000



3/29/2000 (23)

615 J Basso on-site. R. Stein, P. Dorley, L. Boring, and C. Smith on-site stocking van and bagging ice.

Weather: Cool 35° partly cloudy high today 45-50°

650 Setup @ MW 7 to collect GW samples

700 Begin purging MW 7.

715 Photo 20 of R. Stein recording environmental parameters facing S at MW7.

728 Begin collecting GW sample @ MW7. Sampling for indicator parameters.

pH	cond	turb	DO	Temp	ORP
7.50	0.740	61.0	0.9	11.2	-158

Photo 21 of R. Stein collecting GW sample from MW7 facing S.

Bottles:

3 VOA 40ml

w/HCL


1 1L poly

(indicator metals) w/HNO₃

A duplicate sample was collected at this well.

900 R. Stein + L. Boring setup @ MW40 purging GW to sample.

Photo 21^{a,b} of R. Stein recording environmental parameters facing N at MW40.



(24) 3/29/2000 J.B.

9:20 MWA preparing to sample MW4D for indicator parameters. A MS/MSD sample will be collected here.

Final parameters:

pH	cond	turb	DO	temp	ORP
7.57	1.47	-3.1	0.89	13.7	-141

Photo 23 of R. Stein collecting GW sample from MW4D. A MS/MSD sample was collected at this well.

9:40 Sampling of MW4D complete. R. Stein + L. Boring are securing pump⁹⁸ well and decommissioning pump.

1010 C. Smith + P. Dorley set up at MW24 to begin pumping.

1030 Photo 24 of P. Dorley recording environmental parameters at MW24

1050 C. Smith and P. Dorley commence sampling of MW24. GW will be analyzed for the full list of parameters associated w/ the Site.

pH	cond	turb	DO	temp	ORP
7.12	0.12	48	1.09	11.0	-80

Photo 25 of P. Dorley collecting GW sample from MW24.

1100 Sampling complete. MWA securing well

J.B.

3/29/00 (25)

1120 Setup @ ^{MWB}MW33. Purging well prior to sampling.

1135 Photo 26 of P. Dorley recording environmental parameters.

(Environmental parameters collected at MW13)

1150 C. Smith + P. Dorley commence sampling of ^{MWB}MW33.

Final Parameters:

pH	cond	turb	temp DO	Temp	ORP
7.08	0.12	15	4.70	8.6	-96

Photo 27 of P. Dorley collecting GW sample from ^{MWB}MW33 (facing E).

1205 Secure well ^{MWB}MW33.

1350 Setup @ MW33 and begin purging.

1405 Photo 28 of R. Stein recording environmental parameters facing N at MW33.

1410 Collect GW sample from MW33.

Final parameters

pH	cond	turb	DO	temp	ORP
6.75	2.80	45.3	1.01	11.1	-91

Photo 29 of R. Stein collecting GW sample from MW33.

GW sample ⁹⁸consists of 3-40 mL VOA₉₈ 4 1L ambers, and 2 1L poly

26 3/29/00 J.B.

1430 Securing MW33.

1500 R. Stein + L. Boring purging
MW30 prior to collecting GW
samples.

1505 Photo 30 of R. Stein recording
environmental parameters at
MW30 facing E.

1530 Collect GW sample from ~~MW33~~^{MW30} for
full parameter list.

~~15~~ Final parameters.

pH	cond	turb	DO	temp	ORP
7.38	1.10	92.9	0.97	11.5	-146

1535 Photo 31 of R. Stein collecting GW
sample from ~~MW33~~^{MW30} facing
N.

1630 J. Basso off-site

J.B.

3/29/00

J.B.

3/30/00

3/29/00 (27)

615 J. Basso on-site. MWA already
present. MWA organizing bottles and
bagging ice.

645 R. Stein + L. Boring setup @ MW51.

710 Begin purging MW51.

720 Photo 32 of L. Boring recording environmental
parameters facing E at MW51.

735 Commence sampling of MW51.

Final parameters

pH	cond	turb	DO	temp	ORP
6.77	1.54	254	1.71	11.0	-95

Photo 33 of L. Boring collecting GW
sample from MW51 facing W.

745 Decannery pump and securing well.

820 Setup @ MW10C. Purging well.

830 Photo 34 of L. Boring collecting
environmental parameters facing S
at MW10C.

900 Purging MW29.

910 Photo 35 of P. Dorley recording
environmental parameters facing W at
MW29.

925 Collect GW sample from MW29. Will
collect MS/MSD sample from this well.

(28)

3/30/00

Final Parameters

PTH	cond	turb	DO	temp	ORP
6:09	0.12	110	2.39	11.7	-136

9:30 Photo 36 of P. Dorley collecting GWD sample from MW29 facing W.

9:50 Secure MW29.

10:00 Photo 37 of P. Dorley decommissioning Groundfns Pump following sampling at MW29 facing N.

10:15 Purging MW9R prior to sampling.
10:30 Photo 38 of P. Dorley recording environmental parameters at MW9R facing W

10:40 Collect GWD sample from MW9R. Will collect duplicate sample at this location also.

Final Parameters

PTH	cond	turb	DO	temp	ORP
6:35	0.10	0	3.25	12.2	-101

10:50 Completed sampling. Removing pump and securing well.

11:20 S. Mirkika arrives on-site.

12:09b 11:30 Collect field blank.

14:15 P. Dorley and C. Smith setup @

MW48 and purging wells.

3/30/00 (29)

14:40 Photo 39 of P. Dorley recording environmental parameters at MW48 facing E.

14:50 MW4A collects GWD sample from MW48. B&V will also collect a split sample.

16:30 Complete sampling at MW48.

16:50 Packing Samples

19:00 J. Basso off-site

3/30

30 3/31/00 J.B.
 6:30 J. Bresson on-site. R. Stein,
 C. Smith, L. Boring, and
 P. Dorley on-site for sampling
 6:50 R. Stein + L. Boring purging
 MW54R.

C. Smith + P. Dorley purging
 MW55.
 7:45 C. Smith + P. Dorley collect GW
 sample from MW55.

Final parameters:

pH	cond	turb	DO	temp	ORP
7.12	85	2	1.04	11.4	-110

 751 R. Stein + L. Boring collect
 GW sample from MW54R.

Final Parameters

pH	cond	turb	DO	temp	ORP
7.28	0.988	102	1.35	12.5	-145

 800 C. Smith + P. Dorley removing
 pump and securing well.

830 L. Boring + R. Stein remaining
 pump and securing well.
 900 Begin purging MW19.
 940 Collect GW sample from MW19
 A duplicate sample will be
 collected at MW19.

J.B. 3/31/00 31
 Final parameters for MW19

pH	cond	turb	P.O.	temp	ORP
7.26	0.50	6	0.69	9.3	-176

 1000 Sampling complete. P. Dorley and
 L. Boring are pulling the pump
 and securing the well.



Site: American Chemical Services, Inc.

Proj. #: 46517/46518

Roll: 1 Photo #:11

Date: 01-13-00 Time: 09:45

Photographer: Chad Gailey

Description: Photo facing north at ORC PZ7 of
Rudy Stein hooking up the Horiba
water quality meter and peristaltic
pump.



Site: American Chemical Services, Inc.

Proj. #: 46517/46518

Roll: 1 Photo #: 12

Date: 01-13-00 Time: 10:25

Photographer: Chad Gailey

Description: Photo facing north at ORC PZ7 of
Rudy Stein filling a VOA for
natural attenuation parameters.



Site: American Chemical Services, Inc.

Proj. #: 46517/46518

Roll: 1 Photo #: 13

Date: 01-13-00 Time: 10:30

Photographer: Chad Gailey

Description: Photo facing east at ORC PZ8 of
Rudy Stein measuring total depth
to water.



Site: American Chemical Services, Inc.

Proj. #: 46517/46518

Roll: 1 Photo #: 14

Date: 01-13-00 Time: 10:40

Photographer: Chad Gailey

Description: Photo facing north at ORC PZ6 of
Rudy Stein measuring total depth
to water.



Site: American Chemical Services, Inc.

Proj. #: 46517/46518

Roll: 1 Photo #:15

Date: 01-13-00 Time: 10:45

Photographer: Chad Gailey

Description: Photo facing southeast at ORC
PZ5 of Rudy Stein measuring
total depth to water



Site: American Chemical Services, Inc.

Proj. #: 46517/46518

Roll: 1 Photo #:16

Date: 01-13-00 Time: 11:45

Photographer: Chad Gailey

Description: Photo facing east at PZ8 of rudy
filling a VOA for ORC sampling.



Site: American Chemical Services, Inc.

Proj. #: 46517/46518

Roll: 1 Photo #:17

Date: 01-13-00 Time: 12.25

Photographer: Chad Gailey

Description: Photo facing southeast at ORC
PZ6 of Rudy Stein filling a VOA
for natural attenuation parameters.



Site: American Chemical Services, Inc.

Proj. #: 46517/46518

Roll: 1 Photo #:18

Date: 01-13-00 Time: 13:05

Photographer: Chad Gailey

Description: Photo facing southeast at ORC
PZ5 of Rudy Stein filling A VOA
for natural attenuation parameters.



Site: American Chemical Services, Inc.

Proj. #: 46517/46518

Roll: 1 Photo #:19

Date: 01-13-00 Time: 13:40

Photographer: Chad Gailey

Description: Photo facing north at ORC PZ4 of
Rudy Stein measuring total depth
to water.



Site: American Chemical Services, Inc.

Proj. #: 46517/46518

Roll: 1 Photo #:20

Date: 01-13-00 Time: 14:15

Photographer: Chad Gailey

Description: Photo facing north at ORC PZ1 of
Rudy Stein performing sample
management.



Site: American Chemical Services, Inc.

Proj. #: 46517/46518

Roll: 1 Photo #:21

Date: 01-13-00 Time: 14:55

Photographer: Chad Gailey

Description: Photo facing east at ORC PZ3 of
Rudy Stein filling VOAs for
natural attenuation parameters.



Site: American Chemical Services, Inc.

Proj. #: 46517/46518

Roll: 1 Photo #:22

Date: 01-13-00 Time: 15:35

Photographer: Chad Gailey

Description: Photo facing northeast at ORC
PZ2 of Rudy Stein filling a VOA
for natural attenuation parameters.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 1

Date: 2-22-00

Time: 09:15

Photographer:

Chad Gailey

Description:

Photo facing north, at ORC PZ7 of
Chad Smith filling a 40mL VOA
for natural attenuation parameters.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 2

Date: 2-22-00 Time: 09:50

Photographer: Chad Gailey

Description: Photo facing north at ORC PZ6 of
Chad Smith recording water
quality parameters.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 3

Date: 2-22-00 Time: 10:00

Photographer: Chad Gailey

Description: Photo facing northwest, at ORC
PZ6 of Chad Smith filling a 40mL
VOA for natural attenuation
parameters.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 4

Date: 2-22-00 Time: 10:45

Photographer: Chad Gailey

Description: Photo facing east at ORC PZ8 of
Chad Smith filling a 40mL VOA
for natural attenuation parameters.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 5

Date: 2-22-00 Time: 11:05

Photographer: Chad Gailey

Description: Photo facing east at ORC PZ5 of
Chad Smith filling a 40mL VOA
for natural attenuation parameters.



Site: American Chemical Services, Inc.


Project: 46518

Photo: 6

Date: 2-22-00 Time: 13:35

Photographer: Chad Gailey

Description: Photo facing north at ORC PZ1 of
Chad Smith filling a 40mL VOA
for natural attenuation parameters.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 7

Date: 2-22-00 Time: 14:42

Photographer: Chad Gailey

Description: Photo facing east at ORC PZ3 of
Chad Smith filling a 40mL VOA
for natural attenuation parameters.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 8

Date: 2-22-00 Time: 15:22

Photographer: Chad Gailey

Description: Photo facing north at ORC PZ4 of
Chad Smith filling a 40mL VOA
for natural attenuation parameters.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 9

Date: 2-22-00 Time: 16:11

Photographer: Chad Gailey

Description: Photo facing east at ORC PZ2 of
Chad Smith filling a 40mL VOA
for natural attenuation parameters.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 10

Date: 2-22-00 Time: 16:35

Photographer: Chad Gailey

Description: Photo facing north at Wastewater
Treatment Building of Chad Smith
collecting a field blank.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 1

Date: 3-15-00

Time: 08:50

Photographer:

Jay Basso

Description:

Photo facing north of Rudy Stein
recording groundwater level at
ORC PZ7.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 2

Date: 3-15-00 Time: 09:22

Photographer: Jay Basso

Description: Photo facing northwest of Rudy
Stein collecting groundwater
sample at ORC PZ7.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 3

Date: 3-15-00 Time: 10:10

Photographer: Jay Basso

Description: Photo facing east at ORC PZ8 of
Rudy Stein recording water quality
parameters.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 4

Date: 3-15-00 Time: 10:15

Photographer: Jay Basso

Description: Photo facing northeast at ORC PZ8
of Rudy Stein filling 40mL VOA
for natural attenuation parameters.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 5

Date: 3-15-00 Time: 10:20

Photographer: Jay Basso

Description: Photo facing west of Rudy Stein
performing equipment
decontamination.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 6

Date: 3-15-00 Time: 10:50

Photographer: Jay Basso

Description: Photo facing north at ORC PZ6 of
Rudy Stein filling 40mL VOA for
natural attenuation parameters.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 7

Date: 3-15-00 Time: 11:10

Photographer: Jay Basso

Description: Photo facing southwest at ORC
PZ5 of Rudy Stein recording water
quality parameters.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 8

Date: 3-15-00 Time: 11:25

Photographer: Jay Basso

Description: Photo facing southeast of Rudy
Stein collecting groundwater
sample at ORC PZ5.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 9

Date: 3-15-00 Time: 12:50

Photographer: Jay Basso

Description: Photo facing east at ORC PZ3 of
Rudy Stein recording water level.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 10

Date: 3-15-00 Time: 13:25

Photographer: Jay Basso

Description: Photo facing northeast of Rudy
Stein recording water quality
parameters at ORC PZ1.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 11

Date: 3-15-00

Time: 13:31

Photographer:

Jay Basso

Description:

Photo facing north at ORC PZ1 of
Rudy Stein collecting groundwater
sample.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 12

Date: 3-15-00 Time: 13:50

Photographer: Jay Basso

Description: Photo facing east of Rudy Stein
recording water quality parameters
at ORC PZ3.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 13

Date: 3-15-00 Time: 14:06

Photographer: Jay Basso

Description: Photo facing east at ORC PZ3 of
Rudy Stein filling 40mL VOA for
natural attenuation parameters.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 14

Date: 3-15-00 Time: 14:25

Photographer: Jay Basso

Description: Photo facing northeast of Rudy
Stein recording water quality
parameters at ORC PZ4.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 15

Date: 3-15-00 Time: 14:45

Photographer: Jay Basso

Description: Photo facing north at ORC PZ4 of
Rudy Stein filling 40mL VOA for
natural attenuation parameters.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 16

Date: 3-15-00 Time: 15:00

Photographer: Jay Basso

Description: Photo facing east at ORC PZ2 of
Rudy Stein recording water quality
parameters.



Site: American Chemical Services, Inc.

Project: 46518

Photo: 17

Date: 3-15-00 Time: 15:15

Photographer: Jay Basso

Description: Photo facing northeast at ORC PZ2
of Rudy Stein filling 40mL VOA
for natural attenuation parameters.

(4) ...
 ARRIVED ON SITE, weather clear, temp 38°F (WPN News)
 Check Smith is conducting

THE ORC SAMPLING, recently calibrated equipment and taking WATER levels;
 Pumping ORC PZ 7 w/ resistivity

Ramp take ENVIRONMENTAL samples, w/ HORIBA AL-22.

Picture 1 Facing North @ PZ 7 OF CHAD SMITH Filling a 40ml VOA FOR ORC, Bio PARAMETERS

All water is being CONTAMINIZED, AND TAKEN BACK TO WATER TREATMENT Bldg.

ENVIRONMENTAL PARAMETERS ARE TAKEN until they STABILIZE within 10% OF EACH OTHER IN THREE CONSECUTIVE READINGS.

FINISHED SAMPLING ORC PZ-7, CHAD IS CURRENTLY LABELING THE BOTTLES.

9:33 Degrading Pump, Tubing, AND EQUIPMENT @ ORC PZ 6.
 DEPTH TO WATER 6.28, BEGINNING MEASUREMENT BEFORE PUMPING.

Check Smith

(5)

Check Smith

9:50 Picture 2 Facing North @

ORC PZ 2 OF CHAD SMITH TAKING PARAMETERS FOR Bio PARAMETERS.

Picture 3 Facing North-West @ ORC PZ 6 OF CHAD SMITH Filling a 40ml VOA for Bio PARAMETERS.

10:05 FINISHED SAMPLING All BORE WATER WAS CONTAMINIZED FOR DEPOSIT IN THE WATER-TREATMENT Bldg.

Now MOBILIZING TO ORC PZ 8 Samples ARE placed ON ICE DIRECTLY AFTER Sampling is complete for EVERY well.

10:20 Degrading pump @ ORC PZ 8, BEFORE Sampling well.

Depth to water @ PZ 8 8.28 NOT BEFORE PUMPING

10:45 Picture #4 Facing EAST @ ORC PZ 8 OF CHAD SMITH Filling 40ml VOA for ORC. All water (pump) wills CONTAMINIZE FOR DEPOSIT at the water-treatment Bldg. Samples were placed on ice IMMEDIATELY.

11:00 Degrading pump + EQUIPMENT @ PZ-5
 Mobilizing to PZ 5.

Check Smith

02/02/2008

⑥

Chad Smith 02/22/2000

11:02 Depth To water @ PZ-5 6.40

BORE Pumping

11:05 Pumping PZ-5

Picture #5 Facing East @ ORC PZ-5
of Chad Smith filling a 40ml VOA
for ORC, bio parameters.

11:35 Samples Placed on ice with labels.

All purge water was containerized
for disposal @ WATER TREATMENT ISD.

12:00 Lunch

12:30 Return Lunch Empty purge water,
MEASURING GROUNDWATER DEPTHS
in SURROUNDING WELLS.

13:50 Chad Smith's Decontaminating the pump
AND EQUIPMENT.

Mob to ORC PZ1

13:35 STARTED PURGING ORC PZ1.

DEPTH TO WATER @ PZ1 is 9.86

Picture #6 Facing North @ ORC PZ1,
OF CHAD SMITH FILLING 40ml VOA FOR
BIO PARAMETER.

All water was containerized for disposal
Samples were iced directly.

14:07 Mob to ORC PZ3

Chad Smith

⑦

Chad Smith 02/22/2000

14:10 Depth to water @ ORC PZ3
is 10.68

14:15 - DECONING PUMP & EQUIPMENT

14:17 Purge well / CONTAINERIZING all purge water

14:35 Collecting ENVIRONMENTAL parameters.

14:40 Sampling This will be a DUPLICATE sample

14:42 Picture #7 Facing East @ ORC PZ3
of Chad Smith filling a 40ml VOA
for BIO PARAMETERS.

15:00 Pump is Deconed AND Chad is STARTING
to purge well.

Depth to water @ PZ4 13.83

Total Depth @ PZ4 16.05

15:20 READ TO Sample, Parameter are within
10% of last 3 READING recorded
in MONTGOMERY WATSON ORC FIELD BOOK.

15:22 Picture #8 Facing North @ PZ4 OF Chad
Smith filling 40ml VOAs for bio parameters.
All purge water was containerized AND
DISPOSED OF AT WATER TREATMENT ISD.

15:30 Finished with PZ-4. Mobilizing to PZ2.

15:32 Depth To water @ PZ-2 13.58

16:11 Chad Smith's read to sample, Parameter
ARE within 10% in three consecutive
READING, recorded in MW Field Book.

Chad Smith

⑧

Chad Gailley 03/15/2000
Picture #9 Facing East @ PZ2
of Chad Smith drilling a well
for Biological Parameters;
16:35 Picture #10 Facing North @ WTD
of Chad Smith collecting a Field
Blank.

16:40 Chad Smith has completed
Round Eleven of the Fourteen
Rounds of ORC Sampling.
Water (Purge) was Properly Disposed
of. Sample Procedure was adhered
to and followed. PARAMETERS
For Biological parameters are RECORDED
in MW Log Book For ORC Sampling
LEAVE SITE. Lock Door + GATE
17:15

~~Chad Gailley~~

⑨

Chad Gailley 03/15/2000

7:00 ARRIVED ONSITE, WEATHER, TEMP
MID 30'S LIGHT BREEZE, PARTLY SUNNY.
PRESENT JAY BASSO, Chad Gailley
8:00 Rudy Stein from MW ARRIVED FOR ORC
Sampling.
8:15 Rudy Stein is prepping FOR Sampling
ON NORTH SIDE OF TRACK, PZ wells
5-8.

8:50 PICTURE 1 facing North @ PZ7
of Rudy Stein measuring water level

Piezometer	Depth to Water, ft
PZ 8	7.39
PZ 7	5.06
PZ 6	5.38
PZ 5	5.51
* MW 48	5.73 (no cap or lock)
PZ 4	12.76
PZ 3	9.55
PZ 2	12.50
PZ 1	8.66
- MW 54R	16.63
MW 49	6.81

~~Chad Gailley~~