


Portage Creek Area Time Critical Removal Action

Progress Update
Public Meeting
5/31/2012

Overview

- Portage Creek Area is part of the Allied Paper, Inc./Portage Creek/ Kalamazoo River Superfund Site
- Signed Action Memo to complete a Time-Critical Removal Action in the Portage Creek Area



Investigation Results

- 1993-2000 Remedial Investigation/Feasibility Study (RI/FS)
 - Series of transects sampled
 - Highest PCB concentration 79 mg/kg
- 2008 Supplemental RI/FS
 - Target sediment probes and depositional features
 - Highest PCB concentration 300 mg/kg
- 2010 MDNRE (now MDEQ)sampling
 - Define hotspots
 - Highest creek sediment PCB concentration 590 mg/kg
 - Highest floodplain PCB concentration 72 mg/kg

Cleanup Performance Standards/Goals (Standard 10 mg/kg for both sediment and floodplain soil)

- In-stream sediment goal = 1 mg/kg with 6" over-dredge
 - SA6 confirmatory samples (5 taken) to date < 1 mg/kg
 - Range non-detect to 0.87 mg/kg
- Floodplain soil goal = 5mg/kg with 6" over-dredge
 - All SA7 confirmatory samples (5 taken) < 5 mg/kg
 - Range non-detect to 1.26 mg/kg
- Approximately 17,000 yd³
- Dredge depths range 12" – 56" over entire area

Command Post



Portage Creek Cleanup
MAIN OFFICE
220 E. Crosstown Pkwy
Kalamazoo, MI 49001

Office trailers
De-watering / transfer pad
Equipment Staging
EPA's Mobile Wastewater
Treatment Plant



'Springfield Belle' Wastewater Treatment Plant

Staging / De-watering Pad



04/04/2012 18:00

SCHEDULE

2014
SA1-A

2013
SA5-A&B
SA3-A&B
SA1-B&C

2012
SA7
SA6
Axtell
Creek
SA5D&C

- Complete in phases over 2-4 yrs
- Estimated cost \$15.8m

Legend

- Major Roads
- Excavation Area Grid Boundary
- Portage Creek Boundary



0 750 1,500 3,000 Feet

Projection: UTM Zone 16N
Datum: NAD 83



Operations Overview

Site Preparation

- Clear & grub for access
- Pre-survey (structural feature, engineering, precondition photo documentation, topographic/bathymetric)
- Data gap sampling (sediments, UpJohn Park, etc.)
- Access
- Area-specific controls (security, environmental, H&S)
- Isolation
 - Task 1- Cofferdam construction
 - Task 2- By-pass pumping ongoing during removal
 - Task 3- Excavation area dewatering and water treatment



Pre-survey



Operations Overview (cont)

Contaminated sediment removal


- Preliminary solidification/Load & transfer sediment to dewatering pad
- Final stabilization/solidification/prep for shipment
- Load out for disposal (subtitle D, or TSCA landfill)
- Verification sampling/re-excavate and resample as needed
- Post removal survey (Structural feature, Topographic/bathymetric)

Operations Overview (cont.)

Site Restoration

- Backfill stream channel/bank
- Cofferdam removal
- Removal area restoration planting
- Infrastructure restoration activities (fence replacement, asphalt repairs, etc.)
- Remove sediment erosion controls after re-vegetation
- Post condition documentation

**Forested wetland
between
Stockbridge Ave.
&
Reed St.**





Staging Area
423 Reed St



03/29/2012 17:58



Delayed Start – Winter 2011

A photograph of a narrow, unpaved road made of wooden planks, stretching into the distance through a forest. The road is flanked by green grass and young trees. In the background, there are stacks of lumber and a red structure. The scene is captured in the late afternoon, with long shadows and warm light.

Access Road

03/29/2012 18:13



Air Monitor at SA7

03.27.2012 08:23

Excavation



March / April
2012

Approximately 1,000 yards
soil removed


A photograph of a grassy field with a dense forest in the background. The field is covered in green grass, and the forest consists of many trees with green leaves. The scene is captured from a low angle, looking across the field towards the trees.

May 27

05/27/2012 11:24

SA6

Stockbridge Ave to Lake Street



Work Area Preparation



Clearing / Grubbing & Mat Placement



04/30/2012 13:33



Creek Bypass Pump System



SA6-9 →
← SA6-10

Groundwater De-watering System



Creek Water Quality Monitoring

(1 upstream, 2 downstream monitors)

Excavation





Solidification / Load out



Truck tires washed before driving onto Stockbridge Ave.

John Street Staging Pad



> 50ppm – EQ (Detroit)
< 50ppm - C&C Landfill (Marshall)

05/25/2012 07:42

Backfilling





Backfilling / Restoration





Coir Log installation at SA-6

05.29.2012 15:27

Axtell Creek – John Street to Portage Creek

Portage Creek - Remediation Scenario (> 10 ppm): Axtell Creek

04/14/2011




Site Preparation

(Excavation in July)



SA5-D (Upjohn Park area) E. Crosstown Pkwy to Lake Street





Site Preparation


(Excavation in August)

02/16/2012 10:25

Upjohn Park Sampling



All results were non-detect
(below lab instrument capabilities)



Project Partners

- State of Michigan
- City of Kalamazoo
 - Dept. of Public Services
 - Community Planning & Development Dept.
 - Economic Development Dept.
 - Parks & Recreation Dept.
 - School District
 - Tree Committee
- Kalamazoo
 - Nature Center
 - River Cleanup Coalition
 - River Watershed Council
- U.S. Fish & Wildlife Service, NOAA
- Others
 - Private property owners
 - Utilities (railroad, power, phone, gas)
 - Wildlife


"Other" Partners



Big Daddy – SA6



Duck Family – Axtell Creek



Billy the Beaver – SA6

05/26/2012 18:11



Musky the Muskrat – John St

Work Crews



Questions ?

www.epaosc.org/portagecreekarea

- POLREPs (approximately every 2 weeks)
- Bulletins / Pictures / Documents / Contacts



Craig Thomas

(312) 886-5907

thomas.craig@epa.gov

Paul Ruesch

(312) 886-7898

ruesch.paul@epa.gov