

EVERETT HOUSING AUTHORITY
SMELTER SITE WEEKLY PROGRESS REPORT

1.9.7
11/12/04

Weekly Report Number 16
Week Ending Saturday, 13 November, 2004

Trucking Totals

Truck loads of Source material to wharf this week	0
Truck loads of Residential material to the wharf	0
Truck loads of concrete debris to wharf this week	0
Truck loads of Subtitle D removed off-site this week	0
Total No. of truck loads off-site this week	0
Number of truck loads removed in previous weeks	5345
Total number of all truck loads taken off site	5345

Barge Totals

No. Barges shipped this week	0
Barges shipped (cumulative)	22
Barge Tons shipped this week	0
Barge Tons shipped (cumulative)	75,000

Weekly Progress/Status

Fenced Area

The Contractor demolished 530, 534, 535 and 541 Pilchuck Path and removed the demolition debris from the site. The temporary structures (tents) were removed from the wharf area as demobilization continued. The Contractor is scheduled to have all miscellaneous work items complete and be demobilized from the site by Thanksgiving.

Asarco Houses

Residential clean up on the nine EHA owned houses and one privately owned residence is complete. Asarco will continue the clean up of privately owned residences next construction season.

Health and Safety

No incidences to report.

11/12/2004

