

START WEEKLY REPORT to EPA OSC								
MEC REMOVAL ACTION								
Date:	12/10-12/14/2007							
GES Contract No: EP-S3-07-02						TO: 02-03-002		
LOCATION: Elkton Farm Firehole Site								
Ordinance Items Destroyed:								
QTY	ITEM	QTY	ITEM	QTY	ITEM			
0	N/A	0	N/A	0	N/A			
Total Explosives consumed during Demo Operations:								
Boosters	0	Non EI Caps	0	Det Cord	0			
Elec Caps	0	Perforators	0	Time Fuze	0			
The Following Grid Operations were Conducted:								
Team #	Grid # & date	% Comp	MEC	Digs	MD lbs	lbs Scrap	Man Hrs	Need EMM Yes/No
1 & 2	E3A on 12/10	25%	Pending	415	30	50	63	Yes
1 & 2	E3C on 12/10	99%	648 items	0	0	0	0	Yes
2	E4A on 12/10	Heavy equipment, 1,280 cu ft soil moved			0	0	18	N/A
1 & 2	E3A on 12/11	35%	Pending	385	10	10	63	Yes
2	E4A on 12/11	Heavy equipment, 1,000 cu ft soil moved			0	0	18	N/A
1 & 2	E3A on 12/12	45%	Pending	390	2	8	63	Yes
2	E4A on 12/12	Heavy equipment, 995 cu ft soil moved			0	0	13	N/A
2	D4B on 12/12	Heavy equipment, 100 cu ft soil moved			0	0	5	N/A
1 & 2	D3C on 12/13	10%	Pending	0	0	0	14	No
2	E4A phase 2 on 12/13	100%	39 items, total	0	0	0	7	N/A
2	E3C on 12/13	Heavy equipment, 144 cu ft soil moved			0	0	7	N/A
1	D3C on 12/14	25%	Pending	388	15	5	41	No
2	G2C on 12/14	25%	Pending	224	38	4	33	No
2	E3C on 12/14	Heavy equipment, 1,152 cu ft soil moved			0	0	9	N/A
Totals:				1802	95	77	354	
The Followings Grids have received a Quality Assurance check this week:								
E3C, E4A phase 2								
Comments:								
<p>QAO did not attend weekly conference call, departed site for the day due to bad weather on 12/13 at 1000 hours, USAE departed at 1030. On 12/14 Guardian and Reactives Management performed a hazard analysis on approximately 75 tracer elements, and Marian from Tetra Tech EMI was on site for some sampling. All Hydro-Aeration activities ceased, breakdown and prep for shipping associated equipment began on 12/14. No USAE personnel worked Saturday 12/15.</p>								

