

START WEEKLY REPORT to EPA OSC									
MEC REMOVAL ACTION									
Date:	10/01-10/05/2007								
GES Contract No: EP-S3-07-02							TO: 02-03-002		
LOCATION: Elkton Farm Firehole Site									
Ordinance Items Destroyed:									
QTY	ITEM		QTY	ITEM		QTY	ITEM		
0	N/A		0	N/A		0	N/A		
Total Explosives consumed during Demo Operations:									
Boosters	0		Non El Caps	0		Det Cord	0		
Elec Caps	0		Perforators	0		Time Fuze	0		
The Following Grid Operations were Conducted:									
Team #	Grid # & date	% Comp	MEC	Digs	MD lbs	lbs Scrap	lbs hot rock	Need EMM Yes/No	
1	F5A on 10/1	35%	Pending	275	35	1	1	No	
2	C3C on 10/1	30%	Pending	276	7	2	1	No	
1	H4D on 10/1	Heavy equipment, 400 cu ft soil moved			25	0	0		
1	H4D phase 2 on 10/2	50%	Pending	286	10	1	0	No	
2	C3C on 10/2	35%	Pending	312	7	10	1	No	
1	H4D phase 2 on 10/3	100%	1,645 phase 2 items	250	5	2	0	No	
2	C3C on 10/3	45%	Pending	258	10	1	0	No	
1	F5A on 10/3	40%	Pending	95	10	1	0	No	
2	I2A on 10/3	Heavy equipment, 1,500 cu ft soil moved			0	0	0		
1	F5A on 10/4	50%	Pending	295	10	1	3	No	
2	C3C on 10/4	50%	Pending	228	10	2	12	No	
2	I2B on 10/4	Heavy equipment, 1,260 cu ft soil moved			5	1	1		
1	F5A on 10/5	100%	75 items	145	1	1	3	No	
2	C3C on 10/5	85%	Pending	122	1	1	0	No	
2	I2B on 10/5	Heavy equipment, 750 cu ft soil moved			0	0	0		
Totals:									
				2542	136	24	22		
The Followings Grids have received a Quality Assurance check this week:									
F5D, H4C phase2 area, H4D phase2 area									
Comments:									
<p>9/27 meeting: Guardian update. Grass has not been as problematic for the hydro-aeration, grids I2A and I2B are the next scheduled for phase 2 excavation. Good communications with Advent and ATK. The back road has been completed. Marian w/TTEMI reported that the asbestos sampling results from 9/25 were nearly 1,000 times below the action level. The fiber is yet to be identified. Dust monitoring levels are good.</p> <p>Asbestos sampling performed on 10/3 for Phase 2 heavy equipment excavation of grid I2A. Total of 3,875 cubic feet of soil removed from grid H4D for Phase 2 hydro-aeration. A UXOT-2 from Team 1 will demobilize on Saturday 10/6, another UXOT-2 will be mobilized to replace him.</p>									