



9/13 meeting: Guardian ops update. Marley Rd. extension is usable, concrete delivery via that route. Phase 2 WP and Sampling/Monitoring plans are near finalization. First monitoring will be performed on 9/18. Changes & comments to the HASP are being made by John w/Guardian. EPA OSC C. Fitzsimmons questioned the effectiveness & productivity level of operations during steady/heavy rainfall. USAE SUXOS stated that work can carry on effectively and the crew can be productive. Evaluations will be made in a timely fashion at the next foul weather event. Good communications w/Advent & ATK, no site security issues this week.

**START WEEKLY REPORT to EPA OSC
MEC REMOVAL ACTION**

Date: 9/17-9/21/2007

GES Contract No: EP-S3-07-02

TO: 02-03-002

LOCATION: Elkton Farm Firehole Site

Ordinance Items Destroyed:

QTY	ITEM	QTY	ITEM	QTY	ITEM
0	N/A	0	N/A	0	N/A

Total Explosives consumed during Demo Operations:

Boosters	0	Non El Caps	0	Det Cord	0
Elec Caps	0	Perforators	0	Time Fuze	0

The Following Grid Operations were Conducted:

Team #	Grid # & date	% Comp	MEC	Digs	MD lbs	lbs Scrap	lbs not rock	Need EMM Yes/No
1	G4C on 9/17	60%	Pending	509	20	1	1	No
2	I1A on 9/17	20%	Pending	411	3	3	1	No
1	G4C on 9/18	80%	Pending	492	10	1	2	No
2	I1A on 9/18	40%	Pending	518	5	4	0	No
1	G4C on 9/19	100%	544 Items	300	5	1	2	No
2	I1A on 9/19	60%	Pending	393	1	2	0	No
1	F5C on 9/19	1%	Pending	10	1	1	0	No
1	F5C on 9/20	20%	Pending	315	15	2	0	No
2	I1A on 9/20	80%	Pending	285	2	1	40	Yes
1	F5C on 9/21	40%	Pending	375	10	1	0	No
2	I1A on 9/21	100%	543 Items	105	1	0	0	Yes
2	H1A on 9/21	5%	Pending	90	1	1	2	No
2	H1B on 9/21	5%	Pending	80	1	1	0	No
Totals:				3883	75	19	48	

The Followings Grids have received a Quality Assurance check this week:

I1B, G4C

Comments:

9/13 meeting: Guardian ops update. Marley Rd. extension is usable, concrete delivery via that route. Phase 2 WP and Sampling/Monitoring plans are near finalization. First monitoring will be performed on 9/18. Changes & comments to the HASP are being made by John w/Guardian. EPA OSC C. Fitzsimmons questioned the effectiveness & productivity level of operations during steady/heavy rainfall. USAE SUXOS stated that work can carry on effectively and the crew can be productive. Evaluations will be made in a timely fashion at the next foul weather event. Good communications w/Advent & ATK, no site security issues this week. Hydro-Aeration operations began on 9/18 using staged soil from previous excavations. Tetra Tech EMI began air monitoring on 9/18.